



The School Board of Broward County
Division of Facilities and Construction Management
1700 Southwest 14th Court
Fort Lauderdale, FL 33312-4110

EXHIBIT L

Phone: (754) 321-1500

**Summary of Data Pertinent
To Final Acceptance of Construction Projects**

Facility Name: Dania Elementary School Date: 12/17/10
Project Title: New Food Service Multipurpose Building Project No: 0101--25 -- 01
Contractor: The Weitz Company, LLC
Contract Date: 12/12/08 NTP Date: 10/03/07 Calendar Days: 425
Original Substantial Completion Date: 10/03/08 Original Punch List Completion Date: 11/03/08
Revised Substantial Completion Date: 10/14/08 Revised Punch List Completion Date: 11/14/08
Substantial Completion Date: 11/14/08 Revised Punch List Completion Date: 12/12/08
Punch List Completion Date: 12/12/08
Days Delay to Substantial Completion: 10 Days Delay to Punch List Completion: 0
Reasons for Delay: Contractor awarded 28 calendar days for various substantiated delays. Project completed within the allotted time.

Recommendations and Remarks: It is recommended that The School Board of Broward County approve the final acceptance of the referenced project and release final retainage.