



The School Board of Broward County Division of Facilities and Construction Management 1700 Southwest 14th Court Fort Lauderdale, FL 33312-4110

Phone: (754) 321-1500

Summary of Data Pertinent To Final Accentance of Construction Projects

10 Final Acceptance	e of Construction 1 Tojects
Facility Name: Walker Elementary School	Date: March 5, 2012
Project Title: New Food Service/ Multipurpose Building	Project No: P.000051 f.k.a 0321-23-01
Contractor: The Weitz Group, LLC	
Contract Date: April 6, 2009 NTP Date: Ap	oril 6, 2009 Calendar Days: 466
Original Substantial Completion Date: <u>July 16, 2010</u>	_Original Punch List Completion Date: September 14, 2010
Revised Substantial Completion Date: September 20, 2010	Revised Punch List Completion Date: September 20, 2010
Substantial Completion Date: September 20, 2010	Revised Punch List Completion Date: September 20, 2010
	Punch List Completion Date: September 20, 2010
Days Delay to Substantial Completion: 0	Days Delay to Punch List Completion: 0
forth in the contract. No time extension is required for f the execution of the OEF 209 is attributed to change ord the execution of the OEF 209. The substantial completion date for this project was esta	constraints inclusive of Board approved time extensions, as set final acceptance. The time variation between final completion and lers that had to be negotiated, settled and Board approved prior to ablished on Document 1770e. This contractual document executed, and the Contractor establishes that the project is "ready for
Occupancy Certificate. Recommendations and Remarks: Approve final accep	otance and final release of retainage.
	· · · · · · · · · · · · · · · · · · ·