



**Summary of Data Pertinent
 To Final Acceptance of Construction Projects**

Facility Name: South Plantation High School Date: 4/25/13

Project Title: Replace Roof Buildings 1 and 2 Project No.: P.000841 (f.k.a. 2351-AA-02)

Contractor: Advanced Roofing, Inc.

Contract Date: 11/12/08 NTP Date: 11/21/08 Calendar Days: 425

Original Substantial Completion Date: 1/20/10 Original Punch List Completion Date: 3/21/10

Revised Substantial Completion Date: 10/2/10 Revised Punch List Completion Date: 12/1/10

Substantial Completion Date: 8/12/10 Revised Punch List Completion Date: 10/11/10

Punch List Completion Date: 10/11/10

Days Delay to Substantial Completion: 0 Days Delay to Punch List Completion: 0

Reasons for Delay: The contractor was granted 255 non-compensatory days by Board action on 10/20/09. The project was delayed due to budgetary issues and approval of warranties.

Recommendations and Remarks: It is recommended that the Board approve Final Acceptance and Release of Retainage on South Plantation High School Re-roof of Buildings 1 and 2.