



## Summary of Data Pertinent To Final Acceptance of Construction Projects

<b>Facility Name:</b> Silver Shores Elementary		<b>Date:</b> 6/23/2003
<b>Project Title:</b> New School		<b>Project No.:</b> 3581 - 22 - 01
<b>Contractor:</b> Centex Rooney Construction Company		
<b>Contract Date:</b> 12-04-01	<b>Delivery Date:</b> 01-17-02	<b>Calendar Days:</b> 286
<b>Original Substantial Completion Date:</b> 10-29-02	<b>Original Punch List Completion Date:</b> 11-29-02	
<b>Revised Substantial Completion Date:</b> 10-29-02	<b>Revised Date of Punch List Completion:</b> 11-29-02	
<b>Substantial Completion Date:</b> 10-29-02	<b>Revised Date of Punch List Completion:</b> 11-29-02	
	<b>Date of Punch List Completion:</b> 07-15-03	
<b>Days Delay to Substantial Completion:</b> -0-	<b>Days Delay to Punch List Completion:</b> 228	

**Reasons for Delay:**

**Punch List Completion Delay:**

Actual punch list of the on-site portion of the project was completed on 11-27-02 (two days ahead of the scheduled contract completion date of 11/29/02). Off-site work beyond the original scope of the contract requested by Broward County Traffic Engineering and the City of Miramar was performed by the contractor in an effort to cooperate with the county and city. This work extended the completion of the project to 7/15/03.

**Recommendations and Remarks:**

Final Acceptance and Release of Retainage is recommended.