



The School Board of Broward County Division of Facilities and Construction Management 1700 Southwest 14th Court

Fort Lauderdale, FL 33312-4110

Phone: (754) 321-1500

Summary of Data Pertinent To Final Acceptance of Construction Projects

Facility Name:	Boyd Anderson High	School		Date: 4/14/2014	
Project Title:	HVAC Additions and	l Alterations		Project No: P000331	f.k.a 1741-99-05
Contractor:	Johnson Controls, In	с.			
Contract Date:	3/12/2007	NTP Date: 3/7	/2007	Calendar Days: 229	
Original Substa	ntial Completion Date	: 10/ 27/2007	Original Punch List Co	ompletion Date: 11/27/	2007
Revised Substar	ntial Completion Date:	5/26/2011	Revised Punch List Co	ompletion Date: 6/26/2	011
Substantial Con	npletion Date:	5/26/2011	Punch List Completio	n Date: 6/26/2	2011
Days Delay to S	ubstantial Completion	: 1307	Days Delay to Punch	List Completion: 0	
beyond the cont obsolete pneum:	rol of the contractor. atic control system and	The delays included I existing fresh air de	elayed the timely compl the following: Asbestos eficiencies noted by the ich addressed the defici	abatement, clearance test and balance repor	and conflict issues, t. The last change
Recommendatio	ons and Remarks: The	Office of Facilities a	nd Construction recom	mends Final Acceptan	ce and closure of the