

TIMELINE - The Community School North and South Relocation Project

RESPONSIBLE PARTY	ACTION	START DATE	END DATE	STATUS
FP&RE	Stakeholder Meetings	July 8, 2015 September 15, 2015	N/A	
PPO (Roy Norton)	Provide Cost Estimate for renovation (electrical)	September 15, 2015	September 25, 2015	Received October 7, 2015
IT (Diane Shapiro)	Provide Cost Estimate for Data Communication	September 15, 2015	September 25, 2015	Received October 7, 2015
School Board	Approval of Board Item to fund project	November 3, 2015	November 3, 2015	Board Item tentatively scheduled
PPO (Sam Bays/Roy Norton/ Diane Shapiro)	Permit/Construction	December 14, 2015	March 28, 2016	TBD
Brian Little/ Rebro	Relocation Community School/North South to Castle Annex	April 1, 2016	April 15, 2016	TBD

FP&RE: Facility Planning and Real Estate

IT: Information and Technology

PPO: Physical Plant Operations