

## The School Board of Broward County, Florida Office of Facilities & Construction 2301 N.W. 26th Street Fort Lauderdale, FL 33311

(754) 321-1500

Documen	t 01250g (00 6	3 63)-Cons	structio	on Cha	nge Order	-Item # 007
Facility Name:	Park Trails Element	any School	Date:	10/10/18		
	Concrete Modular B			P001608		
Project Name:	Relocation	ullaings	Project #	PUU16U6		
Location No:	3781		-			
<b>Project Descript</b>	tion: Relocation of 0	Concrete Modula	ars			
Contractor: H	I.A. Contracting Cor	p. Referend Dated:	ce Letter	11	/20/17	
<del>_</del>	-			_		
Description of opposite protective visque	<b>Change</b> : Pressure o ueen cover.	leaned three	modular (	concrete	roofs and inst	talled temporary
Attachments:						
work prior to the Summary:	separate contractors roof installation.  and/or Added Costs			: \$ 2,47		
10.010.010.00		•	Deduct			
The Contract Tir	me will be (increase	d) <del>(decreased)</del>		0	Days	
COMPENSATION WORK.  Recommended	RDER ITEM IS INCLUS FOR EXTENDED TIME  Z Now. 2018	Accepted	JE AS A R		Reviewed	and Concurred
Project Consultant's Sig	nature Date	Contractor's Signatu		ite	Facilities Project	
Steve Baka Project Consultant's Typ	ad Name	Contractor's Typed	Nama		Chris Schia	Manager's Typed Name
Song & Associa		H.A. Contract			CBRE   Hee	
Project Consultant's Firm		Contractor's Firm No				
						of Broward County, FL
This information to I						d of Broward County, FL
	be completed by School		County Sta	#		
Manda	Change Order Cate Unforeseen Consul	gorles			Direct Owner Pu	rchase (DOP)



## The School Board of Broward County, Florida Office of Facilities & Construction 2301 N.W. 26th Street

Fort Lauderdale, FL 33311

(754) 321-1500

Documen	it 01250g (00 (	63 63)-Cons	structi	on Cha	nge Order-Item # 008
Facility Name:	Park Trails Elemen	tary School	Date:	10/10/18	
Project Name:	Concrete Modular I		Project #	P001608	
Location No:	3781				
Project Descript	tion: Relocation of	Concrete Modula	ars		
	I.A. Contracting Co			11,	29/17
Description of C		the engineered	shop dra	wings for th	e three aluminum door canopies a
Attachments:	more modulars.				
	ange: The existing no		mns and	new storm	drainage piping were in conflict with
C.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,					
Summary: Total of Credits	and/or Added Cost	s;		d: \$2,187	,
Total of Credits	and/or Added Cost	•	Deduc		Days
Total of Credits The Contract Til THIS CHANGE OF	me will be (increase RDER ITEM IS INCLU FOR EXTENDED TIM	ed) (decreased)	Deduction by:	206	
Total of Credits The Contract Til THIS CHANGE OF COMPENSATION WORK.	me will be (increase RDER ITEM IS INCLU FOR EXTENDED TIM	Accepted  Contractor's Signature	Deduction by:	206	Days  WITH THIS WORK. NO ADDITIONAL THIS CHANGE IN THE SCOPE OF  Reviewed and Concurred  11/2/18  Facilities Project Manager  Date
Total of Credits The Contract Tin THIS CHANGE OF COMPENSATION WORK. Recommended Project Consultant's Sig	me will be (increase RDER ITEM IS INCLU FOR EXTENDED TIM  2 Now.2018	ed) (decreased) SIVE OF ALL COME SHALL BE DU	Deduction by:  PSTS ASS JE AS A	206	Days WITH THIS WORK. NO ADDITIONAL THIS CHANGE IN THE SCOPE OF
Total of Credits The Contract Til THIS CHANGE OF COMPENSATION WORK. Recommended Project Consultant's Sig Steve Baka Project Consultant's Typ Song & Associa	TEM IS INCLUTED TIME  TO EXTENDED TIME  TO EXTEN	Accepted Contractor's Signate Xavier Sansa Contractor's Typed I	Deduction by:  STS ASS JE AS A  Jicq Name ing Corp	SOCIATED WRESULT OF	Days  WITH THIS WORK. NO ADDITIONAL THIS CHANGE IN THE SCOPE OF  Reviewed and Concurred  11/2/18  Facilities Project Manager Chris Schiappa  Facilities Project Manager's Typed Name CBRE   Heery, Inc.
Total of Credits The Contract Til THIS CHANGE OF COMPENSATION WORK. Recommended Project Consultant's Sig Steve Baka Project Consultant's Typ	TEM IS INCLUTED TIME  TO EXTENDED TIME  TO EXTEN	Accepted Contractor's Signate Xavier Sansa Contractor's Typed	Deduction by:  STS ASS JE AS A  Jicq Name ing Corp	SOCIATED WRESULT OF	Days  WITH THIS WORK. NO ADDITIONAL THIS CHANGE IN THE SCOPE OF  Reviewed and Concurred  1/2/18  Facilities Project Manager Chris Schiappa  Facilities Project Manager's Typed Name
Total of Credits  The Contract Tin  THIS CHANGE OF COMPENSATION WORK.  Recommended  Project Consultant's Sig Steve Baka  Project Consultant's Typ Song & Associa  Project Consultant's Firm	The will be (increased RDER ITEM IS INCLUING FOR EXTENDED TIME)  The second Name of the s	Accepted Contractor's Signate Xavier Sansa Contractor's Typed H.A. Contract Contractor's Firm Na	Deduction by:  STS ASS JE AS A  Je Companie	SOCIATED WRESULT OF	Days  WITH THIS WORK. NO ADDITIONAL THIS CHANGE IN THE SCOPE OF  Reviewed and Concurred  11/2/18  Facilities Project Manager Chris Schiappa  Facilities Project Manager's Typed Name CBRE   Heery, Inc.
Total of Credits  The Contract Tin  THIS CHANGE OF COMPENSATION WORK.  Recommended  Project Consultant's Sig Steve Baka  Project Consultant's Typ Song & Associa  Project Consultant's Firm	TEM IS INCLUTED TIME  TO EXTENDED TIME  TO EXTEN	Accepted Contractor's Signate Xavier Sansa Contractor's Typed H.A. Contract Contractor's Firm Na Board of Broward	Deduction by:  STS ASS JE AS A  Je Companie	SOCIATED WRESULT OF	Days  WITH THIS WORK. NO ADDITIONAL THIS CHANGE IN THE SCOPE OF  Reviewed and Concurred  11/2/18  Facilities Project Manager Chris Schiappa  Facilities Project Manager's Typed Name CBRE   Heery, Inc.