



Fort Lauderdale High School

1600 NE 4 AVENUE, FORT LAUDERDALE 33305

Location Num	0951
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$7,061,415
Total Facilities Budget	\$3,993,887

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Submittals are in progress. Roofing renovations are in progress.

School Choice Enhancements: COMPLETED 09/2018 - Voting completed 10/9/17 - Golf carts delivered 02/2018. New digital scoreboard tables delivered 04/2018. New Digital Marquee completed 08/2018. Outdoor concrete patio tables delivered and installed 09/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2016	Q4 2016	Q2 2017	Q1 2018	Q3 2018	Q3 2019
New Planned	Q3 2016	Q4 2016	Q2 2017	Q2 2019	Q3 2019	Q3 2020
Actual/Forecast	9/2/2016	10/18/2016	4/27/2017	3/22/2019	10/17/2019	10/12/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 08/06/19 (JJ-2)	\$1,363,887
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$556,000
Electrical Improvements	\$692,000
HVAC Improvements	\$1,161,000

FLAG: **S - Delay Possible**

COMMENTS:

Original contractual date of substantial completion is 10/7/2020. Project is currently on pace. A one month delay was experienced in the bid and award phase related to the roofing reality check which has not been recovered during construction.

Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	9/18/2017	10/26/2017	11/16/2017	2/26/2018	3/15/2018	7/25/2018

SCOPE:	BUDGET:
Weight Room Renovation	\$121,000

FLAG:

COMMENTS:

FLAG KEY: **S**=Schedule **B**= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Fort Lauderdale High School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:				
	PH:1 Planning/Design		PH:2 Implement	PH:3 Complete
Planned	Q1 2015		Q4 2017	Q2 2018
Actual	11/2015		10/2017	09/2018
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Fox Trail Elementary School

1250 NOB HILL ROAD, DAVIE 33324

Location Num	3531
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,342,000
Total Facilities Budget	\$870,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has occurred. Pending Board award of the contractor.

School Choice Enhancements: Voting authorized 1/16/18 - Voting completed 1/31/18 - (47) laptops delivered 07/2018. Desk and drawer file delivered 09/2018. Front office desk, office chairs delivered 01/2019. Playground upgrades permitted 01/2019; fabrication in progress. Pre-construction meeting scheduled 05/09/2019. Construction began 12/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q4 2019
New Planned	Q2 2017	Q2 2017	Q1 2018	Q2 2019	Q4 2019	Q4 2020
Actual/Forecast	4/6/2017	4/19/2017	11/17/2017	2/21/2019	Q2 2020	

SCOPE:

Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$154,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
HVAC Improvements	\$76,000
Music Room Renovation	\$136,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during the bid and award phase. The project reverted back to bid advertisement after changes in scope were required. Remedy: The project is pending Board award of the contractor.

Fox Trail Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **25% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q1 2015	Q1 2018	Q3 2018	Q3 2018
Actual	11/2016	01/2018		
SCOPE:				
School Choice Enhancement				
BUDGET:				
\$100,000				
FLAG:	S - Project Delayed			
COMMENTS:	Playground shade is in construction.			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Gator Run Elementary School

1101 GLADES PARKWAY, WESTON 33327

Location Num	3642
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,781,323
Total Facilities Budget	\$4,206,323

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Initial testing of the HVAC systems for Test and Balance is complete. HVAC equipment delivered in January 2020. Art lab renovations are complete. Music room renovations in progress. Roofing renovations have begun.

School Choice Enhancements: COMPLETED 12/2018 - Voting completed 5/23/17. Apple iPad, furniture for the media center, Kindle Fire for classroom use, media center furniture and teacher chairs delivered 08/2017. Recordex Interactive Systems delivered 10/2017. Media Center furniture delivered and installed 01/2018. Covered outdoor classroom has been cancelled; the school repurposed the funds to implement minor security enhancements. Electric door strikes, and proximity pads installed 12/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **30% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q3 2017	Q2 2018	Q4 2018	Q4 2019
New Planned	Q4 2016	Q4 2016	Q3 2017	Q1 2019	Q2 2019	Q2 2020
Actual/Forecast	10/21/2016	12/6/2016	5/22/2017	1/4/2019	5/20/2019	9/22/2020

SCOPE:

Additional Funding - Board Approved 4/23/19 (JJ-4)	\$1,535,323
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,428,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
HVAC Improvements	\$603,000
Music Room Renovation	\$136,000

BUDGET:

FLAG: S - Delay Possible

COMMENTS:

Original contractual date of substantial completion is 5/26/2020. Project is currently delayed 4 months due to multiple submissions of the roofing sub-permit.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Gator Run Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100%** Complete

SCHEDULE:				
PH:1 Planning/Design		PH:2 Implement		PH:3 Complete
Planned	Q1 2015	Q2 2017	Q1 2018	Q1 2018
Actual	11/2015	05/2017	12/2018	12/2018
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Glades Middle School

16700 SW 48 COURT, MIRAMAR 33027

Location Num	2021
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$892,000
Total Facilities Budget	\$486,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending scope decisions by the District prior to continuing with the contractor procurement.

School Choice Enhancements: COMPLETED 05/2018 - Voting completed 1/23/17. Apple iPads, books delivered 08/2017. Tablets delivered 09/2017. Recordex, Laptops and P.E. Equipment delivered 10/2017. Camera for TV Production system delivered 11/2017. Technology supplies delivered 03/2018. HDMI cables delivered 05/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **40% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q4 2019
New Planned	Q2 2017	Q2 2017	Q1 2018	Q1 2019	Q3 2019	Q3 2020
Actual/Forecast	4/6/2017	4/19/2017	11/17/2017	1/25/2019	Q3 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$78,000

\$308,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during the Bid and Award phase due to difficulties in receiving correct quotes from multiple contractors. Remedy: Decisions will be required by the District related to the scope of the project. There is a potential cost savings thru value engineering of the design.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Glades Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100%** Complete

SCHEDULE:		PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
Planned	Q1 2015		Q1 2017		Q4 2017		Q4 2017
Actual	11/2015		01/2017		05/2018		05/2018
SCOPE:		BUDGET:		FLAG:			
School Choice Enhancement		\$100,000		COMMENTS:			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Griffin Elementary School

5050 SW 116 AVENUE, COOPER CITY 33330

Location Num	2851
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$4,868,143
Total Facilities Budget	\$4,226,208

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Roofing work is nearing completion. Media Center scope is complete.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed on 6/13/16. (20) projectors, (30) student computers and (20) document cameras delivered and installed 8/2016. Marquee completed 05/2018. New structure for Pre K-2 playground permitted 03/2019; construction complete 06/2019. Chairs and tables are on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **90% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2018
New Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2019
Actual/Forecast	1/6/2016	3/15/2016	9/23/2016	5/4/2018	9/4/2018	4/15/2020

SCOPE:

Additional Funding - Board Approved 07/24/18 (JJ-1)	\$1,868,208
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$958,000
Fire Alarm	\$294,000
HVAC Improvements	\$585,000
Media Center improvements	\$313,000
PE/Athletic Improvements	\$10,000
Safety / Security Upgrade	\$98,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Original contractual date of substantial completion is 10/29/2019. Reason: Delays occurred during construction related to the roofing sub-permit. Additional delays were experienced during roofing inspections. The contractor was requiring additional improvements to pass inspections. Remedy: The sub-permit has been received, the roof repairs are in progress, and the construction is estimated to be completed in Q2 2020.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Griffin Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q2 2016	Q1 2020	Q1 2020
Actual	01/2016	06/2016	03/2020	03/2020
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Adult & Community Center)

1000 SW 3RD STREET, HALLANDALE 33009

Location Num	0592
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$5,973,700
Total Facilities Budget	\$5,644,700

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Building 1 received Certificate of Occupancy. Building 7 is nearing completion with furniture pending installation. The media center renovations are in progress. Building 4 and 12 renovation to start early Q2 2020.

School Choice Enhancements: COMPLETED 02/2018 - Voting completed 11/14/16. Student laptops and carts delivered 03/2017. Phase 1 for murals completed 01/2018. Phase two for murals completed 02/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **49% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2016	Q3 2016	Q3 2017	Q2 2018	Q3 2018	Q4 2019
New Planned	Q3 2016	Q3 2016	Q3 2017	Q1 2019	Q2 2019	Q4 2020
Actual/Forecast	8/1/2016	9/20/2016	5/22/2017	12/20/2018	5/20/2019	8/7/2020

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$199,700
Electrical Improvements	\$319,000
Fire Sprinklers	\$692,000
HVAC Improvements	\$1,374,158
Improvements to or Replacement of building 1	\$436,000
Improvements to or Replacement of building 12	\$267,000
Improvements to or Replacement of building 7	\$270,000
Improvements to or Replacement of building 9	\$1,301,000
Media Center improvements	\$133,000
Safety / Security Upgrade	\$131,000

BUDGET:

FLAG:

COMMENTS:

Original contractual date of substantial completion is 6/26/2020. Project is currently delayed by two months. Minor additional delays have taken place during construction. Schedule is being closely monitored to avoid additional delays.

Gulfstream Academy of Hallandale Beach K-8

(f.k.a. Hallandale Adult & Community Center)

SMART Facilities Update by Project Cont.

HVAC Improvements

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
Planned	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	N/A	N/A

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - FCU Replacement	\$38,842	COMMENTS:

Roofing

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
Planned	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	N/A	10/12/2015

SCOPE:	BUDGET:	FLAG:
Re-Roof Buildings #13 & 14	\$383,000	COMMENTS:

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q1 2016	Q4 2016	Q3 2017	Q3 2017
Actual	01/2016	11/2016	02/2018	02/2018

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Gulfstream Academy of Hallandale Beach K-8 (f.k.a. Hallandale Elementary)

900 SW 8TH STREET, HALLANDALE 33009

Location Num	0131
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$1,665,000
Total Facilities Budget	\$1,190,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement is in progress. Project delivery changed to design/bid/build. Bid advertisement is scheduled for September 2020.

School Choice Enhancements: This \$100k will not be disbursed since Gulfstream Academy (formerly know as Hallandale Adult Center) is using the \$100k allocated for the campus.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q2 2018	Q1 2019	Q3 2019	Q3 2020
New Planned	Q1 2018	Q2 2018	Q2 2018	Q4 2019	Q1 2020	Q1 2021
Actual/Forecast	6/1/2017	8/30/2017	4/18/2018	10/28/2019	Q1 2021	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$414,000

\$676,000

FLAG: S - Project Delayed

COMMENTS:

Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 4 and will be advertised after the funding Year 1 thru 3 projects that are prepared for advertisement.

Gulfstream Academy of Hallandale Beach K-8

(f.k.a. Hallandale Elementary)

SMART Facilities Update by Project Cont.

School Choice Enhancements*

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	N/A	N/A	N/A
Actual			

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: The campus was created by combining Hallandale Elementary School with Hallandale Adult and Community Center. The \$100,000 associated with Hallandale ES (Yr 5 funds) will not be used since Gulfstream Academy of Hallandale Beach K-8 used the SCEP Funds.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Gulfstream Early Learning Center of Excellence (f.k.a. Gulfstream Middle School)

120 SW 4 AVENUE, HALLANDALE 33009

Location Num	3931
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$5,129,492
Total Facilities Budget	\$4,846,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending roofing reality check prior to advertisement for bid.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Funding for this school was approved 10/2018. Kick-off meeting held on 2/26/2019. Voting authorized 3/21/2019. P-Number requested 4/19/2019. Bathroom renovation drawings submitted for permitting 7/23/2019. Gator delivered 8/2019. Outdoor benches and (5) two-way radios delivered 12/2019. Bathroom renovation (two stalls) LOR issued; acquiring a contractor.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q3 2017	Q1 2018	Q4 2018	Q2 2019	Q2 2020
New Planned	Q2 2017	Q3 2017	Q1 2018	Q4 2019	Q2 2020	Q2 2021
Actual/Forecast	5/1/2017	7/24/2017	1/17/2018	2/14/2020	Q4 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$946,264
Fire Alarm	\$487,000
HVAC Improvements	\$1,556,099
Improvements to or Replacement of building 4	\$82,000

BUDGET:

FLAG: **S - Delay Possible**

COMMENTS:

Reason: Delays have occurred during the design phase related to the backcheck review and permitting process. The design firm has taken an above average number of submissions in the backcheck review and additional time in the permitting process to progress to a Letter of Recommendation to Permit. Remedy: Letter of Recommendation to Permit has been received. Project is scheduled to advertise for bids in May 2020.

FLAG KEY: **S**=Schedule **B**= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Gulfstream Early Learning Center of Excellence

(f.k.a. Gulfstream Middle School)

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **25% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q2 2019	TBD
Actual	01/2016	04/2019	

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Hallandale Magnet High School

(f.k.a. Hallandale High School)

720 NW 9 AVENUE, HALLANDALE 33009

Location Num	0403
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$7,946,666
Total Facilities Budget	\$7,476,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the third time for permit application.

School Choice Enhancements: Ballot developed 7/23/2019; it complies with District guidelines. Ballot approved 7/23/2019. Voting completed 9/24/2019. Gym floor covering delivered 11/2019. Jazz band instruments, (1) golf cart on order. Smart TV's Promethean Bundle, (5) ActivePanels delivered 11/2019. (2) Basketball Gym Scoreboards, demo of old, and install of new on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **97% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q4 2018	Q2 2019	Q1 2020	Q4 2020
New Planned	Q4 2017	Q1 2018	Q4 2018	Q4 2019	Q2 2020	Q1 2022
Actual/Forecast	9/1/2017	11/13/2017	5/15/2018	Q2 2020		

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$977,000
Electrical Improvements	\$653,000
Fire Alarm	\$1,006,000
Fire Sprinklers	\$2,130,000
HVAC Improvements	\$559,000
Media Center improvements	\$382,000
STEM Lab improvements	\$1,248,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during the design phase. The design firm has missed multiple submission deadlines throughout the design process. Remedy: The owner will be enforcing terms of the contract for delays.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Hallandale Magnet High School

(f.k.a. Hallandale High School)

SMART Facilities Update by Project Cont.

Track							
Phase: 100% Complete							
SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
Planned	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	10/17/2016	N/A	N/A	N/A	10/17/2016	12/7/2016	12/7/2016
SCOPE:		BUDGET:		FLAG:			
Track Resurfacing		\$300,000		COMMENTS:			

Weight Room							
Phase: 100% Complete							
SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018	Q3 2018
Actual/Forecast	1/2/2018	1/9/2018	2/5/2018	4/17/2018	4/25/2018	9/21/2018	10/1/2018
SCOPE:		BUDGET:		FLAG:			
Weight Room Renovation		\$121,000		COMMENTS:			

School Choice Enhancements*				
Phase: 37% Complete				
SCHEDULE:	<div><div>PH:1 Planning/Design</div><div>PH:2 Implement</div><div>PH:3 Complete</div></div>			
Planned	Q4 2018	Q3 2019	TBD	TBD
Actual	11/2018	09/2019		
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS:	
Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.				

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Harbordale Elementary School

900 SE 15 STREET, FORT LAUDERDALE 33316

Location Num	0491
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$1,384,000
Total Facilities Budget	\$1,149,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. First round of sub-contractor bids have been submitted. Currently in review.

School Choice Enhancements: Voting authorized 04/05/2019. Voting completed 5/15/2019. Shade voted on in the first round did not meet ADA compliance. School developed another ballot, and the voting was authorized 8/28/2019. Voting completed 10/14/2019. (150) Lenovo 100e laptops, (4) EarthWalk carts, (174) Pre-existing laptop cart cables, (1) Recordex, (2) (10-pack) ipad 32 GB, iPad cases, (1) iPad cart, stage curtains on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q4 2018	Q1 2019	Q4 2019	Q3 2020
New Planned	Q4 2017	Q1 2018	Q4 2018	Q4 2019	Q1 2020	Q2 2021
Actual/Forecast	6/1/2017	8/30/2017	3/22/2018	8/15/2019	Q3 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$190,000

\$859,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays occurred during bid and award phase due to the need for a roofing reality check. Remedy: The project has concluded the roofing reality check. Changes have been made and the project has received initial sub-contractor bids.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Harbordale Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **10% Complete**

SCHEDULE:	<div><div>PH:1 Planning/Design</div><div>PH:2 Implement</div><div>PH:3 Complete</div></div>			
	Planned	Q4 2018	Q2 2019	TBD
	Actual	11/2018	05/2019	
SCOPE:				
School Choice Enhancement				
BUDGET:				
\$100,000				
FLAG:				
<div>COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.</div>				

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Hawkes Bluff Elementary School

5900 SW 160 AVENUE, DAVIE 33331

Location Num	3131
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$7,352,437
Total Facilities Budget	\$6,909,437

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Two chillers are pending delivery. The chiller pumps are installed and currently working with the existing chillers.

School Choice Enhancements: COMPLETED 09/2019 - Voting completed 10/13/16. Student chairs delivered 12/2016. LCD projector delivered 2/2017. Primary Playground Upgrades completed 12/2017. Classroom blinds complete 10/2018. Shade structure construction began 1/15/2019. Shade Structure construction began 01/2019; construction completed 03/2019. Additional blinds order processed and PO issued 7/2019; installation complete 09/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **10% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q2 2016	Q1 2017	Q4 2017	Q2 2018	Q1 2019
New Planned	Q2 2016	Q2 2016	Q1 2017	Q1 2019	Q2 2019	Q3 2020
Actual/Forecast	4/22/2016	6/21/2016	2/6/2017	1/2/2019	6/25/2019	7/31/2020

SCOPE:

Additional Funding - Board Approved 05/07/19 (JJ-4)

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$3,906,437

\$1,234,000

\$1,669,000

FLAG:

COMMENTS:

Original contractual date of substantial completion is 6/20/2020. Project is currently delayed due to roofing sub-permit and initial HVAC submittal revisions that were required. Construction is being closely watched to avoid additional delays.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Hawkes Bluff Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q4 2016	Q2 2018
Actual	01/2016	10/2016	09/2019
SCOPE:	BUDGET:		
School Choice Enhancement	\$100,000		
FLAG:			COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Henry D. Perry Education Center

3400 WILDCAT WAY, MIRAMAR 33023

Location Num	1011
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$6,219,000
Total Facilities Budget	\$5,907,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid advertisement is scheduled for June 2020. Pending roofing reality check.

School Choice Enhancements: Voting completed 2/15/2019 - Indoor furniture, cafeteria tables delivered 08/2019. Students chairs and desks delivered 08/2019. Laptop carts delivered 10/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q2 2020
New Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2019	Q1 2020	Q2 2021
Actual/Forecast	4/14/2017	5/19/2017	12/7/2017	5/20/2019	Q4 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,145,000
Fire Alarm	\$461,000
Fire Sprinklers	\$15,000
HVAC Improvements	\$3,186,000

FLAG: S - Project Delayed

COMMENTS:

Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 4 and will be advertised after the funding Year 1 thru 3 projects that are prepared for advertisement.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q1 2019	Q3 2020
Actual	11/2017	02/2019	10/2019

SCOPE:	BUDGET:
School Choice Enhancement	\$100,000

FLAG:

COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.



Heron Heights Elementary School

11010 NOB HILL ROAD, PARKLAND 33076

Location Num	3961
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,160,694
Total Facilities Budget	\$757,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Hire Contractor**

Primary Renovation: Contractor procurement in progress. The GMP amendment has been approved. Notice to Proceed is being executed.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held during SAC on 12/17/18. Voting authorized 3/18/2019. Ballot revised, voting authorized 4/22/2019. Voting completed 5/29/2019. Marquee in design. (190) Lenovo laptops on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **80%Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2018	Q3 2018	Q1 2019	Q4 2019	Q2 2020	Q3 2020
New Planned	Q2 2018	Q3 2018	Q1 2019	Q1 2020	Q2 2020	Q2 2021
Actual/Forecast	12/13/2017	2/6/2018	8/7/2018	12/19/2019	Q2 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$200,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
HVAC Improvements	\$152,000
Music Room Renovation	\$136,000

BUDGET:

FLAG:

COMMENTS:

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Heron Heights Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **10% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q4 2018	Q2 2019	TBD	TBD
Actual	11/2018	05/2019		
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Hollywood Central Elementary School

1700 MONROE STREET, HOLLYWOOD 33020

Location Num	0121
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$5,188,000
Total Facilities Budget	\$4,917,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Hire Contractor**

Primary Renovation: Contractor procurement in progress. Bid opening is scheduled for early April 2020.

School Choice Enhancements: Kick-off meeting held 4/5/2018. Ballot development in progress.

SMART Facilities Update By Project



Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q3 2017	Q1 2018	Q3 2018	Q1 2019	Q1 2020
New Planned	Q2 2017	Q3 2017	Q1 2018	Q2 2019	Q4 2019	Q1 2021
Actual/Forecast	4/14/2017	5/19/2017	12/4/2017	2/26/2019	Q3 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,155,000
Electrical Improvements	\$676,000
HVAC Improvements	\$1,887,000
Safety / Security Upgrade	\$99,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: The project is funded under Year 4 and was advertised after the available Funding Year 1 thru 3 projects were advertised. Remedy: The bid advertisement has taken place with bid opening scheduled for early April 2020.

Hollywood Central Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **25%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	TBD	TBD
Actual	11/2017		

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Hollywood Hills Elementary School

3501 TAFT STREET, HOLLYWOOD 33021

Location Num	0111
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,464,000
Total Facilities Budget	\$3,099,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 90% Construction Documents is in progress.

School Choice Enhancements: Voting authorized 10/2019. Voting completed 01/2020. - Fencing for the bus loop area, (22) Novo Pros, (20) iPads, (42) student laptop 300e, (10) teacher laptops, (2) Earthwalk carts and wiring, Outdoor Wireless Network Access Point, and Refurbishing the existing marquee on order. (2) iPad charging carts delivered 02/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **80%Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q3 2018	Q2 2019	Q4 2019	Q2 2020
New Planned	Q4 2017	Q1 2018	Q3 2018	Q2 2020	Q4 2020	Q4 2021
Actual/Forecast	6/1/2017	8/30/2017	3/5/2018	Q3 2020		

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$915,000
Electrical Improvements	\$400,000
Fire Sprinklers	\$329,000
HVAC Improvements	\$1,255,000
Safety / Security Upgrade	\$84,000

BUDGET:

FLAG: **S - Delay Possible**

COMMENTS:

Delays are occurring during the design phase. The original design firm was terminated. The new design firm is preparing to submit 90% construction documents for review.

HVAC Improvements

Phase: **100%Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	6/1/2017	6/30/2017

SCOPE:

HVAC Improvements - Pump Replacement	\$16,000
--------------------------------------	----------

BUDGET:

FLAG:

COMMENTS:

FLAG KEY: **S**=Schedule **B**= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Hollywood Hills Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **10% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q4 2018	Q1 2020	TBD	TBD
Actual	11/2018	01/2020		
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Hollywood Hills High School

5400 STIRLING ROAD, HOLLYWOOD 33021

Location Num	1661
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$23,262,351
Total Facilities Budget	\$22,196,351

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Fire Sprinkler, Electrical, and interior improvements are in progress. HVAC equipment has been delivered. Roof drainage improvements are in progress on Building 1.

School Choice Enhancements: COMPLETED 05/2018 - Voting completed 12/21/16. Two-way radios, front office furniture, chairs, plastic tables, trophy cases, delivered 10/2017. Conference, chairs and guidance rooms furniture, completed 05/2018. Additional two-way radios delivered 05/2018.

SMART Facilities Update By Project



Primary Renovation

 Phase: **20% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q4 2017	Q3 2018	Q4 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2019	Q1 2019	Q2 2021
Actual/Forecast	5/19/2016	7/26/2016	3/3/2017	1/2/2019	6/12/2019	5/18/2021

SCOPE:

Additional Funding - Board Approved 03/19/2019 (JJ-2)	\$7,154,351
Electrical Improvements	\$1,689,000
Fire Alarm	\$1,007,000
Fire Sprinklers	\$1,678,000
HVAC Improvements	\$3,861,000
Media Center improvements	\$505,000
Roof Replacement	\$3,568,000
Safety / Security Upgrade	\$47,000
STEM Lab improvements	\$2,166,000

BUDGET:

FLAG:

COMMENTS:

Original contractual date of substantial completion is 5/18/2021. Project is currently on pace.

Hollywood Hills High School

SMART Facilities Update by Project Cont.

Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q3 2017	Q3 2017	Q3 2017	Q4 2017
Actual/Forecast	4/14/2017	4/21/2017	7/13/2017	8/2/2017	1/5/2018	2/23/2018

SCOPE: Weight Room Renovation	BUDGET: \$121,000	FLAG: COMMENTS:
---	-----------------------------	----------------------------------

Track

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	10/3/2016	N/A	N/A	N/A	10/3/2016	11/30/2016

SCOPE: Track Resurfacing	BUDGET: \$300,000	FLAG: COMMENTS:
------------------------------------	-----------------------------	----------------------------------

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q4 2016	Q1 2018
Actual	01/2016	12/2016	05/2018

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: COMMENTS:
--	-----------------------------	----------------------------------

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Hollywood Park Elementary School

901 N 69 WAY, HOLLYWOOD 33024

Location Num	1761
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$7,308,250
Total Facilities Budget	\$7,065,250

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Notice to Proceed is pending execution.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 6/15/17. Cafeteria LCD Projector and laptops delivered 08/2017. Speakers and Control Center completed 08/2017. Playground upgrades approved by ADA manager and Playground Inspector; permit issued 1/29/2019; plan change permitted 5/23/2019. Construction started 08/2019. Plan change permit issued 10/25/2019; Playground completed 11/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **50% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q2 2016	Q1 2017	Q4 2017	Q1 2018	Q1 2019
New Planned	Q1 2016	Q2 2016	Q1 2017	Q1 2019	Q3 2019	Q1 2021
Actual/Forecast	1/6/2016	6/15/2016	1/13/2017	5/24/2019	Q2 2020	

SCOPE:

Additional Funding - Board Approved 2/19/20 (JJ-2)	\$2,780,250
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,500,000
Electrical Improvements	\$665,000
Fire Sprinklers	\$669,000
HVAC Improvements	\$1,068,000
Media Center improvements	\$283,000

BUDGET:

FLAG: SB - Project Delayed

COMMENTS:

Reason: Minor delays have taken place during the design process. Additionally, delays have occurred during bid and award due to issues with the roofing construction documents, which has required a change to the documents and issuing of an addendum to the advertisement for bid. Remedy: Bid opening has taken place. Minor delays being experienced in execution of Notice to Proceed due to the current health crisis. Budget: Additional funding of \$2,780,250 was approved by the Board on 2/19/2020 in conjunction with the approval to award the construction agreement for the project.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Hollywood Park Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **97% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q2 2017	Q1 2020
Actual	01/2016	06/2017	03/2020

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Horizon Elementary School

2101 PINE ISLAND ROAD, SUNRISE 33322

Location Num	2531
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,163,000
Total Facilities Budget	\$913,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Project will now be advertised for bids rather than use of CSMP contracts. Bid advertisement is scheduled for April 2020.

School Choice Enhancements: COMPLETED 08/2019 - Voting authorized 5/17/18. Voting Completed 6/1/2018. Badge Maker, Outdoor PA System, Printers and Classroom rugs delivered 07/2018. Recordex and Digital Poster Maker delivered 08/2018. (178) laptops, (10) laptops carts, morning show equipment and (11) reading tables delivered 09/2018. (23) Lenovo 300e delivered 02/2019. (1) Lenovo 100e delivered.

SMART Facilities Update By Project



Primary Renovation

Phase: 5% Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2017	Q3 2017	Q2 2018	Q4 2018	Q2 2019	Q1 2020
New Planned	Q3 2017	Q3 2017	Q2 2018	Q3 2019	Q1 2020	Q1 2021
Actual/Forecast	5/1/2017	7/20/2017	3/14/2018	8/12/2019	Q4 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$207,000
HVAC Improvements	\$405,000
Media Center improvements	\$201,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays occurred during bid and award phase. The project has just concluded a roofing reality check. Changes have been made and the project is scheduled to go to bid advertisement once Year 1-3 projects have been advertised.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Horizon Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q2 2018	Q2 2019	Q2 2019
Actual	11/2017	06/2018	08/2019	08/2019
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Indian Ridge Middle School

1355 NOB HILL ROAD, DAVIE 33324

Location Num	3471
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$6,850,102
Total Facilities Budget	\$6,160,102


***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.
- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 04/2017 - Printers delivered 09/2016. Computers for both staff and students delivered 04/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2018
New Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q1 2019
Actual/Forecast	1/6/2016	3/15/2016	9/23/2016	6/14/2017	12/1/2017	1/10/2019
Actual/Forecast	2/22/2019					

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 11/07/17 (JJ-10)	\$945,102	COMMENTS:
Art Room Renovation and Equipment	\$85,000	
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,895,000	
Conversion of Existing Space to Music and/or Art Lab(s)	\$606,000	
HVAC Improvements	\$1,008,000	
Music Room Renovation	\$521,000	

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Indian Ridge Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q3 2016	Q2 2017	Q2 2017
Actual	01/2016	08/2016	04/2017	04/2017
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Indian Trace Elementary School

400 INDIAN TRACE, WESTON 33326

Location Num	3181
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,889,000
Total Facilities Budget	\$3,630,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 90% Construction Documents in progress.

School Choice Enhancements: COMPLETED 03/2020 - Voting authorized 5/11/18 - Voting completed 5/31/18. Re-keying of the campus completed 07/2018. Electric strike delivered 09/2018. Playground construction started 8/2019; completed 9/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **70% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q3 2018	Q2 2019	Q4 2019	Q2 2020
New Planned	Q4 2017	Q1 2018	Q3 2018	Q1 2020	Q3 2020	Q3 2021
Actual/Forecast	5/26/2017	7/20/2017	2/12/2018	Q3 2020		
SCOPE:			BUDGET:	FLAG: S - Project Delayed		
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)			\$1,306,000	COMMENTS: Due to the termination of the original design firm the project was delayed by multiple months.		
Fire Alarm			\$269,000			
HVAC Improvements			\$1,658,000			

HVAC Improvements

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	6/29/2017
SCOPE:			BUDGET:	FLAG:		
HVAC Improvements - Chiller Replacement			\$297,000	COMMENTS:		

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Indian Trace Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **99% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q2 2018	Q1 2020
Actual	11/2017	05/2018	03/2020
SCOPE:	BUDGET:		
School Choice Enhancement	\$100,000		
		FLAG:	
		COMMENTS:	
		All items approved by voting process have been delivered and installed. Budget reconciliation is in progress.	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



J.P. Taravella High School

10600 RIVERSIDE DRIVE, CORAL SPRINGS 33071

Location Num	2751
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$13,619,554
Total Facilities Budget	\$11,511,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. CM firm is preparing for sub-contractor bidding.

School Choice Enhancements: Voting authorized 5/11/18 - Voting completed 6/11/18 - Technology, Floor machine, Facilities equipment, Student desks delivered 09/2018. Outdoor benches and cafeteria tables delivered 10/2018. (2) Door Strikes installed 05/2019. Water Bottle Filling Stations permitted; completed 11/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2017	Q1 2017	Q3 2017	Q3 2018	Q1 2019	Q2 2020
New Planned	Q1 2017	Q1 2017	Q3 2017	Q2 2019	Q4 2019	Q3 2021
Actual/Forecast	1/9/2017	3/15/2017	10/12/2017	2/7/2020	Q3 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,441,000
Fire Sprinklers	\$2,236,000
HVAC Improvements	\$5,798,000
Media Center improvements	\$406,000
Safety / Security Upgrade	\$65,000
STEM Lab improvements	\$1,044,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred in the permitting phase of the design process. The design firm took four months to submit to the permit process after the 100% Construction Document review. Remedy: The owner will be enforcing terms of the contract for delays and multiple resubmissions. The project has received a Letter of Recommendation to Permit. The delays during the design phase are not forecasted to be recovered.

Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	9/18/2017	10/26/2017	11/16/2017	2/26/2018	3/26/2018	7/25/2018

SCOPE:	BUDGET:
Weight Room Renovation	\$121,000

FLAG:

COMMENTS:

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

J.P. Taravella High School

SMART Facilities Update by Project Cont.

Track

Phase: **100% Complete**

SCHEDULE: (Calendar Year)

	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	Q4 2016	N/A	Q4 2017	Q1 2018
Actual/Forecast	4/18/2017	5/1/2017	5/19/2017	11/5/2017	2/1/2018	6/4/2018

SCOPE:

Track Resurfacing

BUDGET:

\$300,000

FLAG:

COMMENTS:

School Choice Enhancements*

Phase: **82% Complete**

SCHEDULE:

	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q2 2018	TBD
Actual	11/2017	06/2018	TBD

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

Pending delivery of the water bottle filling stations. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



James S. Hunt Elementary School

7800 NW 35 COURT, CORAL SPRINGS 33065

Location Num	1971
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,267,000
Total Facilities Budget	\$4,933,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the third time for permit application.

School Choice Enhancements: Voting authorized 4/29/2019. Voting completed 5/18/2019. (11) Document Cameras, (8) Two-way radios with earpieces delivered 06/2019. (35) Projectors delivered 07/2019. (30) Power Adaptors, (90) Student Laptops; (25) Staff and (2) Admin Laptops, (3) Laptop Carts, and Laptop Cart Wiring, (30) Laptop carrying case delivered 10/2019. (7) Printers on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **96% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2017	Q4 2017	Q3 2018	Q1 2019	Q4 2019	Q3 2020
New Planned	Q3 2017	Q4 2017	Q3 2018	Q1 2020	Q3 2020	Q1 2022
Actual/Forecast	7/1/2017	9/20/2017	5/3/2018	Q3 2020		

SCOPE:	BUDGET:	FLAG: S - Project Delayed
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$547,000	COMMENTS: Reason: Delays have occurred during the design phase. The design firm has not met the deadlines of the design deliverables. Remedy: The owner will be enforcing terms of the contract for delays.
Fire Alarm	\$293,000	
Fire Sprinklers	\$739,000	
HVAC Improvements	\$2,722,000	
Media Center improvements	\$333,000	

HVAC Improvements

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	N/A

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - Chiller Replacement	\$199,000	COMMENTS:

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

James S. Hunt Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **93% Complete**

SCHEDULE:	<div><div>PH:1 Planning/Design</div><div>PH:2 Implement</div><div>PH:3 Complete</div></div>			
	Planned	Q4 2018	Q2 2019	TBD
	Actual	11/2018	05/2019	
SCOPE:				
School Choice Enhancement				
BUDGET:				
\$100,000				
FLAG:	<div>COMMENTS:</div> <div>Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.</div>			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



James S. Rickards Middle School

6000 NE 9 AVENUE, OAKLAND PARK 33334

Location Num	2121
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$10,981,080
Total Facilities Budget	\$10,558,080

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Submittals are being prepared by the contractor.

School Choice Enhancements:

COMPLETED - Voting completed 4/3/17. Floor mats, outdoor metal bleachers, flat screen TVs, clay extruder and two-way radios delivered 08/2017. Indoor furniture completed 10/2017. (16) Projectors and a dehumidifier delivered 01/2018. TV installed 02/2018. (30) Laptops, Tables for teacher's lounge and chairs delivered 05/2018. Laminator delivered 03/2018. Electric Strike for the Single Point of Entry installed 05/2018. Digital Marquee permitted 08/2018; installation complete 10//2018. Strike installed at the new Single

SMART Facilities Update By Project



Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q2 2016	Q3 2016	Q3 2017	Q4 2017	Q2 2019
New Planned	Q1 2016	Q2 2016	Q3 2016	Q1 2019	Q2 2019	Q1 2021
Actual/Forecast	2/3/2016	4/5/2016	9/14/2016	3/14/2019	11/18/2019	2/16/2021

SCOPE:

Additional Funding - Board Approved 09/17/19 (JJ-1)	\$5,449,080
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,058,000
Electrical Improvements	\$353,000
Fire Alarm	\$461,000
Fire Sprinklers	\$13,000
HVAC Improvements	\$1,339,654
Media Center improvements	\$441,000
Safety / Security Upgrade	\$108,000

BUDGET:

FLAG:

COMMENTS:

Original contractual date of substantial completion is 2/16/2021. Project is currently on pace.

James S. Rickards Middle School

SMART Facilities Update by Project Cont.

HVAC Improvements

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
Planned	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	N/A	N/A

SCOPE:

HVAC Improvements - Chiller Replacement

BUDGET:

\$235,346

FLAG:

COMMENTS:

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete	
Planned	Q1 2016	Q2 2017	Q1 2020	Q1 2020
Actual	01/2016	04/2017	02/2020	02/2020

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Lake Forest Elementary School

3550 SW 48 AVENUE, PEMBROKE PARK 33023

Location Num	0831
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,971,142
Total Facilities Budget	\$3,690,142

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Roofing submittals are being revised. HVAC work in Building 6 is nearing completion. Building 1 HVAC demo and reinstall has begun.

School Choice Enhancements: Voting authorized 4/28/18 - Voting completed 5/14/2018 - Projector, New cafeteria Projection system and Teacher Chairs delivered 07/2018. Blinds, studio Equipment and (9) Office chairs delivered and installed 08/2018. (30) Traffic Cones, (10) Cone Bar and (1) Cone Cart delivered 10/2018. (30) Single cassette recorders, (180) Headphones delivered 12/2018. (30) stools delivered 01/2019. (20) Safety cones delivered 04/2019. (1) Portable cooler delivered 10/2019. (1) canopy delivered 11/2019. Digital scanner delivered 01/2020. (1) Teacher Desktop, (4) Computers, (1) Desktop and (1) Computer Mouse on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **17% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q1 2017	Q3 2017	Q1 2018	Q1 2019
New Planned	Q4 2016	Q4 2016	Q1 2017	Q3 2017	Q1 2019	Q2 2020
Actual/Forecast	11/7/2016	11/7/2016	1/24/2017	10/30/2018	4/22/2019	8/20/2020

SCOPE:

Additional Funding - Board Approved 02/5/19 (JJ-1)

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$1,202,142

\$1,198,000

\$715,000

FLAG: S - Delay Possible

COMMENTS:

Original contractual date of substantial completion is 6/21/2020. Project is currently experiencing a two month delay due to roofing sub-permitting. Critical path to achieve contractual substantial completion depends on receiving a roofing sub-permit in a timely manner. This is being closely watched and will be updated

Lake Forest Elementary School

SMART Facilities Update by Project Cont.

Re-roof Building 4

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	2/24/2016 8/24/2016

SCOPE: Re-roof of Building #4 in accordance with all applicable Codes and Standards.	BUDGET: \$475,000	FLAG: COMMENTS:
--	-----------------------------	----------------------------------

School Choice Enhancements*

Phase: **85% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q2 2018	TBD
Actual	12/2016	05/2018	TBD

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: COMMENTS: Pending delivery of computer mice. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.
--	-----------------------------	---

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Lakeside Elementary School

900 NW 136 AVENUE, PEMBROKE PINES 33028

Location Num	3591
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$3,506,000
Total Facilities Budget	\$2,999,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has occurred. Pending Board approval for the contractor.

School Choice Enhancements: Kick-off meeting held 2/25/2019. Voting authorized 10/11/2019. Voting completed 10/31/2019. Voting results received 11/4/2019. (14) Promethean Boards delivered 12/2019. (98) stools, and (10) 10-piece portable work stations delivered 03/2020. (178) flexible chairs on order. Digital marquee in design.

SMART Facilities Update By Project



Primary Renovation

Phase: **25% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q3 2018	Q2 2019	Q4 2019	Q2 2020
New Planned	Q4 2017	Q1 2018	Q3 2018	Q3 2019	Q1 2020	Q1 2021
Actual/Forecast	7/1/2017	8/30/2017	3/5/2018	3/26/2019	Q3 2020	Q3 2020

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$1,231,000

\$1,668,000

FLAG: S - Project Delayed

COMMENTS:

Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 5 and has been advertised after the available funding Year 1 thru 3 projects that were advertised.

School Choice Enhancements*

Phase: **50% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q4 2019	TBD
Actual	11/2018	11/2019	TBD

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Page 383 -- FY20 Q3



Lanier-James Education Center

1050 NW 7TH COURT, HALLANDALE 33009

Location Num	0405
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$162,000
Total Facilities Budget	\$100,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: N/A

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 6/13/17. School study carrels delivered 10/2017. Laptops delivered 10/2017. Weight room equipment delivered 11/2017. Media Center Furniture delivered 04/2018. Digital marquee pre-construction meeting held; permit issued 12/27/2018. Electrical underground work for the marquee completed 01/2019. Structural construction completed 8/2019; tie-in the electrical completed 12/2019.

SMART Facilities Update By Project



School Choice Enhancements*



*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Larkdale Elementary School

3250 NW 12 PLACE, LAUDERHILL 33311

Location Num	0621
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,610,000
Total Facilities Budget	\$1,501,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. The continuing contract CM firm has been removed from the project. The project has changed delivery method to Design/Bid/Build and will be bid.

School Choice Enhancements: Kick-off meeting held 3/5/2019. Ballot Development in progress.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q2 2019	Q1 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q4 2019	Q1 2020	Q1 2021
Actual/Forecast	6/1/2017	8/30/2017	3/6/2018	6/19/2019	Q4 2020	

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$331,000
Fire Alarm	\$294,000
HVAC Improvements	\$626,000
Improvements to or Replacement of building 1	\$150,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during bid and award. The CM firm was delayed on bidding the project to sub-contractors and preparing the GMP amendment. Remedy: The CM firm has been removed from the project. The project is a Year 5 project and is pending progress of the Year 1 thru 3 projects prior to advertising for bid. Correction: The project phase percent complete has been changed to 5% from 60% to reflect pending bid advertisement.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Larkdale Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **25%** Complete

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD	TBD
Actual	11/2018			

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Lauderdale Lakes Middle School

3911 NW 30 AVENUE, LAUDERDALE LAKES 33309

Location Num	1701
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$6,847,000
Total Facilities Budget	\$6,581,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Fire Sprinkler work (with the exception of the band room), restroom renovations and Media Center renovations, and the fire alarm installation are complete. Roofing of Buildings 1, 2, 3 and 4 is nearing completion. Final fire sprinkler scope of work is in progress.

School Choice Enhancements: Voting completed 4/7/17. Digital marquee is in design. Shoot-a-way machine delivered 01/2018. Tour de France bikes and flight simulator delivered 02/2018. Pilot Simulator delivered 03/2018. Dance floor permitted 7/25/2019; construction completed 08/2019. (3) Row machines delivered 08/2019. Digital marquee underground electrical scope completed 11/2019; structural completed 02/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **80% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2015	Q4 2015	Q3 2016	Q2 2017	Q4 2017	Q4 2018
New Planned	Q4 2015	Q4 2015	Q3 2016	Q2 2017	Q4 2017	Q3 2019
Actual/Forecast	12/8/2015	12/8/2015	8/3/2016	8/3/2017	5/11/2018	6/1/2020

SCOPE:	BUDGET:
Fire Alarm	\$461,000
Fire Sprinklers	\$2,311,000
Media Center improvements	\$363,000
Roof repair, stucco and waterproof, interior repairs, HVAC - evaluation, T&B and repair. Replace 4 AHUs and provide dehumidification.	\$3,346,000

FLAG: S - Project Delayed

COMMENTS:

Original contractual date of substantial completion is 7/10/2019. Reason: Previously delays have occurred in the design and bid and award phases. These delays were not recovered. Additional minor delays have occurred during construction. Delays started with replacement of the roofing sub-contractor. Original sub-contractor was not able to obtain a roofing sub-permit. Additional minor delays due to Summer rain that affected the roof work and unforeseen asbestos abatement that was needed in the large mechanical room. Remedy: Roofing sub-permits have been received and the roofing work is progressing. Substantial completion is scheduled for late Q2 2020 due to fire sprinkler work needing remobilization.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Lauderdale Lakes Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **87% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q1 2015	Q2 2017	Q1 2018	Q1 2018
Actual	11/2015	04/2017		
SCOPE:				
School Choice Enhancement				
BUDGET:				
	\$100,000			
FLAG:	S - Project Delayed			
COMMENTS:	Marquee is complete and the school is obtaining additional proposals.			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Lauderdale Manors Early Learning and Resource Center

1400 NW 14 COURT, FORT LAUDERDALE 33311

Location Num	0431
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$7,111,500
Total Facilities Budget	\$4,101,672

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Board approval of additional funding and award of contractor has taken place in March 2020. Pending execution of the NTP.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 11/28/16. Chairs, tables, two golf carts, cafeteria furniture, laptops, Facilities equipment, marquee sign letters and bulletin boards delivered 03/2017. Outdoor benches delivered 04/2017. A microwave, lectern with mics and a fridge delivered 11/2017. Chairs and Furniture delivered 01/2018. Two-way radios, printer, toner, microwave, fan, table and refrigerator delivered 02/2018. Table and door wraps delivered 03/2018. Power chargers delivered 04/2018. Playground upgrades permit issued 12/2018, construction complete 03/2019. Two-way radios, printer, and picnic table

SMART Facilities Update By Project



Primary Renovation

Phase: **80% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q2 2016	Q1 2017	Q4 2017	Q1 2018	Q1 2019
New Planned	Q2 2016	Q2 2016	Q1 2017	Q1 2019	Q2 2019	Q2 2020
Actual/Forecast	4/22/2016	6/21/2016	1/30/2017	6/5/2019	Q2 2020	

SCOPE:	BUDGET:
Additional Funding - Board Approved 03/31/20 (10)	\$3,976,444
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,336,807
HVAC Improvements	\$1,502,000
Renovate Restroom	\$135,249

FLAG: SB - Project Delayed

COMMENTS:

Reason: Delay in Design has occurred due to an above average amount of Construction Document submittals to the Building Department. A roofing reality check was completed. There was no scope changes. Remedy: The owner will be enforcing terms of the contract for delays and multiple resubmissions. Budget: Additional funding of \$3,976,444 was approved by the Board on 3/31/2020 in conjunction with the approval to award the construction agreement for the project.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Lauderdale Manors Early Learning and Resource Center

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **99% Complete**

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2016	Q1 2020	Q1 2020
Actual	11/2015	11/2016	03/2020	03/2020
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS: All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Lauderhill 6-12 STEM-MED Magnet School

1901 NW 49 AVENUE, LAUDERHILL 33313

Location Num	1391
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$6,658,000
Total Facilities Budget	\$6,226,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the second time for permit application.

School Choice Enhancements: Voting authorized 5/15/18 - Voting completed 6/6/18 - Coordinating proposals with school. Crowd control items delivered on 10/2018. NTP for gym scoreboards installation executed 02/2019. (149) combination chairs/desks delivered 04/2019. (2) Gym scoreboards delivered and installed 10/2019. (150) chairs on order. Gym bleachers permitting in progress.

SMART Facilities Update By Project



Primary Renovation

Phase: **96% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2016	Q3 2016	Q1 2017	Q4 2017	Q2 2018	Q3 2019
New Planned	Q3 2016	Q3 2016	Q1 2017	Q2 2019	Q4 2019	Q1 2021
Actual/Forecast	8/2/2016	9/7/2016	2/14/2017	Q2 2020		

SCOPE:	BUDGET:
Fire Alarm	\$461,000
Fire Sprinklers	\$1,218,000
HVAC Improvements	\$1,879,000
Media Center improvements	\$579,000
Roof repairs, new elevator, remodel mezzanine, covered walkway, gym lights	\$1,868,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays in design due to decisions by the District required to be made related to the scope. Additional delays have occurred in the design process related to the permitting. The design firm has required almost three months to provide a second submission for permit. Remedy: The owner will be enforcing terms of the contract

Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q3 2017	Q3 2017	Q3 2017	Q1 2018
Actual/Forecast	5/5/2017	5/12/2017	7/13/2017	8/2/2017	1/18/2018	3/1/2018

SCOPE:	BUDGET:
Weight Room Renovation	\$121,000

FLAG:

COMMENTS:

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Lauderhill 6-12 STEM-MED Magnet School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **31% Complete**

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
	Planned	Q1 2016	Q2 2018	TBD	TBD	
	Actual	01/2016	06/2018			
SCOPE:		BUDGET:		FLAG:		
School Choice Enhancement		\$100,000		COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Lauderhill Community School at Park Lakes Learning Center (f.k.a. Castle Hill Annex)

4747 NW 14TH STREET, LAUDERHILL 33313

Location Num	1382
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$744,000
Total Facilities Budget	\$744,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Building Department currently reviewing the fifth submission.

School Choice Enhancements: COMPLETED 09/2019 - Kick-off meeting held 3/4/2019. Voting complete 4/5/2019. (4) radios delivered 06/2019. (32) Lenovo desktop computers and (4) 30 unit L380 laptop carts delivered 09/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **98% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q4 2018	Q2 2019	Q4 2019	Q2 2020
New Planned	Q1 2018	Q2 2018	Q4 2018	Q1 2020	Q2 2020	Q2 2021
Actual/Forecast	8/1/2017	10/6/2017	5/11/2018	Q2 2020		

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$203,000
Fire Alarm	\$252,000
HVAC Improvements	\$73,000
Media Center improvements	\$116,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Delays are occurring in the design process related to approval of the Letter of Recommendation to Permit. Additional comments and clarification was required to properly close out Building Department comments. The project is experiencing a slight delay of three months with a Letter of Recommendation to Permit anticipated in

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Lauderhill Community School at Park Lakes Learning Center (f.k.a. Castle Hill Annex)

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2019	Q1 2020
Actual	11/2018	04/2019	09/2019
SCOPE:	BUDGET:	FLAG:	
School Choice Enhancement	\$100,000	COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Lauderhill-Paul Turner Elementary School

1500 NW 49 AVENUE, LAUDERHILL 33313

Location Num	1381
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,791,000
Total Facilities Budget	\$2,395,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid advertisement is scheduled for May 2020.

School Choice Enhancements: Kick-off meeting held 12/18/18. Ballot Development in progress.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q4 2018	Q2 2019	Q1 2020	Q2 2020
New Planned	Q4 2017	Q1 2018	Q4 2018	Q4 2019	Q3 2020	Q2 2021
Actual/Forecast	6/1/2017	8/30/2017	3/14/2018	8/23/2019	Q1 2021	Q3 2021

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

Fire Sprinklers

HVAC Improvements

BUDGET:

\$1,235,000

\$912,000

\$148,000

FLAG: S - Delay Possible

COMMENTS:

The project is pending a roofing reality check before bidding. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 5 and will conduct a roofing reality check after the funding Year 1 thru 3

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Lauderhill-Paul Turner Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **25%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Liberty Elementary School

2450 BANKS ROAD, MARGATE 33063

Location Num	3821
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$1,008,093
Total Facilities Budget	\$565,093

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Submittals are in progress.

School Choice Enhancements: COMPLETED 11/2017 - Voting completed 2/9/16. Chairs delivered 08/2016. (64) TVs for the classrooms delivered 12/2016; installation completed 11/2017. Cafeteria sound system delivered 04/2017. New media TV production system delivered 11/2017. Marquee Installed 10/2017; electrical tie-in complete 11/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: 1% Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q1 2020
New Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2019	Q1 2020	Q1 2021
Actual/Forecast	4/1/2017	6/22/2017	12/19/2017	3/22/2019	3/4/2020	9/26/2020

SCOPE:

Additional Funding - Board Approved 12/10/19 (JJ-5)
Conversion of Existing Space to Music and/or Art Lab(s)
HVAC Improvements
Music Room Renovation
PE/Athletic Improvements

BUDGET:

\$88,093
\$169,000
\$65,000
\$136,000
\$7,000

FLAG:

COMMENTS:

Original contractual date of substantial completion is 9/27/2020. Contractor is currently on pace.

School Choice Enhancements*

Phase: 100% Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q1 2016	Q2 2018
Actual	11/2015	02/2016	11/2017

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Page 397 -- FY20 Q3



Lloyd Estates Elementary School

750 NW 41 STREET, OAKLAND PARK 33309

Location Num	1091
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$2,581,000
Total Facilities Budget	\$2,352,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Building Department currently reviewing the fifth submission.

School Choice Enhancements: COMPLETE 03/2017 - Voting completed 11/18/16. Two-way radios, poster maker, LCD projectors, digital cameras, (12) Recordex were delivered 03/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: **98% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout	
Planned	Q2 2016	Q3 2016	Q1 2017	Q4 2017	Q1 2018	Q1 2019	Q2 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q2 2019	Q4 2019	Q1 2021	Q1 2021
Actual/Forecast	6/17/2016	8/16/2016	2/23/2017	Q2 2020			

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$625,000
Fire Alarm	\$293,000
Fire Sprinklers	\$280,000
HVAC Improvements	\$870,000
Media Center improvements	\$184,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during the permitting process of the design phase. The design firm has required an above average amount of time to resubmit the second and third submission of construction documents for permitting. Currently pending the review of the fifth submission for permitting. Remedy: The owner will be enforcing terms of the contract for delays and multiple resubmissions.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Lloyd Estates Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:				
PH:1 Planning/Design		PH:2 Implement		PH:3 Complete
Planned	Q1 2016	Q4 2016	Q1 2017	Q1 2017
Actual	01/2016	11/2016	03/2017	03/2017
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Lyons Creek Middle School

4333 SOL PRESS BOULEVARD, COCONUT CREEK 33073

Location Num	3101
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,767,502
Total Facilities Budget	\$3,149,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Design Team

Primary Renovation: Authorization to Proceed is on hold pending the hiring of the CMAR contractor. Scope Validation has been completed. The project has moved back to Designer Procurement until the new ATP has been executed. The project design will then continue from where it left off.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held 01/11/2018. Ballot developed and waiting for SAC's approval on 2/19/2019. Voting authorized 2/20/2019. Voting completed 3/11/2019. Digital marquee on order. School name on building installed 5/2019. Aiphone for the Single Point of Entry to be installed 11/2019. Marquee is in design.

SMART Facilities Update By Project



Primary Renovation

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2018	Q3 2018	Q1 2019	Q4 2019	Q2 2020	Q4 2020
New Planned	Q2 2018	Q3 2018	Q2 2019	Q4 2020	Q3 2021	Q3 2022
Actual/Forecast	9/28/2017	6/27/2018	Q2 2020			

SCOPE:

Art Room Renovation and Equipment	\$85,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,251,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$928,000
HVAC Improvements	\$264,000
Music Room Renovation	\$521,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays occurred due to additional review of the delivery method and Board approval to perform the project using CMAR services. Remedy: Board approval of the CM firm is pending. Once the CMAR firm has been hired, an Authorization to Proceed will be executed for both design firm and CMAR contractor.

Lyons Creek Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **35%** Complete

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
	Planned	Q4 2018	Q1 2019	TBD	TBD	
	Actual	11/2018	03/2019			
SCOPE:	BUDGET:		FLAG:			
School Choice Enhancement	\$100,000		<div>COMMENTS:</div> <div>Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.</div>			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Manatee Bay Elementary School

19200 SW 36 STREET, WESTON 33332

Location Num	3841
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,093,861
Total Facilities Budget	\$2,484,661

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements:

COMPLETED 04/2018 - Voting completed 6/10/16. (2) 6' benches with canopies, computers, carts, robotics material, two-way radios, printers, storage shelving delivered and installed between 09/2016 and 11/2016. Media production system delivered 08/2017. Shade structure for the playground permitted on 6/2017; construction completed 11/2017. Media production upgrade delivered 08/2017. Classroom tables delivered 04/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2018
New Planned	Q1 2016	Q1 2016	Q3 2016	Q2 2017	Q4 2017	Q4 2018
Actual/Forecast	1/6/2016	3/15/2016	9/23/2016	5/19/2017	11/15/2017	11/2/2018

SCOPE:

Additional Funding - Board Approved 10/17/17 (JJ-14)	\$625,661
Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$862,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
HVAC Improvements	\$357,000
Music Room Renovation	\$136,000

BUDGET:

FLAG:

COMMENTS:

Manatee Bay Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q2 2016	Q4 2017
Actual	01/2016	06/2016	04/2018
SCOPE:	BUDGET:		
School Choice Enhancement	\$100,000		
FLAG:			
COMMENTS:			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Maplewood Elementary School

9850 RAMBLEWOOD DRIVE, CORAL SPRINGS 33071

Location Num	2741
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,418,455
Total Facilities Budget	\$5,037,455

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation - Phase 1: Construction in progress. Submittals are in progress.

Primary Renovation - Phase 2: Construction in progress. Submittals are in progress. Project has been combined with Phase 1 for Construction with a separate Notice to Proceed for Construction with an independent construction duration.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 08/2016. Stage sound system and projector delivered and installed 01/2017. Shade structure and PIP, permit received, installation completed 07/2018.

SMART Facilities Update By Project



Primary Renovation - Phase 1

Phase: **1% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2015	Q4 2015	Q3 2016	Q1 2018	Q2 2018	Q2 2019
New Planned	Q4 2015	Q4 2015	Q3 2016	Q1 2019	Q3 2019	Q4 2020
Actual/Forecast	12/8/2015	12/8/2015	8/3/2016	3/29/2019	2/24/2020	2/4/2021

SCOPE:

ADA Restrooms & Fire Sprinkler @ Restrooms

Additional Funding - Board Approved 12/10/19 (JJ-1)

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

Fire Alarm

BUDGET:

\$955,505

\$2,295,826

\$1,030,429

\$293,695

FLAG:

COMMENTS:

Original contractual date of substantial completion is 2/5/2021. Contractor is currently on pace.

Maplewood Elementary School

SMART Facilities Update by Project Cont.

Primary Renovation - Phase 2

Phase: **1% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q3 2017	Q3 2017	Q1 2018	Q4 2018	Q1 2020
New Planned	Q2 2017	Q3 2017	Q3 2017	Q3 2019	Q1 2020	Q1 2021
Actual/Forecast	4/1/2017	6/22/2017	12/19/2017	4/3/2019	2/24/2020	10/7/2020

SCOPE:	BUDGET:	FLAG:
HVAC Improvements	\$104,000	COMMENTS: The Phase 2 project is being combined with Phase 1 for construction due to timing. Original contractual date of substantial completion is 10/7/2020. Contractor is currently on pace. Correction: Phase 2 was previously reported as no longer being updated. Phase 2 will continue to be updated as the contractor was provided an independent and different contractual duration for construction.
Media Center improvements	\$258,000	

School Choice Enhancements*

Phase: **99% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q3 2016	Q1 2020
Actual	11/2015	08/2016	03/2020

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Margate Elementary School

6300 NW 18 STREET, MARGATE 33063

Location Num	1161
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,960,753
Total Facilities Budget	\$4,523,753

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has occurred with Board approval pending.


Classroom Addition: 90% Construction Documents in review.

School Choice Enhancements:

Voting completed 1/5/16. Voting results received 6/12/18. Bookcases delivered 7/2016; Student computers delivered 8/2016;

Margate revoted to repurpose playground funds to address minor security enhancements. Aiphone and strike installed 11/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2015	Q4 2015	Q3 2016	Q4 2017	Q1 2018	Q2 2019
New Planned	Q3 2015	Q4 2015	Q3 2016	Q2 2020	Q3 2020	Q4 2021
Actual/Forecast	9/28/2015	12/8/2015	9/23/2016	12/19/2019	Q3 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,238,752
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
Fire Sprinklers	\$531,000
HVAC Improvements	\$640,461
Music Room Renovation	\$136,000

BUDGET:

FLAG:

COMMENTS:

Margate Elementary School

SMART Facilities Update by Project Cont.

Classroom Addition

Phase: **90% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
New Planned	Q3 2015	Q4 2015	Q3 2016	Q2 2020	Q3 2020	Q4 2021
Actual/Forecast	9/28/2015	6/25/2019	9/16/2019	Q3 2020		

SCOPE: Improvements to or Replacement of building 1	BUDGET: \$683,000	FLAG: S - Delay Possible
COMMENTS: The project is experiencing delays in design. The demolition scope has been removed to accelerate, to avoid delays. The classroom addition is pending 100% construction documents for review.		

Demolition

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
New Planned	Q3 2015	N/A	Q2 2016	Q2 2020	Q3 2020	Q4 2020
Actual/Forecast	9/16/2019	N/A	9/16/2019	Q2 2020		

SCOPE: Buildings Demolition	BUDGET: \$1	FLAG:
COMMENTS:		

HVAC Improvements

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	8/10/2016	4/1/2018	12/13/2017

SCOPE: HVAC Improvements - RTU Replacement	BUDGET: \$25,539	FLAG:
COMMENTS:		

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Margate Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **62% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q1 2015	Q1 2016	TBD	TBD
Actual	11/2015	01/2016		

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: School revoted to repurpose remaining funds to address minor security enhancements. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Margate Middle School

500 NW 65 AVENUE, MARGATE 33063

Location Num	0581
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$9,122,000
Total Facilities Budget	\$8,736,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently revising and resubmitting for the seventh permit review.

School Choice Enhancements:

Voting authorized 4/17/18 - Voting completed 6/5/18 - (11) Printers, Student and Teacher Chairs on order. Student Headphones delivered 08/2018. (110) Student laptops, Earthwalk Cart delivered 10/2018. Student/Teacher Desks, Gym scoreboards delivered and installed 11/2018. Marquee structure installed, pending electrical tie-in 03/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **99% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2016	Q4 2016	Q1 2017	Q4 2017	Q4 2018	Q1 2020
New Planned	Q3 2016	Q4 2016	Q1 2017	Q2 2019	Q3 2019	Q4 2020
Actual/Forecast	8/22/2016	10/18/2016	4/3/2017	Q2 2020		

SCOPE:

Art Room Renovation and Equipment	\$85,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$4,288,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
Electrical Improvements	\$371,000
Fire Alarm	\$461,000
Fire Sprinklers	\$1,412,000
HVAC Improvements	\$1,135,000
Media Center improvements	\$543,000
Safety / Security Upgrade	\$57,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred in the permitting phase of the design process. The design firm has taken an above average amount of time to revise and resubmit the Construction Documents for permit review on several occasions. Remedy: The owner will be enforcing terms of the contract for delays and multiple resubmissions.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Margate Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **84% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q4 2016	Q2 2018	Q1 2019	Q1 2019
Actual	12/2016	06/2018		
SCOPE:				
School Choice Enhancement				
BUDGET:				
	\$100,000			
FLAG:	S - Project Delayed			
COMMENTS:	Digital marquee design process caused previous delays. Marquee structure is now complete pending electrical tie-in.			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Marjory Stoneman Douglas High School

5901 PINE ISLAND ROAD, PARKLAND 33076

Location Num	3011
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$38,200,519
Total Facilities Budget	\$10,328,805

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Building Department currently reviewing the second submission.

School Choice Enhancements:

Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting has been held. Ballot development is in progress.

SMART Facilities Update By Project



Primary Renovation

Phase: **96% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q2 2018	Q1 2019	Q4 2019	Q2 2021
New Planned	Q4 2017	Q4 2017	Q2 2018	Q1 2020	Q2 2020	Q2 2022
Actual/Forecast	9/1/2017	11/13/2017	5/2/2018	Q2 2020		

SCOPE:	BUDGET:
Art Room Renovation and Equipment	\$110,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,773,000
HVAC Improvements	\$5,604,000
Install Fire Alarm	\$907,805
Music Room Renovation	\$713,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Minor delays are being experienced in the design phase during the permitting process. A letter of recommendation to permit is forecasted in Q2 2020.

New Addition to Replace Building 12 - Not SMART Funded

Phase: **55% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q3 2018	Q1 2019	Q2 2019	Q2 2020
Actual/Forecast	3/20/2018	5/1/2018	8/15/2018	5/28/2019	7/1/2019	6/29/2020

SCOPE:	BUDGET:
New Addition to Replace Building 12	\$18,000,000

FLAG:

COMMENTS:

Original contractual date of substantial completion is 6/29/2020. Project is currently on pace.

Marjory Stoneman Douglas High School

SMART Facilities Update by Project Cont.

Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)

	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	1/4/2018	1/11/2018	2/5/2018	4/17/2018	4/25/2018	7/24/2018

SCOPE:

Weight Room Renovation

BUDGET:

\$121,000

FLAG:

COMMENTS:

School Choice Enhancements*

Phase: **25% Complete**

SCHEDULE:

	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Mary M. Bethune Elementary School

2400 MEADE STREET, HOLLYWOOD 33020

Location Num	0341
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$3,621,000
Total Facilities Budget	\$3,251,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: Project is on hold, Review of the building usage and scope took place. Different options were discussed with the Designer now providing input on viability of the options. A presentation with the stakeholders has taken place. Additional outreach to the local community will be forthcoming prior to decisions on the project scope.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting is being scheduled.

SMART Facilities Update By Project



Primary Renovation

Phase: **35% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q1 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q2 2020	Q3 2020	Q1 2022
Actual/Forecast	11/15/2017	12/13/2017	8/8/2018	Q1 2021		

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,537,000
HVAC Improvements	\$444,000
Improvements to or Replacement of building 4	\$253,000
Improvements to or Replacement of building 6	\$917,000

BUDGET:

FLAG: **S** - Delay Possible

COMMENTS:

Currently exploring right sizing and scope options per District directive. Project delays will continue until scope decisions are made.

FLAG KEY: **S**=Schedule **B**= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Mary M. Bethune Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **10% Complete**

SCHEDULE:

PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned Q4 2018	TBD	TBD
Actual 11/2018		

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



McArthur High School

6501 HOLLYWOOD BOULEVARD, HOLLYWOOD 33024

Location Num	0241
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$17,280,417
Total Facilities Budget	\$16,032,496

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: **Design**

Primary Renovation: 100% Construction Documents are in review.

Classroom Addition: 30% Design Documents are in review.

School Choice Enhancements: Voting authorized 4/17/18 - Voting Completed 5/30/18. Coordinating Proposals for: Refurbishment of the mini gym, security , wraps and coverings for the administration building, and Single Point of Entry, and Office Furniture. (6) Golf carts delivered 10/2018. Floor replacement for the mini gym permit issued 5/24/2019; installation completed 08/2019. Conference table on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **91% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q4 2017	Q4 2018	Q2 2019	Q4 2020
New Planned	Q2 2017	Q2 2017	Q4 2017	Q4 2020	Q1 2021	Q3 2022
Actual/Forecast	3/14/2017	5/19/2017	11/17/2017	Q4 2020		

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,005,929
Electrical Improvements	\$1,120,508
Fire Sprinklers	\$1,014,836
HVAC Improvements	\$2,874,604
Media Center improvements	\$409,875
Safety / Security Upgrade	\$387,842
STEM Lab improvements	\$1,562,902

BUDGET:

FLAG:

COMMENTS:

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

McArthur High School

SMART Facilities Update by Project Cont.

Classroom Addition

Phase: **30% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
New Planned	Q1 2019	Q2 2019	Q4 2019	Q2 2021	Q3 2021	Q1 2023
Actual/Forecast	1/22/2019	6/25/2019	12/13/2019	Q2 2021		Q2 2023
SCOPE:			BUDGET:	FLAG:		
Improvements to or Replacement of building 1			\$635,000	COMMENTS:		
Improvements to or Replacement of building 6			\$5,800,000			

Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	9/18/2017	10/19/2017	11/9/2017	4/23/2018	5/4/2018	8/5/2018
SCOPE:			BUDGET:	FLAG:		
Weight Room Renovation			\$121,000	COMMENTS:		

School Choice Enhancements*

Phase: **69% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q2 2018	TBD
Actual	11/2017	06/2018	TBD
SCOPE:			BUDGET:
School Choice Enhancement			\$100,000
			FLAG:
			COMMENTS:
			Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



McFatter Technical College, Broward Fire Academy

2600 SW 71 TERRACE, DAVIE 33314

Location Num	2771
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$727,512
Total Facilities Budget	\$714,512

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. The CSMP term contract has expired and the project is pending a new CSMP contractor list prior to moving forward with contractor procurement.

School Choice Enhancements: COMPLETED 06/2017. Voting completed 6/24/16. Forklift and breathing apparatus delivered. Confirmation for the Cylinders was received on 6/27/17.

SMART Facilities Update By Project



Primary Renovation

Phase: **91% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q2 2017	Q4 2017	Q3 2018	Q2 2019
New Planned	Q2 2017	Q2 2017	Q2 2017	Q4 2017	Q2 2019	Q1 2020
Actual/Forecast	4/3/2017	4/3/2017	5/9/2017	10/24/2018	Q3 2020	Q3 2019

SCOPE:

Additional Funding - Board Approved 09/17/19 (JJ-2)

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

Fire Sprinklers

BUDGET:

\$358,512

\$149,000

\$107,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays occurred during the permitting process in the design phase. The delays will not be recovered during construction.
Remedy: A Letter of Recommendation to Permit has been received. A CSMP contractor has been selected. Update: The CSMP term contract has expired and the project is pending a new CSMP contractor list prior to moving forward with contractor procurement.

McFatter Technical College, Broward Fire Academy

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2016	Q3 2017	Q3 2017
Actual	11/2015	06/2016	06/2017	06/2017
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



McFatter Technical High School & Technical College

6500 NOVA DRIVE, DAVIE 33317

Location Num	1291
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$7,959,525
Total Facilities Budget	\$7,471,525

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department review comments in order to submit for a fifth time to permit application.

School Choice Enhancements: COMPLETED 03/2019 - Voting completed 10/21/16. Recordex, laptops delivered 1/18/17; Publishing speed theater equipment delivered 4/2017. Six (6) Cameras (Video and Still) for Photography and Digital Media delivered 07/2017. Stage lighting permitted; construction completed 01/2019. Additional stage lighting equipment delivered 03/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **97% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q2 2017	Q1 2018	Q2 2018	Q4 2019
New Planned	Q2 2016	Q3 2016	Q2 2017	Q2 2019	Q4 2019	Q2 2021
Actual/Forecast	6/17/2016	8/16/2016	5/3/2017	Q2 2020		

SCOPE:

ADA Renovate Restroom	\$47,525
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$2,280,000
Electrical Improvements	\$577,000
Fire Alarm	\$672,000
Fire Sprinklers	\$292,000
HVAC repairs to include buildings 1,2,4,5.	\$3,296,000
Media Center improvements	\$151,000
Safety / Security Upgrade	\$56,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays occurred in the design phase related to permitting. The design firm took four and a half months to resubmit a second time for permit after receiving Building Department comments. The third submittal has been reviewed with submission four pending. Remedy: The owner will be enforcing terms of the contract for

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

McFatter Technical High School & Technical College

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q4 2016	Q1 2018
Actual	01/2016	10/2016	03/2019
SCOPE:	BUDGET:	FLAG:	COMMENTS:
School Choice Enhancement	\$100,000		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



McNab Elementary School

1350 SE 9 AVENUE, POMPANO BEACH 33060

Location Num	0841
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$3,628,437
Total Facilities Budget	\$3,310,437

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Both HVAC chillers have been installed. Roofing renovations have begun.

School Choice Enhancements: Voting authorized 11/16/17. Voting results received 1/9/18. The awarded vendor is not able to deliver as required. A second vendor is working on the proposal and presentation for the proposed playground upgrades. Playground PO request in progress.

SMART Facilities Update By Project



Primary Renovation

Phase: **25% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q2 2017	Q4 2017	Q3 2018	Q2 2019
New Planned	Q4 2016	Q4 2016	Q2 2017	Q4 2017	Q4 2018	Q1 2020
Actual/Forecast	12/19/2016	12/19/2016	6/8/2017	7/6/2018	2/4/2019	8/17/2020

SCOPE:

Additional Funding - Board Approved 11/07/18 (JJ-2)

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$1,915,437

\$978,000

\$317,000

FLAG: S - Project Delayed

COMMENTS:

Original contractual date of substantial completion is 2/10/2020. Delays occurred during construction related to the roofing sub-permit. Remedy: The construction is estimated to be completed in Q3 2020.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

McNab Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **10% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q1 2018	TBD
Actual	12/2016	01/2018	TBD

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	<p>COMMENTS:</p> <p>Pending confirmation of additional funding from other sources for voted projects. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.</p>

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



McNicol Middle School

1602 S 27 AVENUE, HOLLYWOOD 33020

Location Num	0481
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$1,610,000
Total Facilities Budget	\$1,445,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements: COMPLETED 10/2017 -Voting completed 12/18/15. (500) auditorium chairs delivered 06/2016. Sound system for the Gym and projectors delivered and installed 10/2016. Pass through and Epson equipment installed 6/2017. Chairs delivered 10/2017

SMART Facilities Update By Project



Primary Renovation

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2017	Q1 2017	Q2 2017	Q4 2017	Q2 2018	Q2 2019
New Planned	Q1 2017	Q1 2017	Q2 2017	Q4 2017	Q2 2018	Q2 2019
Actual/Forecast	1/13/2017	1/13/2017	4/20/2017	1/22/2018	4/10/2018	11/20/2019

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$276,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$322,000
Fire Sprinklers	\$21,000
HVAC Improvements	\$205,000
Music Room Renovation	\$521,000

BUDGET:

FLAG:

COMMENTS:

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

McNicol Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100% Complete**

SCHEDULE:		PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2015	Q3 2017	Q3 2017
Actual	11/2015	12/2015	10/2017	10/2017
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Meadowbrook Elementary School

2300 SW 46 AVENUE, FORT LAUDERDALE 33317

Location Num	0761
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$1,434,000
Total Facilities Budget	\$1,161,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. The project is Year 4 funding. CSMP contract and NTP execution is pending progress of Year 1 thru 3 funded projects. CSMP contractor has provided an initial estimate, and is working on revising the estimate.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Voting authorized 02/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **65% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2018	Q3 2018	Q1 2019	Q3 2019	Q1 2020	Q2 2020
New Planned	Q2 2018	Q3 2018	Q1 2019	Q1 2020	Q2 2020	Q2 2021
Actual/Forecast	8/1/2017	10/6/2017	3/26/2018	5/6/2019	Q3 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

Electrical Improvements

Fire Sprinklers

HVAC Improvements

BUDGET:

\$134,000

\$333,000

\$462,000

\$132,000

FLAG: S - Delay Possible

COMMENTS:

Funding Year 1 thru 3 projects are to take priority for the procurement of a contractor. The project is funded under Year 5 and has experienced a delay due to the priority of Year 1 thru 3 projects.

School Choice Enhancements*

Phase: **75% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.



Millennium 6-12 Collegiate Academy

5803 NW 94 AVENUE, TAMARAC 33321

Location Num	4772
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$3,549,000
Total Facilities Budget	\$3,035,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid advertisement is scheduled for September 2020.

School Choice Enhancements: COMPLETED 05/2018 - Voting authorized 2/13/2018. Voting completed 2/27/2018 - Document Cameras delivered 05/2018. Chemistry equipment delivered 04/2018. Media Center renovation (Furniture), Recordex delivered 05/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2017	Q4 2017	Q3 2018	Q1 2019	Q3 2019	Q2 2020
New Planned	Q3 2017	Q4 2017	Q3 2018	Q3 2019	Q1 2020	Q1 2021
Actual/Forecast	5/1/2017	7/20/2017	2/6/2018	11/20/2019	Q1 2021	

SCOPE:

Art Room Renovation and Equipment	\$85,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,295,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
Fire Alarm	\$50,000
HVAC Improvements	\$1,221,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Delays occurred during the design phase related to permitting. The design firm took over three months to resubmit for the second review and two months to resubmit for the third review. Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 4 and will be advertised after the funding Year 1 thru 3 projects that are prepared for advertisement.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Millennium 6-12 Collegiate Academy

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **100% Complete**

SCHEDULE:				
PH:1 Planning/Design		PH:2 Implement		PH:3 Complete
Planned	Q4 2017	Q1 2018	Q4 2018	Q4 2018
Actual	11/2017	02/2018	05/2018	05/2018
SCOPE:		BUDGET:	FLAG:	
School Choice Enhancement		\$100,000	COMMENTS:	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Miramar Elementary School

6831 SW 26 STREET, MIRAMAR 33023

Location Num	0531
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$6,557,935
Total Facilities Budget	\$6,184,935

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Substantial Completion has been reached. Project closeout is in progress with minor HVAC improvements needed to closeout the project.

School Choice Enhancements: COMPLETED 08/2018 - Voting completed 5/5/17: (75) student laptops and safety cones delivered 07/2017. (13) document cameras, stage curtains delivered 08/2017. Cafeteria sound system delivered and installed 12/2017. Picnic tables and cafeteria blinds delivered and installed 01/2018. Office furniture delivered 07/2018. Permit for the marquee issued 2/2/2018; Marquee installed 07/2018 and electrical tie-in completed 08/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **55% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q2 2016	Q4 2016	Q3 2017	Q1 2018	Q1 2019
New Planned	Q1 2016	Q2 2016	Q4 2016	Q3 2017	Q4 2018	Q1 2020
Actual/Forecast	3/9/2016	5/17/2016	12/13/2016	6/15/2018	11/30/2018	11/20/2019
						4/30/2020
SCOPE:			BUDGET:		FLAG:	
Additional Funding - Board Approved 11/07/18 (JJ-1)			\$2,286,935		COMMENTS:	
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)			\$855,000			
HVAC Improvements			\$2,943,000			

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
Planned	Q1 2015		Q2 2017		Q2 2018	
Actual	11/2015		05/2017		08/2018	
Actual					08/2018	
SCOPE:	BUDGET:		FLAG:			
School Choice Enhancement	\$100,000		COMMENTS:			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.



Miramar High School

3601 SW 89 AVENUE, MIRAMAR 33025

Location Num	1751
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$12,674,000
Total Facilities Budget	\$11,528,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the sixth time for permit application.

School Choice Enhancements: Complete - Voting completed 12/7/18 - Additional parking spaces on order. Golf Cart delivered 03/2019. Additional security cameras, Scrubber Machine and protective mats for gym floor delivered 04/2019. Canopy fabric installed 05/2019. Auditorium painting and signage for the gym and stadium completed 7/2019. Additional parking spaces project was permitted 08/2019; construction began 11/2019; project completed 1/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **98% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q4 2018	Q3 2019	Q4 2020
New Planned	Q2 2017	Q2 2017	Q1 2018	Q4 2019	Q1 2020	Q4 2021
Actual/Forecast	4/1/2017	6/22/2017	1/8/2018	Q2 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$966,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$302,000
Electrical Improvements	\$792,000
Fire Alarm	\$1,174,000
Fire Sprinklers	\$45,000
HVAC Improvements	\$5,301,000
Media Center improvements	\$870,000
Music Room Renovation	\$713,000
STEM Lab improvements	\$844,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred in the design phase due to an above average amount of submissions for permit review. Remedy: The design firm currently only has Fire Alarm and Roofing comments to close prior to issuance of a Letter of Recommendation to Permit. The owner will be enforcing terms of the contract for delays and

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Miramar High School

SMART Facilities Update by Project Cont.

Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	9/18/2017	12/4/2017	12/25/2017	3/31/2018	4/10/2018	7/25/2018

SCOPE: Weight Room Renovation	BUDGET: \$121,000	FLAG: COMMENTS:
---	-----------------------------	----------------------------------

Track

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	N/A	N/A	N/A	Q2 2017	Q3 2017
Actual/Forecast	5/12/2017	6/8/2017	9/2/2017	10/17/2017	10/30/2017	3/13/2018

SCOPE: Track Resurfacing	BUDGET: \$300,000	FLAG: COMMENTS:
------------------------------------	-----------------------------	----------------------------------

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2017	Q4 2018	Q1 2020
Actual	11/2017	12/2018	01/2020

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: COMMENTS:
--	-----------------------------	----------------------------------

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Mirror Lake Elementary School

1200 NW 72 AVENUE, PLANTATION 33313

Location Num	1841
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$4,128,400
Total Facilities Budget	\$3,933,400

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Restroom renovations are in progress. Roofing renovations have begun.

School Choice Enhancements: COMPLETED 09/2018 - Voting completed 2/13/17. Laptops and printers delivered 3/2017. Portable PA system, partial P.E. Equipment and classroom furniture delivered 07/2017. Music (Instruments, lighting, and audio visual) delivered 08/2017. Athletic equipment delivered 09/2017. Additional laptops (25) delivered 09/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q2 2017	Q4 2017	Q3 2018	Q2 2019
New Planned	Q4 2016	Q4 2016	Q2 2017	Q2 2019	Q3 2019	Q4 2020
Actual/Forecast	12/19/2016	12/19/2016	6/19/2017	2/12/2019	10/29/2019	11/3/2020

SCOPE:

Additional Funding - Board Approved 07/23/19 (JJ-1)	\$2,113,400
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$963,000
Fire Sprinklers	\$225,000
HVAC Improvements	\$357,000
Media Center improvements	\$175,000

BUDGET:

FLAG:

COMMENTS:

Original contractual date of substantial completion is 11/3/2020. Project is currently on pace.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Mirror Lake Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q1 2017	Q4 2017
Actual	11/2016	02/2017	09/2018
SCOPE:	BUDGET:		
School Choice Enhancement	\$100,000		
	FLAG:		
	COMMENTS:		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Monarch High School

5050 WILES ROAD, COCONUT CREEK 33073

Location Num	3541
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,994,000
Total Facilities Budget	\$2,780,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Hire Design Team

Primary Renovation: Authorization to Proceed is on hold pending the hiring of the CMAR contractor. Scope Validation has been completed. The project has moved back to Designer Procurement until the new ATP has been executed. The project design will then continue from where it left off.

School Choice Enhancements:

Ballot received 12/3/2019. Ballot in compliance with District guidelines; voting authorized. Voting completed 1/28/2020. Aiphone for the Single Point of Entry, Embroidery Machine, (300) folding tables, (3) table trolley carts, (300) folding chairs, (4) chair carts, (5) Computer carts, (145) Student Laptops, (8) Picnic Tables, (2) Golf Carts on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2018	Q3 2018	Q1 2019	Q4 2019	Q2 2020	Q4 2020
New Planned	Q2 2018	Q3 2018	Q2 2019	Q4 2020	Q3 2021	Q4 2022
Actual/Forecast	9/28/2017	6/27/2018	Q2 2020			

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$1,799,000

\$425,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays occurred due to additional review of the delivery method and Board approval to perform the project using CMAR services. Remedy: Board approval of the CM firm is pending. Once the CMAR firm has been hired, an Authorization to Proceed will be executed for both design firm and CMAR contractor.

Monarch High School

SMART Facilities Update by Project Cont.

Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)

	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q4 2017	Q4 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	12/29/2017	1/5/2018	2/5/2018	4/17/2018	4/25/2018	8/3/2018

SCOPE:

Weight Room Renovation

BUDGET:

\$121,000

FLAG:

COMMENTS:

Track

Phase: **100% Complete**

SCHEDULE: (Calendar Year)

	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2017	Q3 2017	Q3 2017	Q4 2017	Q4 2017	Q1 2018
Actual/Forecast	8/25/2017	9/1/2017	9/2/2017	10/17/2017	10/25/2017	3/14/2018

SCOPE:

Track Resurfacing

BUDGET:

\$335,000

FLAG:

COMMENTS:

School Choice Enhancements*

Phase: **22% Complete**

SCHEDULE:

	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q1 2020	TBD
Actual	11/2018	01/2020	

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Morrow Elementary School

408 SW 76 TERRACE, NORTH LAUDERDALE 33068

Location Num	2691
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,228,583
Total Facilities Budget	\$2,017,583

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Media Center renovation, fire alarm conduits, electrical panel replacements, and ADA restroom improvements are in progress. The Fire Protection and rest of the electrical scope is pending amendment to descope for schedule reasons. The work would then be completed by FM Work Order. The descope is being evaluated prior to executing.

School Choice Enhancements: Voting completed 12/2/16. Projector delivered 03/2017. Cafeteria sound system completed 06/2017. Laptops, broadcast room, Apple bundle and cafeteria tables delivered 08/2017. Coordinating quotes for interior paint, murals in the dining area, and additional playground equipment.

SMART Facilities Update By Project



Primary Renovation

Phase: **80% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q3 2017	Q2 2018	Q3 2018	Q3 2019
New Planned	Q2 2017	Q2 2017	Q3 2017	Q2 2018	Q1 2019	Q1 2020
Actual/Forecast	12/16/2016	6/16/2017	8/17/2017	8/17/2018	1/16/2019	5/1/2020

SCOPE:	BUDGET:
ADA Stage Lift	\$81,975
Electrical Improvements	\$322,000
Fire Sprinkler Protection and Fire Alarm	\$1,564,648
Funding to Program Reserve - Board Approved 12/04/18 (JJ-1)	(\$469,040)
HVAC Improvements	\$211,000
Media Center improvements	\$207,000

FLAG: S - Project Delayed

COMMENTS:

Original contractual date of substantial completion is 1/16/2020. Project is currently delayed by four months pending descope of remaining work which will be completed by FM Work Order. The descope is being evaluated prior to executing.

Morrow Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **78% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2016	TBD
Actual	11/2015	12/2016	TBD

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	<p>COMMENTS:</p> <p>Coordinating quotes for interior paint and murals in the dining area, and additional playground equipment. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.</p>

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



New Renaissance Middle School

10701 MIRAMAR BOULEVARD, MIRAMAR 33027

Location Num	3911
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$4,046,000
Total Facilities Budget	\$3,654,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Design Team

Primary Renovation: Authorization to Proceed is on hold pending the hiring of the CMAR contractor.

School Choice Enhancements: Voting authorized 3/14/2019. Voting results received on 4/29/2019. Aiphone at the main entrance and strike at the secondary door on order, replacing locks in certain areas completed 10/2019. Wall wraps delivered 12/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2018	Q3 2018	Q1 2019	Q4 2019	Q2 2020	Q4 2020
New Planned	Q2 2018	Q3 2018	Q2 2019	Q4 2020	Q3 2021	Q1 2023
Actual/Forecast	9/28/2017	6/27/2018	Q2 2020			

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$3,276,000

\$278,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays occurred due to additional review of the delivery method and Board approval to perform the project using CMAR services. Remedy: Board approval of the CM firm is pending. Once the CMAR firm has been hired, an Authorization to Proceed will be executed for both design firm and CMAR contractor.

School Choice Enhancements*

Phase: **20% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2019	TBD
Actual	11/2018	05/2019	

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Page 437 -- FY20 Q3



New River Middle School

3100 RIVERLAND ROAD, FORT LAUDERDALE 33312

Location Num	0881
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$4,836,600
Total Facilities Budget	\$4,424,600

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening and Board award has taken place. Pending execution of the Notice to Proceed.

School Choice Enhancements:

COMPLETED 01/2019 - Voting occurred prior to June 2015 under OFC. Projectors for the auditorium delivered and installed 06/2016. Digital video board delivered 02/2017, complete 08/2017. Camcorder delivered 10/2017. Digital marquee installed and operational 11/2017. Outdoor classroom has been canceled. (100) Laptops and (3) Earthwalk carts have been ordered instead. Digital Marquee installed and functional 01/2018. (51) Laptops, (51) Cart Wiring, (2) EarthWalk Carts, and (6) Desktops delivered 10/2018. (2)

SMART Facilities Update By Project



Primary Renovation

Phase: **80% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q2 2016	Q1 2017	Q4 2017	Q1 2018	Q1 2019
New Planned	Q1 2016	Q2 2016	Q1 2017	Q2 2019	Q3 2019	Q3 2020
Actual/Forecast	1/14/2016	5/3/2016	1/18/2017	7/19/2019	Q2 2020	Q2 2019

SCOPE:

Additional Funding - Board Approved 2/19/20 (JJ-1)

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$2,082,600

\$1,105,000

\$1,137,000

FLAG: SB - Project Delayed

COMMENTS:

Reason: Delays have occurred in the permitting process in the design phase. The design firm took over six months to revise and resubmit the construction documents for permit review after the second submission due to a re-design on the roofing scope. Remedy: The owner will be enforcing terms of the contract for delays and multiple resubmissions. The Letter of Recommendation to Permit has been received. The construction schedule will be closely watched to avoid further delays. Budget: Additional funding of \$2,082,600 was approved by the Board on 2/19/2020 in conjunction with the approval to award the construction agreement for the

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

New River Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q4 2015	Q2 2018
Actual	11/2015	11/2015	01/2019
SCOPE:	BUDGET:		
School Choice Enhancement	\$100,000		
	COMMENTS:		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Nob Hill Elementary School

2100 NW 104 AVENUE, SUNRISE 33322

Location Num	2671
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,404,612
Total Facilities Budget	\$1,959,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Currently reviewing the cost estimate of the project. Pending decision to continue as a Continuing Contract - Construction Management delivery of the construction, or advertising for bids.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting held during the Project Charter Meeting on 1/15/2019. Ballot developed 05/2019; does not comply with District guidelines, needs revision.

SMART Facilities Update By Project



Primary Renovation

Phase: **10% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q2 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q4 2019	Q1 2020	Q1 2021
Actual/Forecast	9/1/2017	11/13/2017	4/18/2018	10/2/2019	Q3 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$559,000
Electrical Improvements	\$434,000
Fire Alarm	\$294,000
Fire Sprinklers	\$10,000
HVAC Improvements	\$364,000
Media Center improvements	\$198,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Delays are occurring during bid and award related to the cost estimate of construction. The project is at the threshold cost limit to prevent the use of the continuing contract construction management firm currently on the project. The cost estimate has been reviewed and determined the project would require bidding. Rebid has taken place with new bids from the sub-contractors pending in early April 2020.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Nob Hill Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **50% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	TBD	TBD
Actual	11/2018		

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Norcrest Elementary School

3951 NE 16 AVENUE, POMPANO BEACH 33064

Location Num	0561
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$3,767,500
Total Facilities Budget	\$3,282,500

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending execution of the Notice to Proceed.

School Choice Enhancements: COMPLETED 05/2017 - Document Cameras and 275 student laptops delivered 9/2016. PIP rubber surfacing replacement completed 12/2016. Two-way radios delivered 05/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: **80%Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q1 2020
New Planned	Q2 2017	Q2 2017	Q1 2018	Q2 2019	Q4 2019	Q4 2020
Actual/Forecast	4/6/2017	4/19/2017	11/17/2017	6/20/2019	Q2 2020	

SCOPE:

Additional Funding - Board Approved 01/14/20 (JJ-1)	\$1,072,500
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$496,000
HVAC Improvements	\$1,320,000
Media Center improvements	\$294,000

BUDGET:

FLAG: SB - Project Delayed

COMMENTS:

Reason: Delays have occurred during bid and award. Funding Year 1 thru 3 projects are to take priority for advertisement of bid. Remedy: The project is funded under Year 3 and was advertised after the funding Year 1 and 2 projects were advertised. Bid opening has taken place and the project is pending Board approval to award. Budget: Additional funding of \$1,072,500 was approved by the Board on 1/14/2020 in conjunction with the approval to award the construction agreement for the project.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Norcrest Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:		PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
Planned	Q1 2015		Q4 2015		Q2 2017		Q2 2017
Actual	11/2015		11/2015		05/2017		05/2017
SCOPE:		BUDGET:		FLAG:			
School Choice Enhancement		\$100,000		COMMENTS:			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



North Andrews Gardens Elementary School

345 NE 56 STREET, OAKLAND PARK 33334

Location Num	0521
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$2,747,000
Total Facilities Budget	\$2,378,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in review.

School Choice Enhancements: Voting authorized 04/27/2019. Voting completed 5/23/2019 - Install Aiphone in F101A and Submaster in F102C, (5) Document Cameras, (175) 100e laptops, (6) ThinkPads, (2) Think Stations, (7) Earthwalk carts, and (1) ID machine on order. (1) gold cart delivered 08/2019. (5) Elmo document cameras delivered 09/2019. Additional golf cart delivered 01/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **90% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2018	Q4 2018	Q3 2019	Q1 2020	Q2 2020
New Planned	Q2 2017	Q2 2018	Q4 2018	Q2 2020	Q4 2020	Q3 2021
Actual/Forecast	6/1/2017	8/30/2017	3/22/2018	Q3 2020		

SCOPE:	BUDGET:	FLAG: S - Delay Possible
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,263,000	COMMENTS: The design firm is currently pending submission to the Building Department for permit review. Delays are anticipated due to the average duration of time to receive a Letter of Recommendation to Permit.
Fire Sprinklers	\$18,000	
HVAC Improvements	\$997,000	

School Choice Enhancements*

Phase: **23% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2018	Q2 2019	TBD
Actual	11/2018	05/2019	TBD

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.



North Fork Elementary School

101 NW 15 AVENUE, FORT LAUDERDALE 33311

Location Num	1191
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$2,388,000
Total Facilities Budget	\$2,033,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only
- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening is scheduled for January 2020.

School Choice Enhancements: Voting completed 4/18/18 - Security Iphone and strike installation for the Single Point of Entry completed 07/2018. Marquee is in the permitting process. (2) Printers delivered 09/2018. Murals and office furniture delivered 10/2018. Front desk lettering, (30) Lenovo computers, TV monitors for security cameras on order. (36) chairs, and (33) rugs for reading areas delivered 02/2019. Teachers desktops and student laptops delivered 04/2019. Marquee permitted 10/25/2019; pre-construction meeting scheduled. Security Monitor for school camera delivered 04/2019; installed 08/2019. Marquee permitted 10/2019; Pre-

SMART Facilities Update By Project



Primary Renovation

Phase: 5% Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2017	Q2 2017	Q2 2017	Q4 2017	Q3 2018	Q3 2019
New Planned	Q1 2017	Q2 2017	Q2 2017	Q1 2019	Q2 2019	Q1 2020
Actual/Forecast	3/15/2017	4/3/2017	4/27/2017	3/25/2019	Q3 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$942,000
Fire Sprinklers	\$324,000
HVAC Improvements	\$647,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: The project was delayed during the bid and award phase in order to conduct a roofing reality check before bidding. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Remedy: The roofing reality check is complete. Bid opening is scheduled for January 2020. Correction: Completion percentage corrected. Project is 5% complete, with re-bid required due to scope revisions.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

North Fork Elementary School

SMART Facilities Update by Project Cont.

HVAC Improvements

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	10/27/2016	N/A	5/10/2017

SCOPE: HVAC Improvements - RTU Replacement	BUDGET: \$20,000	FLAG: COMMENTS:
--	----------------------------	----------------------------------

School Choice Enhancements*

Phase: **64% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2018	Q2 2019
Actual	11/2015	04/2018	

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: S - Project Delayed COMMENTS: Marquee sign is in fabrication.
--	-----------------------------	---

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



North Lauderdale Pre K - 8

(f.k.a. North Lauderdale Elementary)

7500 KIMBERLY BOULEVARD, NORTH LAUDERDALE 33068

Location Num	2231
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$2,933,350
Total Facilities Budget	\$2,629,350

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Board approval of additional funding and award of contractor has taken place in January 2020. Pending execution of the NTP.

School Choice Enhancements:

Voting results received 12/9/16. Student laptops delivered 3/2017. Partial work for murals completed 05/2017, remaining work is pending the SMART/GOB renovation completion in the Media Center. TV screens for the front office delivered 08/2018. Marquee Permitted 02/7/18 - marquee completed 10/2018- Art work is being finalized. Aiphone and EDS completed 10/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **80% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q1 2017	Q4 2017	Q2 2018	Q2 2019
New Planned	Q4 2016	Q4 2016	Q1 2017	Q1 2019	Q3 2019	Q3 2020
Actual/Forecast	12/14/2016	12/14/2016	3/16/2017	3/27/2019	Q2 2020	

SCOPE:

Additional Funding - Board Approved 01/14/20 (JJ-4)	\$1,093,350
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$78,000
Fire Alarm	\$294,000
Fire Sprinklers	\$795,000
HVAC Improvements	\$120,000
Media Center improvements	\$149,000

BUDGET:

FLAG: SB - Project Delayed

COMMENTS:

Reason: Delays occurred during the bid and award phase related to completing a roofing reality check before bidding. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Remedy: The roofing reality check has been completed with the CSMP proposal received. Budget: Additional funding of \$1,093,350 was approved by the Board on 1/14/2020 in conjunction with the approval to award the construction agreement for the project to the CSMP contractor.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.


B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

North Lauderdale Pre K - 8

(f.k.a. North Lauderdale Elementary)

SMART Facilities Update by Project Cont.

School Choice Enhancements*



*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



North Side Elementary School

120 NE 11 STREET, FORT LAUDERDALE 33304

Location Num	0041
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$3,725,430
Total Facilities Budget	\$3,565,430

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. HVAC renovations are in progress with one new chiller operational. Roofing submittals are being revised and resubmitted.

School Choice Enhancements: COMPLETED 12/22/17 - Voting completed 6/5/17. Printers delivered 6/2017. (100) student laptops, Recordex (3), window blinds, main office furniture, two-way radios and partial office furniture delivered 08/2017. Additional window blinds and murals delivered 10/2017. Murals completed 12/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: **30% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q2 2017	Q4 2017	Q3 2018	Q2 2019
New Planned	Q4 2016	Q4 2016	Q2 2017	Q1 2019	Q2 2019	Q2 2020
Actual/Forecast	11/28/2016	11/28/2016	6/2/2017	12/19/2018	5/9/2019	8/24/2020

SCOPE:

Additional Funding - Board Approved 4/9/19 (JJ-4)

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$1,769,430

\$948,000

\$748,000

FLAG: S - Delay Possible

COMMENTS:

Original contractual date of substantial completion is 5/14/2020. Project is currently delayed two months due to the contractor not obtaining a roofing sub-permit in a timely manner. Delays will continue until the roofing sub-permit is approved.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q2 2017	Q3 2017
Actual	12/2016	06/2017	12/2017

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Page 449 -- FY20 Q3



Northeast High School

700 NE 56 STREET, OAKLAND PARK 33334

Location Num	1241
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$33,111,962
Total Facilities Budget	\$31,947,962

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: The de-scoped 100% Construction Document changes have been approved by the Building Department. The CM firm has been terminated with an ATP for the new firm having been executed. The Construction Documents have been sent to the new CM firm to review and produce documentation for an NTP to be issued. A roofing reality check is in progress. Update: Board award of the contractor is scheduled for early April 2020.

Primary Renovation - Phase 2 - New Addition: 100% Construction Documents in progress.

School Choice Enhancements: Voting completed 5/3/16. Outdoor trash receptacles, science equipment and golf carts delivered 10/2016. Scoring tables, volley ball and football scoreboard delivered 02/2017. Marquee installed 03/2017 and Certificate of Completion received 06/2017. Two (2) Gym scoreboards permitted and installed 08/2017. Football Scoreboard installed 04/2018. Two (2) electric strikes, and standalone door alarms delivered and installed 08/2018. Window wraps delivered 11/2018.

SMART Facilities Update By Project



Primary Renovation

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2015	Q2 2016	Q4 2016	Q2 2017	Q1 2018	Q1 2019
New Planned	Q3 2015	Q2 2016	Q4 2016	Q3 2019	Q3 2019	Q3 2021
Actual/Forecast	9/28/2015	5/3/2016	10/19/2016	8/20/2019	Q2 2020	

SCOPE:	BUDGET:
ADA renovations related to educational adequacy	\$284,000
Electrical Improvements	\$368,000
Fire Alarm	\$1,007,000
Fire Sprinklers	\$1,421,000
HVAC Improvements	\$4,588,000
Re-Roofing.	\$3,408,000
Safety / Security Upgrade	\$83,000
STEM Lab improvements	\$2,727,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during the design phase due to changes in the scope that have been approved by the Board. Remedy: The changes to the design have been made and approved by the Building Department. Revisions to the design documents is creating a minor delay to avoid bidding issues.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Northeast High School

SMART Facilities Update by Project Cont.

Primary Renovation - Phase 2 - New Addition

Phase: **90% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q3 2018	Q3 2018	Q4 2018	Q4 2019	Q4 2019	Q3 2021
New Planned	Q3 2018	Q3 2018	Q4 2018	Q4 2019	Q4 2019	Q3 2021
Actual/Forecast	7/31/2018	8/13/2018	1/24/2019	Q3 2020		

SCOPE: New Addition and Renovation to Bldg. 12	BUDGET: \$17,840,962	FLAG: S - Project Delayed	COMMENTS: Delays are occurring due to the estimated construction cost of the current design. Decisions are needed on design alternatives to bring the project back into budget.
--	--------------------------------	----------------------------------	---

Weight Room

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q3 2017	Q2 2018	Q2 2018	Q3 2018
Actual/Forecast	4/13/2017	4/20/2017	7/13/2017	Q3 2020		

SCOPE: Weight Room Renovation	BUDGET: \$121,000	FLAG: S - Project Delayed	COMMENTS: Weight Room to be relocated to a building being renovated in the Primary Renovation. Pending progress on the Primary Renovation prior to execution of the relocation.
---	-----------------------------	----------------------------------	---

School Choice Enhancements*

Phase: **94% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2016	TBD
Actual	11/2015	05/2016	

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG:	COMMENTS: All items selected by the school community have been delivered and installed. The Principal requested to hold on to the remaining balance until his GOB projects are complete. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.
--	-----------------------------	--------------	---

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Nova Blanche Forman Elementary School

3521 SW DAVIE ROAD, DAVIE 33314

Location Num	1282
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$2,180,000
Total Facilities Budget	\$1,848,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the third time for permit application.

School Choice Enhancements: Kick-off meeting held 2/21/2019. Voting authorized 9/17/2019. Revised ballot was approved and voted 10/25/2019. Voting results received 11/2019 - (15) Classroom rugs delivered 02/2020. (140) Lenovo 100e, (1) Lenovo ThinkPad Yoga L390, (2) EarthWalk Cart, (60) Cable Management, (1) HDMI to VGA Adapter, (1) USB 3.0 Ethernet adapter, (1) Lenovo ThinkPad Case delivered 03/2020. (17) Kidney tables delivered 02/2020. (10) Projectors, (5) Document Cameras, Media Center Furniture, Lobby and Conference Room Furniture on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **96% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q2 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q1 2020	Q2 2020	Q2 2021
Actual/Forecast	9/28/2017	2/6/2018	8/2/2018	Q2 2020		

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$678,000

\$1,070,000

FLAG: S - Project Delayed

COMMENTS:

Delays have occurred during the backcheck review of the Construction Documents prior to submitting for permit review. Multiple submissions were required in order to close out comments made by the review team. The project is currently delayed by 5 months. It is anticipated these delays could extend if the design requires multiple submissions to the Building Department to receive a Letter of Recommendation to Permit.

Nova Blanche Forman Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **49% Complete**

SCHEDULE:	<div><div>PH:1 Planning/Design</div><div>PH:2 Implement</div><div>PH:3 Complete</div></div>			
	Planned	Q4 2018	Q4 2019	TBD
	Actual	11/2018	11/2019	
SCOPE:				
School Choice Enhancement				
BUDGET:				
\$100,000				
FLAG:	<div>COMMENTS:</div> <div>Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.</div>			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Nova Dwight D. Eisenhower Elementary School

6501 SW 39 STREET, DAVIE 33314

Location Num	1271
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$1,275,000
Total Facilities Budget	\$1,131,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the second time for permit application.

School Choice Enhancements: Voting authorized 12/12/2019. Voting completed 02/2020. Aiphone, submaster and strike are in design. (75) Laptops 300e, (3) Earthcarts, (45) Cable Management on order. Window Wraps delivered 03/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2018	Q3 2018	Q2 2019	Q3 2019	Q2 2020	Q3 2020
New Planned	Q2 2018	Q3 2018	Q2 2019	Q1 2020	Q2 2020	Q2 2021
Actual/Forecast	9/28/2017	2/6/2018	8/1/2018	Q2 2020		

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$99,000
Electrical Improvements	\$347,000
Fire Alarm	\$294,000
Media Center improvements	\$291,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Delays have occurred during the backcheck review of the Construction Documents prior to submitting for permit review. Multiple submissions were required in order to close out comments made by the review team. The project is currently delayed by 5 months. It is anticipated these delays could extend if the design requires multiple submissions to the Building Department to receive a Letter of Recommendation to Permit.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Nova Dwight D. Eisenhower Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **10% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q4 2018	Q1 2020	TBD	TBD
Actual	11/2018	02/2020		
SCOPE:				
School Choice Enhancement				
BUDGET:				
\$100,000				
FLAG:				
COMMENTS:	Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Nova High School

3600 COLLEGE AVENUE, DAVIE 33314

Location Num	1281
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$32,939,745
Total Facilities Budget	\$31,777,745

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Construction

Primary Renovation: Construction in progress. Building 6 HVAC and roofing is complete. Building 15 has experienced unforeseen conditions and is pending door renovations to meet current code prior to occupancy. Building 17 roof renovations are in progress. Building 27 roof renovations have begun.

School Choice Enhancements: COMPLETED 04/2017. Voting completed 9/9/16. Laptops carts, student laptops, other technology items, printers, active slates, turf for the field enhancement delivered. Scoreboards installed 10/2016. Active Hubs were delivered 04/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: **35% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2018	Q3 2018	Q3 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2019	Q2 2019	Q3 2021
Actual/Forecast	6/27/2016	7/26/2016	2/23/2017	1/2/2019	4/4/2019	7/27/2021

SCOPE:

Additional Funding - Board Approved 02/5/19 (JJ-3)	\$11,993,745
Art Room Renovation and Equipment	\$110,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$3,544,000
Electrical Improvements	\$2,642,000
Fire Alarm	\$1,259,000
HVAC Improvements	\$8,493,000
Media Center improvements	\$543,000
Music Room Renovation	\$713,000
Safety / Security Upgrade	\$570,000
STEM Lab improvements	\$1,689,000

BUDGET:

FLAG:

COMMENTS:

Original contractual date of substantial completion is 7/27/2021. Project is currently on pace.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Nova High School

SMART Facilities Update by Project Cont.

Weight Room

Phase: **100%** Complete

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q2 2017	Q2 2017	Q3 2017	Q3 2017
Actual/Forecast	4/14/2017	4/21/2017	6/8/2017	6/23/2017	7/20/2017	11/24/2017

SCOPE: Weight Room Renovation	BUDGET: \$121,000	FLAG: COMMENTS:
---	-----------------------------	----------------------------------

School Choice Enhancements*

Phase: **100%** Complete

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2016	Q3 2016	Q2 2017
Actual	01/2016	09/2016	04/2017

SCOPE: School Choice Enhancement	BUDGET: \$100,000	FLAG: COMMENTS:
--	-----------------------------	----------------------------------

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Nova Middle School

3602 COLLEGE AVENUE, DAVIE 33314

Location Num	1311
Board District	6
Board Member	Laurie Rich Levinson
ADEFP Budget*	\$3,315,731
Total Facilities Budget	\$2,902,731

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Board approval of the contractor is scheduled for April 2020.

School Choice Enhancements: COMPLETED 09/2017 - Voting completed and results received 5/2017. (38) Teachers' chairs delivered and installed 07/2017. Laptops, desktops, think pads delivered 08/2017. Broadcasting system delivered 09/2017.

SMART Facilities Update By Project



Primary Renovation

Phase: **25% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2018	Q4 2018	Q4 2019
New Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2019	Q4 2019	Q4 2020
Actual/Forecast	11/18/2016	3/13/2017	8/28/2017	4/22/2019	Q2 2020	

SCOPE:	BUDGET:
Art Room Renovation and Equipment	\$85,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,487,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$284,000
HVAC Improvements	\$746,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during bid and award due to the required roofing reality check. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Remedy: The project is funded under Year 3 and was advertised after the funding Year 1 and 2 projects completed roofing reality checks and were

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Nova Middle School

SMART Facilities Update by Project Cont.

Fire Sprinklers

Phase: **0% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2018	Q3 2018	Q3 2019
New Planned	Q2 2016	Q3 2016	Q1 2017	Q1 2019	Q2 2019	Q3 2021
Actual/Forecast	6/27/2016	7/26/2016	2/23/2017	1/2/2019	N/A	N/A

SCOPE:

Nova MS - Fire Sprinklers

Reallocated Funding from MS to HS - Board Approved
02/05/19 (JJ-3)

BUDGET:

\$903,000

(\$702,269)

FLAG:

COMMENTS:

The fire sprinkler scope is included with the Nova HS Primary Renovation project (P.001817). There is a reallocation of \$702,269 from the Nova MS Fire Sprinkler project to the Nova HS Primary Renovation to address the scope of work. The project will no longer be tracked separate.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q4 2016	Q3 2017
Actual	12/2016	05/2017	09/2017

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Oakland Park Elementary School

936 NE 33 STREET, OAKLAND PARK 33334

Location Num	0031
Board District	3
Board Member	Heather P. Brinkworth
ADEFP Budget*	\$6,180,330
Total Facilities Budget	\$5,862,330

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. Submittals and mobilization in progress.

School Choice Enhancements:

Voting completed 5/23/17. Playground upgrades; replacing the sand with PIP rubber, and Murals completed 11/2017. HVAC scope is scheduled for the Media Center next year (2020). The Carpet replacement for the Media Center will be coordinated with that work.

SMART Facilities Update By Project



Primary Renovation

Phase: **1% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2018	Q4 2018	Q4 2019
New Planned	Q4 2016	Q1 2017	Q4 2017	Q2 2019	Q4 2019	Q4 2020
Actual/Forecast	11/18/2016	3/13/2017	8/30/2017	4/26/2019	2/28/2020	3/3/2021

SCOPE:

Additional Funding - Board Approved 12/10/19 (JJ-3)	\$2,701,330
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$975,000
Electrical Improvements	\$845,000
Fire Alarm	\$50,000
HVAC Improvements	\$1,191,000

BUDGET:

FLAG: **S - Delay Possible**

COMMENTS:

Original contractual date of substantial completion is 3/4/2021. Project is currently on pace. Previous delays experienced during bid and award have not been recovered.

Oakland Park Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **90% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q4 2016	Q2 2017	TBD	TBD
Actual	12/2016	05/2017		

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Pending completion of the Primary Scope of HVAC Improvements in the Media Center. Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Oakridge Elementary School

1507 N 28 AVENUE, HOLLYWOOD 33020

Location Num	0461
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$5,471,860
Total Facilities Budget	\$5,179,860

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: **Construction**

Primary Renovation: Construction in progress. HVAC work is nearing completion. Delivery of final fan coil units has been made with installation in progress. Cafeteria renovations are to be completed during Summer 2020. Demolition roofing work and canopy work has begun. Roofing has been resubmitted to the Building Department for approvals.

School Choice Enhancements: COMPLETED 08/2017. Voting completed 6/10/16. Marquee letters, classroom carpets, vacuums, wax machine, printers, testing kits delivered 09/2016. iPad tablets delivered 10/2016. Recordex received 08/2017.

SMART Facilities Update By Project



Primary Renovation

 Phase: **25% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2016	Q2 2016	Q4 2016	Q3 2017	Q1 2018	Q1 2019
New Planned	Q1 2016	Q2 2016	Q4 2016	Q4 2018	Q1 2019	Q3 2020
Actual/Forecast	3/9/2016	5/17/2016	11/17/2016	10/22/2018	3/28/2019	10/8/2020

SCOPE:	BUDGET:
Additional Funding - Board Approved 02/20/19 (JJ-1)	\$1,473,860
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,214,000
Fire Alarm	\$252,000
HVAC Improvements	\$1,026,000
Improvements to or Replacement of building 2	\$946,000
Media Center improvements	\$168,000

FLAG: S - Delay Possible

COMMENTS:

Original contractual date of substantial completion is 5/31/2020. Project is currently delayed by 5 months due to contractor performance. Contractor will be submitting for a time extension. Update will be provided with reasoning and decision when the time extension has been submitted.

Oakridge Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **100% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2016	Q3 2017
Actual	11/2015	06/2016	08/2017
SCOPE:	BUDGET:		
School Choice Enhancement	\$100,000		
	COMMENTS:		

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Olsen Middle School

330 SE 11 TERRACE, DANIA 33004

Location Num	0471
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$7,597,000
Total Facilities Budget	\$7,173,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Pending decision by the District related to the current and future enrollment and affected scope of work.

School Choice Enhancements: COMPLETED 03/2020 - Voting completed 2/23/2018. (38) Laptops, (6) Computer Carts (16) Printers (200) student desks delivered 11/2018. (144) Chairs received 4/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2017	Q1 2017	Q4 2017	Q2 2018	Q1 2019	Q2 2020
New Planned	Q1 2017	Q1 2017	Q4 2017	Q3 2019	Q4 2019	Q2 2021
Actual/Forecast	3/1/2017	3/28/2017	10/20/2017	4/26/2019	Q4 2020	

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$3,129,000
Electrical Improvements	\$268,000
Fire Sprinklers	\$19,000
HVAC Improvements	\$3,248,000
Media Center improvements	\$203,000
Safety / Security Upgrade	\$206,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: The project has been put on hold until decisions are made related to enrollment and the scope of work. The current and future enrollment may reduce the amount of buildings that are being utilized.

Olsen Middle School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **99% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q1 2018	Q1 2020
Actual	12/2016	02/2018	03/2020

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Orange Brook Elementary School

715 S 46 AVENUE, HOLLYWOOD 33021

Location Num	0711
Board District	1
Board Member	Ann Murray
ADEFP Budget*	\$382,000
Total Facilities Budget	\$100,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.


- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: **N/A**

School Choice Enhancements: COMPLETE 09/2018 - Voting completed 9/22/16. Laptops, carts delivered 12/2016; furniture, printers, Epson air filters, and portable PA delivered and installed 03/2017. Marquee completed 06/2018. HDMI, Wireless Keyboards, DVD Burner, Headphones, iPad covers and printers delivered 09/2018.

SMART Facilities Update By Project



School Choice Enhancements*



*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.



Oriole Elementary School

3081 NW 39 STREET, LAUDERDALE LAKES 33309

Location Num	1831
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$3,568,000
Total Facilities Budget	\$3,276,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Design firm currently addressing Building Department comments prior to submitting the fourth time for permit application.

School Choice Enhancements:

COMPLETED 03/2020 - Voting authorized 6/1/18 - Voting results received 6/13/18 - (36) Classroom rugs, student tables and chairs, (20) Two-way radios, (16) Projectors, Outdoor mats, (71) Teachers Chairs delivered 11/2018. Cafeteria Sound System, (48) Cone Safety, (8) Vests, (2) Storage Carts, (10) Reflective parking lot post, (9) Signs delivered 01/2019. Murals completed 08/2019.

SMART Facilities Update By Project



Primary Renovation

Phase: **97% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q1 2020
New Planned	Q2 2017	Q2 2017	Q1 2018	Q4 2019	Q2 2020	Q2 2021
Actual/Forecast	4/6/2017	4/19/2017	11/17/2017	Q2 2020		

SCOPE:

ADA Restrooms	\$745,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$813,000
Fire Alarm	\$293,000
Fire Sprinklers	\$11,000
HVAC Improvements	\$1,059,000
Media Center improvements	\$255,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during the design phase. The design firm has required four months to revise and resubmit for permit review after the first submission. The third submission took an additional 2 months. Remedy: The owner will be enforcing the terms of the contract for delays.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Oriole Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

 Phase: **95% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q1 2015	Q2 2018	Q1 2020
Actual	11/2015	06/2018	03/2020

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

All items approved by voting process have been delivered and installed. School is determining how to spend the remaining funding from the contingency portion of the SCEP funding.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Palm Cove Elementary School

11601 WASHINGTON STREET, PEMBROKE PINES 33025

Location Num	3311
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$3,968,659
Total Facilities Budget	\$3,630,659

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Complete

Primary Renovation: Complete.

School Choice Enhancements:

Voting authorized 04/04/2019. Voting completed 05/06/2019. Aiphone (including strike) at the Single Point of Entry installation scheduled for the week of 10/14/2019. Projector delivered 12/2019. Murals completed 09/2019. Cafeteria sound system completed 01/2020.

SMART Facilities Update By Project



Primary Renovation

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2016	Q4 2016	Q1 2017	Q3 2017	Q2 2018	Q1 2019
New Planned	Q4 2016	Q4 2016	Q1 2017	Q3 2017	Q2 2018	Q3 2019
Actual/Forecast	11/7/2016	11/7/2016	1/13/2017	6/21/2018	9/21/2018	12/19/2019

SCOPE:	BUDGET:	FLAG:
Additional Funding - Board Approved 09/05/18 (JJ-1)	\$1,318,659	COMMENTS:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,572,000	
HVAC Improvements	\$640,000	

School Choice Enhancements*

Phase: **51% Complete**

SCHEDULE:	PH:1 Planning/Design	PH:2 Implement	PH:3 Complete
Planned	Q4 2016	Q2 2019	TBD
Actual	12/2016	05/2019	

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS:

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Page 469 -- FY20 Q3



Palmview Elementary School

2601 NE 1 AVENUE, POMPANO BEACH 33064

Location Num	1131
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$4,379,000
Total Facilities Budget	\$4,052,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in the permitting process. Building Department currently reviewing the first submission.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Kick-off meeting is being scheduled.

SMART Facilities Update By Project



Primary Renovation

Phase: **95% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q1 2018	Q2 2018	Q1 2019	Q3 2019	Q1 2020	Q3 2020
New Planned	Q1 2018	Q2 2018	Q1 2019	Q1 2020	Q3 2020	Q1 2022
Actual/Forecast	8/1/2017	10/6/2017	5/3/2018	Q4 2020		

SCOPE:	BUDGET:
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$914,000
Fire Sprinklers	\$540,000
HVAC Improvements	\$2,201,000
Media Center improvements	\$297,000

FLAG: S - Project Delayed

COMMENTS:

Delays have occurred during the backcheck review of the Construction Documents prior to submitting for permit review. Multiple submissions were required in order to close out comments made by the review team. The project is currently delayed by 9 months. It is anticipated future delays during the permitting review

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Palmview Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **10% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q4 2018	TBD	TBD	TBD
Actual	11/2018			

SCOPE:	BUDGET:	FLAG:
School Choice Enhancement	\$100,000	COMMENTS: Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Panther Run Elementary School

801 NW 172 AVENUE, PEMBROKE PINES 33029

Location Num	3571
Board District	2
Board Member	Patricia Good
ADEFP Budget*	\$1,889,000
Total Facilities Budget	\$1,534,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening is scheduled for early April 2020.

School Choice Enhancements: Voting completed 04/09/2019. Two-way radios delivered 05/2019. Aiphone is permitted, installation complete 09/2019. (1) 32 inch TV delivered 12/2019. (3) ActivePanel Promethean Boards delivered 01/2020. Marquee in design. (55) Lenovo 300e laptops, (7) Lenovo MA20z desktop, (10) Lenovo ThinkPad Yoga L390 laptops, (1) Recordex, (1) TV wall mount on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **15% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q4 2018	Q1 2019	Q4 2019	Q3 2020
New Planned	Q4 2017	Q1 2018	Q4 2018	Q3 2019	Q4 2019	Q4 2020
Actual/Forecast	6/1/2017	8/30/2017	3/6/2018	3/12/2019	Q3 2020	Q1 2021

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)

HVAC Improvements

BUDGET:

\$1,237,000

\$197,000

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during bid and award due to the required roofing reality check. The purpose of the reality check is to identify opportunities for cost and scope efficiencies. Funding Year 1 thru 3 projects are to take priority for advertisement of bid. Remedy: The project is funded under Year 5 and was advertised after the

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Panther Run Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **53% Complete**

SCHEDULE:	<div><div>PH:1 Planning/Design</div><div>PH:2 Implement</div><div>PH:3 Complete</div></div>			
	Planned	Q4 2018	Q2 2019	TBD
	Actual	11/2018	04/2019	
SCOPE:				
School Choice Enhancement				
BUDGET:				
\$100,000				
FLAG:	<div>COMMENTS:</div> <div>Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.</div>			

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Park Lakes Elementary School

3925 NORTH STATE ROAD 7, LAUDERDALE LAKES 33319

Location Num	3761
Board District	5
Board Member	Dr. Rosalind Osgood
ADEFP Budget*	\$1,316,000
Total Facilities Budget	\$874,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only

- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".


PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid opening has occurred. Pending Board approval to award contractor.

School Choice Enhancements:

Voting completed 6/9/16. Marquee completed 05/2018. New K-2 and 3-5 playground structures completed 04/2019. Marquee completed 05/2018. New K-2 and 3-5 playground structures completed 04/2019. Marquee completed 05/2018. (6) Outdoor benches on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **25% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2018	Q1 2019	Q1 2020
New Planned	Q2 2017	Q2 2017	Q1 2018	Q3 2019	Q4 2019	Q4 2020
Actual/Forecast	4/1/2017	6/22/2017	12/19/2017	4/9/2019	Q2 2020	

SCOPE:

Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$131,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Sprinklers	\$103,000
Music Room Renovation	\$136,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Reason: Delays have occurred during bid and award. Funding Year 1 thru 3 projects are to take priority for advertisement of bid.
Remedy: The project is funded under Year 4 and was advertised after the available funding Year 1 thru 3 projects were advertised. Bid opening has taken place and the project is pending Board

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Park Lakes Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **94% Complete**

SCHEDULE:	PH:1 Planning/Design		PH:2 Implement		PH:3 Complete	
	Q1 2015		Q2 2016		TBD	
	11/2015		06/2016		TBD	
Planned		Actual		TBD		TBD
SCOPE:		BUDGET:		FLAG:		COMMENTS: Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.
School Choice Enhancement		\$100,000				

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Park Ridge Elementary School

5200 NE 9 AVENUE, DEERFIELD BEACH 33064

Location Num	1951
Board District	7
Board Member	Nora Rupert
ADEFP Budget*	\$2,645,000
Total Facilities Budget	\$2,284,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid advertisement is scheduled for July 2020.

School Choice Enhancements: Ballot received and in compliance with District Guidelines; voting authorized 11/21/2019. Voting results received 1/2020. Coordinating proposals.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q4 2018	Q2 2019	Q4 2019	Q2 2020
New Planned	Q4 2017	Q1 2018	Q4 2018	Q4 2019	Q2 2020	Q2 2021
Actual/Forecast	6/1/2017	8/30/2017	3/12/2018	4/26/2019	Q1 2021	Q3 2021

SCOPE:	BUDGET:	FLAG: S - Delay Possible
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$746,000	COMMENTS: Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 5 and will be advertised after the funding Year 1 thru 3 projects that are prepared for advertisement.
Fire Alarm	\$294,000	
HVAC Improvements	\$798,000	
Media Center improvements	\$268,000	

HVAC Improvements

Phase: **100% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	N/A	N/A	N/A	N/A	N/A	N/A
Actual/Forecast	N/A	N/A	N/A	N/A	N/A	11/1/2017

SCOPE:	BUDGET:	FLAG:
HVAC Improvements - RTU Replacement	\$78,000	COMMENTS:

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Park Ridge Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **10% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q4 2018	Q1 2020	TBD	TBD
Actual	11/2018	01/2020		
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS: Planned date for Implementation phase shown as TBD will be provided after voting process has been completed by the school community.	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Park Springs Elementary School

5800 NW 66 TERRACE, CORAL SPRINGS 33067

Location Num	3171
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$5,601,000
Total Facilities Budget	\$5,121,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Design

Primary Renovation: 100% Construction Documents in review. Designer is revising and resubmitting the construction documents to closeout open comments prior to submitting for permit review. The music and art room cost estimate are over budget. The design firm is revising the design to bring the scope into budget.

School Choice Enhancements: Voting completed 4/19/2019 - Playground upgrades for K-2 are on order. Floor scrubber delivered 06/2019. Mural complete 7/2019. (100) laptop computers delivered 08/2019. Playground upgrades pre-construction meeting held 11/20/2019; K-2 playground completed 01/2020. Office furniture on order.

SMART Facilities Update By Project



Primary Renovation

Phase: **91% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q4 2018	Q2 2019	Q1 2020	Q3 2020
New Planned	Q4 2017	Q1 2018	Q4 2018	Q1 2020	Q3 2020	Q1 2022
Actual/Forecast	7/1/2017	9/20/2017	5/3/2018	Q3 2020		

SCOPE:

Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,242,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$169,000
Fire Sprinklers and Fire Alarm	\$1,034,000
HVAC Improvements	\$2,440,000
Music Room Renovation	\$136,000

BUDGET:

FLAG: S - Project Delayed

COMMENTS:

Delays have occurred during the backcheck review of the Construction Documents prior to submitting for permit review. Multiple submissions were required in order to close out comments made by the review team. The project is currently delayed by 7 months. It is anticipated future delays during the permitting review

FLAG KEY: S=Schedule B= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Park Springs Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **91% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q4 2018	Q2 2019	TBD	TBD
Actual	11/2018	04/2019		

SCOPE:

School Choice Enhancement

BUDGET:

\$100,000

FLAG:

COMMENTS:

Planned dates shown as TBD will be provided after all items have been ordered and funds allocated.

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.



Park Trails Elementary School

10700 TRAILS END, PARKLAND 33076

Location Num	3781
Board District	4
Board Member	Lori Alhadeff
ADEFP Budget*	\$4,038,867
Total Facilities Budget	\$2,414,000

***NOTE** This quarter reflects the Adopted District Educational Facilities Plan total budget as approved by SBBC in September 2019. This budget includes Technology improvements and Musical Instruments Replacements which are not included in this section of the report.

- All dates are based on calendar year. SMART funded projects are included. Only


- Projects without expenditures to date may not show up in the "Financially Active Project Detail Schedule".

PRIMARY PROJECTS CURRENT STATUS: Hire Contractor

Primary Renovation: Contractor procurement in progress. Bid advertisement is scheduled for July 2020.

School Choice Enhancements: Principal's letter initiated 11/30/2018 for Year 5 group. Ballot results reviewed and is in compliance. Results received 02/2020. P-number requested. Coordinating proposals.

SMART Facilities Update By Project



Primary Renovation

Phase: **5% Complete**

SCHEDULE: (Calendar Year)	1: Planning	2: Hire A/E	3: Design	4: Hire Contractor	5: Construction	6: Closeout
Planned	Q4 2017	Q1 2018	Q4 2018	Q2 2019	Q1 2020	Q3 2020
New Planned	Q4 2017	Q1 2018	Q4 2018	Q4 2019	Q2 2020	Q2 2021
Actual/Forecast	9/1/2017	11/13/2017	5/10/2018	5/2/2019	Q1 2021	

SCOPE:

Art Room Renovation and Equipment	\$65,000
Bldg Envelope Impr. (Roof, Window, Ext Wall, etc.)	\$1,114,000
Conversion of Existing Space to Music and/or Art Lab(s)	\$339,000
Fire Alarm	\$503,000
HVAC Improvements	\$157,000
Music Room Renovation	\$136,000

BUDGET:

FLAG: **S - Delay Possible**

COMMENTS:

Funding Year 1 thru 3 projects are to take priority for advertisement of bid. The project is funded under Year 5 and will be advertised after the funding Year 1 thru 3 projects that are prepared for advertisement.

FLAG KEY: **S**=Schedule **B**= Budget

S-Project Delayed=Schedule: Project has missed the planned milestone date for progressing to the next phase in the process.

S-Delay Possible=Schedule: Reflects a possibility of the project missing the planned milestone date for progressing to next phase in the process.

B=Budget: reflects a need for board approved increase in funding based on bid and/or change order results.

Park Trails Elementary School

SMART Facilities Update by Project Cont.

School Choice Enhancements*

Phase: **10% Complete**

SCHEDULE:	<div> <div>PH:1 Planning/Design</div> <div>PH:2 Implement</div> <div>PH:3 Complete</div> </div>			
Planned	Q4 2018	Q1 2020	TBD	TBD
Actual	11/2018	02/2020		
SCOPE:	BUDGET:		FLAG:	
School Choice Enhancement	\$100,000		COMMENTS: Planned date for Implementation phase shown as TBD will be provided after all items have been ordered and funds allocated.	

*SCEP projects follows a three-phase design process that begins with planning/design, followed by implementation and finally completion when all items have been delivered and installed.