

**TIMELINE - The Junior Reserve Officer Training Corps Relocation Project
Location (Building 9) at Boyd Anderson High**

RESPONSIBLE PARTY	ACTION	START DATE	END DATE	STATUS
FP&RE	Stakeholder Meetings	July 8, 2015 September 15, 2015	N/A	
PPO(Roy Norton)	Provide Cost Estimate for renovation (electrical, A/C, cleaning building)	September 15, 2015	September 25, 2015	Received October 1, 2015
IT (Diane Shapiro)	Provide Cost Estimate for Data Communication	September 15, 2015	September 25, 2015	Received October 1, 2015
School Board	Approval of Board Item to fund project	November 3, 2015	November 3, 2015	Board Item tentatively scheduled
PPO (Sam Bays/Roy Norton/ Diane Shapiro)	Permit/Construction	December 14, 2015	April 25, 2016	TBD
Brian Little/ Rebro	Relocation JROTC to Boyd Anderson High School bldg. 9	May 2, 2016	May 13, 2016	TBD

FP&RE: Facility Planning and Real Estate

IT: Information and Technology

PPO: Physical Plant Operations