

The School Board of Broward County
 Division of Facilities and Construction Management

EXHIBIT 4

Change Order Summary

Facility Name: Fort Lauderdale High School Date: 03/23/16
 Project Title: Phased Replacement Project #: P-000687

F.K.A./P#

Contractor: Kaufman Lynn Construction, Inc.
 Consultant: Manuel Synalovski Associates, LLC

Original Contract \$15,998,000

Change Order Allowance (from PFA) \$1,811,042

Change Order Items

Consultant Error:	<u>\$122,310</u>		0.76% of original contract amount
Consultant Omission:	<u>\$1,079,981</u>		6.75% of original contract amount
Owner Directed:	<u>\$517,541</u>		3.24% of original contract amount
Unforeseen:	<u>\$430,397</u>		2.69% of original contract amount
Direct Owner Purchase/Tax Savings:	<u>\$3,304,761</u>	CREDIT	-20.66%
Subtotal:	<u>\$2,150,229</u>		13.44% of original contract amount

Construction Change Directives

Consultant Error:	<u>\$0</u>		0.00% of original contract amount
Consultant Omission:	<u>\$0</u>		0.00% of original contract amount
Owner Directed:	<u>\$0</u>		0.00% of original contract amount
Unforeseen:	<u>\$0</u>		0.00% of original contract amount
Subtotal:	<u>\$0</u>		0.00% of original contract amount

Total: \$1,373,861 CREDIT -8.59% of original contract amount

Change Order:	A written order to the contractor signed by the Superintendent and approved by the School Board and the architect, issued after the execution of the contract, authorizing a change in the work or an adjustment in the contract sum or the contract time as originally defined by the contract documents.
Construction Change Directive:	A written order to the contractor signed by the Superintendent and the architect, issued after the execution of the contract, authorizing a change in the work or an adjustment of the contract sum or the contract time as defined by the contract documents. This directive is utilized when the parties cannot mutually agree upon the change. After execution of the work or an agreement between the parties, the change directive is brought back to the School Board for their approval at the next available meeting.



The School Board of Broward County, Florida
Office of Facilities & Construction
 3775 SW 16th Street
 Fort Lauderdale, Florida 33312
 (754) 321-1500

Prolog Change Order Listing

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	02/12/2008	1	\$0	\$ 16,950,000	0.00 %	580	Active.Des.CD100R
Change Order	Contract Name	Contract /Date	C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
001 03/17/2014	Kaufman Lynn Construction, Inc.							
001 02/22/2012	Kaufman Lynn Construction, Inc.		001	Owner Request				Reduction in contract duration. Contractor took longer than allowed to finalize and execute post award documents.
					\$0			
002 03/17/2014	Kaufman Lynn Construction, Inc.							
002 07/23/2013	Kaufman Lynn Construction, Inc.		002	Unforeseen Condition				Contractor provided labor, materials, and equipment to adjust the footing size and configuration of the new classroom building. This change was necessitated in order to accommodate an existing sanitary sewer lateral and manhole. Route of sewer lateral was discovered only after excavation of footings. Contractor provided labor, materials, and equipment to extend low voltage conduit feeder system from new pool into the main electrical room of the new administration building.
002 07/23/2013	Kaufman Lynn Construction, Inc.		003	Owner Request				Pool systems were originally designed to feed into existing administration building. This building is scheduled for demolition. Running the pool low voltage systems directly to the new addition will improve the performance of the system by minimizing the distance of the conduit runs.
002 07/23/2013	Kaufman Lynn Construction, Inc.		006	Consultant Omission				Provide labor, materials, and equipment to re-route storm Drain and add one drain structure. Conflict between the structural and civil drawings. Provide labor, materials, and equipment to install 49 recessed floor boxes to accommodate proposed furniture type in technical labs.
002 07/23/2013	Kaufman Lynn Construction, Inc.		014	Owner Request				Due to the age of the design, contract documents did not reflect current curriculum requirements.

Project#	Facility Name	Contract Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations		06/07/2011	8	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R
Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description		
002 07/23/2013		\$3,815	0		Kaufman Lynn Construction, Inc.	015 Consultant Omission	Provide labor, materials, and equipment to relocate existing City of Fort Lauderdale street light pole that was in direct conflict with the new bus loop entrance ramp.		
002 07/23/2013		\$0	6		Kaufman Lynn Construction, Inc.	017 Unforeseen Condition	Contract documents did not correctly depict location of light pole. Pole had to be relocated to avoid the conflict with bus loop entrance design. Contractor was delayed in the construction process by Tropical Storm Isaac.		
002 07/23/2013		\$0	48		Kaufman Lynn Construction, Inc.	018 Unforeseen Condition	The Contract documents Section 01350 require the contractor to secure the site in the event of a pending tropical weather event. The contractor is entitled to a non-compensable time extension for storm preparations. Contractor's construction schedule was impacted by stop work orders issued by the City of Fort Lauderdale.		
002 07/23/2013		\$-60,177	0		Kaufman Lynn Construction, Inc.	030 Owner Request	The City of Fort Lauderdale issued two formal code violations. These violations stopped specific, critical site work activities. The issue was brought in front of a City Magistrate and it was determined that the City had no jurisdiction to impose any violations on our property pursuant to 1013.371(1)(a) of the Florida Statutes. The appeal process took 48 Calendar days to resolve. The contractor is entitled to a non-compensable time extension for delays that were beyond their control. Contractor to provide credit for closed circuit security system components that were determined to be obsolete and incorrectly identified in the School Board Criteria documents.		
002 07/23/2013		\$9,132	0		Kaufman Lynn Construction, Inc.	031 Consultant Omission	Change in CCTV equipment required to meet digital format requirements. Specified equipment is obsolete. Provide labor, materials, and equipment to add 12 specialty type light fixtures, conduit and wire at new science labs.		
002 07/23/2013		\$3,963	0		Kaufman Lynn Construction, Inc.	033 Consultant Omission	The specified light fixtures in the science area were omitted from the contract documents. Contractor provided labor materials and equipment to modify water main design to avoid conflict with site drainage.		
002 07/23/2013		\$7,424	0		Kaufman Lynn Construction, Inc.	034 Unforeseen Condition	Contractor was directed to modify and offset the water main to avoid hitting the french drain. Contractor provided labor materials and equipment to supply and install new sanitary system man hole.		
							Contractor was directed to supply and install new man hole due to the poor condition of the existing tie in man hole. The location man hole was 52 years old and showed significant signs of structural weakness. It was determined that due to its poor condition, it should be completely replaced.		

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Landerdale High Remodeling / Renovations	06/07/2011	15	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R
Change Order	Change Order	Days Extended	Percent Change	Contractor	Item# Reason	Description		
002 07/23/2013	\$6,017	0		Kaufman Lynn Construction, Inc.	035 Consultant Omission	Contractor provided labor materials and equipment to reroute the storm drainage piping and structures to avoid conflicts with the covered canopy footings. Contractor was directed to re-route drainage lines and structures to coordinate with the covered canopy drawings. Covered canopy was located on Architectural drawings, but not coordinated properly with the civil plans.		
002 07/23/2013	\$5,833	0		Kaufman Lynn Construction, Inc.	037 Owner Request	Contractor to provide labor, materials, and equipment to remove and relocate 25 in-contract built-in cabinets.		
\$68,401								
003 03/17/2014				Kaufman Lynn Construction, Inc.				
003 03/17/2014	\$9,995	14		Kaufman Lynn Construction, Inc.	007R Consultant Omission	Provide labor, materials, and equipment to modify exterior poured in place concrete stairs. Additional reinforcing steel and minor dimensional modifications to the stairs were made to increase structural integrity. Provide labor, materials, and equipment to add door, hollow metal frame and hardware to connect principal's and secretary's spaces for increased privacy.		
003 03/17/2014	\$1,884	0		Kaufman Lynn Construction, Inc.	008a Owner Request	Change initiated to increase privacy and security to principal's and secretary's offices. Provide labor, materials, and equipment to make changes to the door and hardware schedule. Pursuant to Architect's Supplemental Instruction #4, these changes were primarily related to modifications of the fire ratings. Rating modifications were made to 9 doors.		
003 03/17/2014	\$5,597	6		Kaufman Lynn Construction, Inc.	008b Consultant Omission	Rating information was incorrectly identified on contract documents. Also, there were several instances of incorrect hardware and door sizes identified. Door schedule was corrected in Architect's Supplemental Instruction #4 and triggered modification to the door supplier's contract.		
003 03/17/2014	\$17,809	8		Kaufman Lynn Construction, Inc.	011 Consultant Omission	Provide labor, materials, and equipment to install add drainage to the 2nd and 3rd floor pedestrian bridge with stainless steel rain water leaders connected to downspouts. The original design did not include proper drainage for the pedestrian bridge.		

Project#	Facility Name	Contract Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High	Remodeling / Renovations	06/07/2011	22	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active,Des.CD100R
Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Unforeseen Condition	Description	
003 03/17/2014		\$19,048	6		Kaufman Lynn Construction, Inc.	013	Unforeseen Condition	Provide labor, materials, and equipment to install new electrical service to existing track field house.	
003 03/17/2014		\$25,952	0		Kaufman Lynn Construction, Inc.	020	Owner Request	Existing electrical service to the field house was not shown on contract documents or as-built documents. Original service was not properly installed and was damaged by new bus driveway construction. Contractor provided labor, materials, and equipment to make bus drive and parking lot ready for the opening of school. Unanticipated measures were required for temporary occupancy of the bus loop and parking areas. These measures included temporary fencing, parking lot striping, and parking lot lighting.	
003 03/17/2014		\$11,145	0		Kaufman Lynn Construction, Inc.	021	Unforeseen Condition	The summer window to completely construct bus loop and parking areas was impacted by the City of Fort Lauderdale Stop Work Notice. Temporary controls were required to make the area safe and viable for the start of school. Contractor provided labor, materials, and equipment to make repairs to existing fire department connection riser at existing building (5).	
003 03/17/2014		\$11,089	0		Kaufman Lynn Construction, Inc.	022	Consultant Omission	The construction documents required that the contractor connect new fire sprinkler system to existing buildings. Discovery of system components in existing buildings that could not handle increased pressure differential required repair and correction. Contractor provided labor, materials, and equipment to extend fire department connection and fire hydrant to alternative location inside the bus loop.	
003 03/17/2014		\$5,380	0		Kaufman Lynn Construction, Inc.	023	Unforeseen Condition	The construction documents required that the contractor install a new fire department connection to the outside of the bus loop. The location designed was determined to be inappropriate due to fire truck access requirements. The connection was relocated to the inside of the bus loop to enhance fire truck accessibility of the connection and fire hydrant. Contractor provided labor, materials, and equipment to replace existing underground chilled water pipe insulation.	
003 03/17/2014		\$22,084	0		Kaufman Lynn Construction, Inc.	024	Consultant Omission	Contractor discovered during the excavation of the canopy footings, that the existing chilled water piping was void of insulation or the insulation was damaged. Engineer of Record and Building Department recommended new insulation be installed in the areas that were exposed. Provide labor, materials, and equipment to increase overall dimensions of the chiller enclosure. During the shop drawing review, it was identified that the chiller enclosure was not large enough to accommodate the specified chiller equipment.	

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	28	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R

Change Order Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description
003 03/17/2014	\$10,183	0		Kaufman Lynn Construction, Inc.	025 Consultant Omission	Contractor provided labor, materials, and equipment to install an additional 11 fire dampers and accessories.
003 03/17/2014	\$27,256	6		Kaufman Lynn Construction, Inc.	026 Consultant Omission	Contractor was directed to provide additional dampers pursuant to the approval of Architect's Supplemental Instruction #11. Dampers and access panels were inadvertently omitted from the contract documents, but required by the Florida Building Code. Contractor provided labor, materials, and equipment to install a remote generator fueling port.
003 03/17/2014	\$34,283	0		Kaufman Lynn Construction, Inc.	027 Consultant Omission	Contractor was directed to provide remote fuel port pursuant to Architect's Supplemental Instruction #6. Remote fuel port is a code required item that was inadvertently omitted from the contract documents. Contractor provided labor, materials, and equipment to relocate fire department connection at administration building 240 feet to the south.
003 03/17/2014	\$1,428	0		Kaufman Lynn Construction, Inc.	032 Consultant Omission	Contractor was directed to relocate connection for improved fire department connection accessibility. Contractor provided labor, materials, and equipment to add lighting circuits to third floor of classroom building.
003 03/17/2014	\$13,827	6		Kaufman Lynn Construction, Inc.	038 Consultant Omission	Contractor was directed to add the circuits. Display cases were specified with lighting, but not picked up by the electrical drawings. Contractor to provide labor, materials and equipment to add hard plaster ceilings in all group toilet rooms.

\$216,960

004 05/06/2014	\$12,525	0		Kaufman Lynn Construction, Inc.	041a Consultant Error	Contractor provided labor materials and equipment to add two handicap ramps at the bus drop off area. Addition of the ramps required modifications to the covered canopy pursuant to ASI #18.
004 05/06/2014	\$42,411	38		Kaufman Lynn Construction, Inc.	041b Consultant Error	Driveway design required modification to handle handicap and exceptional students that use bus transportation. Ramps are required by the code. Contractor provided labor materials and equipment to make driveway modifications to the bus loop to accommodate larger bus traffic. Addition of a new driveway at teacher lot was added to improve lot circulation and dismissal traffic that was in competition with bus loop pursuant to ASI #18.

Driveway design required modification to handle large bus traffic.

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	35	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R

Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description
004	05/06/2014	\$154,249	30		Kaufman Lynn Construction, Inc.	042 Consultant Omission	Contractor provided labor materials and equipment to add water, power and gas service to science demonstration tables located in renovated Building #8.
004	05/06/2014	\$91,502	0		Kaufman Lynn Construction, Inc.	043 Consultant Omission	Design documents omitted utility requirements from science tables. Cambridge program requirements demanded the science area be outfitted with all of the required utility connections for experimental study and testing. Contractor provided labor materials and equipment to add additional fiber optic backbone infrastructure to the existing campus.
004	05/06/2014	\$265,908	60		Kaufman Lynn Construction, Inc.	045a-e Consultant Omission	Design documents indicated the fiber optic connections at each building, but did not include the connections at each IDF closet. This change required an additional 12,000 linear feet of fiber and copper data connections. Contractor provided labor materials and equipment to make modifications to the Heating, Ventilation and Air Conditioning plan (HVAC) at Building #8. The original permitted design did not meet the Building Code and had to be redesigned. The HVAC design changes were significant and impacted the mechanical components of the project. This change order is related to the work described in Change Order Request #42.
004	05/06/2014	\$4,497	0		Kaufman Lynn Construction, Inc.	046 Consultant Omission	Cambridge science curriculum requirements initiated specific mechanical requirements. These utility requirements required a major change in the HVAC design. The change in the design was substantial and required individual air handling equipment and controls to service each lab. Contractor provided labor materials and equipment to add additional gates and fencing at stair towers to prevent students or storage underneath.
004	05/06/2014	\$26,767	5		Kaufman Lynn Construction, Inc.	047 Consultant Omission	Original design did not consider the area underneath the stair landings as a hazard. Contractor provided labor materials and equipment to add new plumbing infrastructure and piping not included in contract documents at Building #8.
004	05/06/2014	\$28,265	14		Kaufman Lynn Construction, Inc.	049 Consultant Omission	Original design documents omitted plumbing riser and piping details for bathrooms being renovated in Building #8. Contractor provided labor materials and equipment to install new hot and cold solenoid shut-off valves in new science labs in Building #20.
							Original design omitted the shut-off valves in the new science labs located in the new Building #21. Shut-off capabilities are a requirement of the code and criteria.

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	41	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R
Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description	
004 05/06/2014		\$21,186	10		Kaufman Lynn Construction, Inc.	050 Consultant Error	Contractor provided labor materials and equipment to increase size of egress door to a double wide opening. Egress calculations had to be adjusted to remove occupant load from pedestrian bridge to stairwell.	
004 05/06/2014		\$7,857	0		Kaufman Lynn Construction, Inc.	051 Consultant Omission	Original architectural design considered the breezeway pedestrian bridge as a means of egress. Design changes to the hardware schedule require that egress shift to exterior stairwell. Doorway needed to be enlarged to handle increase code mandated egress requirement. Contractor provided labor materials and equipment to add (4) magnetic hold open devices to lecture hall doors.	
004 05/06/2014		\$11,456	16		Kaufman Lynn Construction, Inc.	052a Consultant Omission	Original design omitted the electrical infrastructure required for the magnetic door closure requirement. It was determined that the automatic door closure devices were required by the Florida Building Code for assembly areas. Contractor provided labor materials and equipment to add drop ceilings in all telecommunication rooms.	
004 05/06/2014		\$14,848	45		Kaufman Lynn Construction, Inc.	052b Consultant Error	Original design omitted the ceilings in telecommunications rooms as required by School Board Design Criteria. Contractor provided labor materials and equipment to relocate all electrical devices installed in telecommunications rooms due to new drop ceilings.	
004 05/06/2014		\$851	0		Kaufman Lynn Construction, Inc.	053 Consultant Omission	Original design omitted the ceilings in telecommunications rooms as required by School Board Design Criteria. All electrical devices had to be relocated due to new ceiling requirement. Contractor provided labor materials and equipment to install new circulation water pump in custodial closet.	
004 05/06/2014		\$3,996	0		Kaufman Lynn Construction, Inc.	055 Consultant Omission	Original design omitted the water pump. Circulation pump is a requirement of the criteria. Contractor provided labor materials and equipment to install electrical connection for condensate drain pumps at dry storage area.	
004 05/06/2014		\$1,428	0		Kaufman Lynn Construction, Inc.	056 Owner Request	Original design omitted the required electrical connection to supply small pumps that remove condensate from mini split air conditioning equipment. Contractor provided labor material and equipment to install electrical connection for Kronos time clocks. Optional Kronos equipment was not included in original design, but determined to be important to the school's operation.	

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	48	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R

Change Order	Board Date	Change Amount	Order Date	Days Extended	Percent Change	Contractor	Item# Reason	Description
004	05/06/2014	\$5,410	0	0		Kaufman Lynn Construction, Inc.	057 Consultant Error	Contractor provided labor materials and equipment to fabricate and install new roof access ladder. Specified ladder was determined to be non-compliant with design criteria. New ladder design, fabrication and installation were required.

\$693,156

005	09/16/2014	\$41,957	0	0		Kaufman Lynn Construction, Inc.	028 Owner Request	Contractor provided labor materials and equipment to add DS 4000 acrylic knockdown finish on all corridor walls in new classroom building. Acrylic knockdown was not included in project specifications, but a requirement of the new educational specifications. Product protects corridor walls from wear, tear and vandalism.
-----	------------	----------	---	---	--	---------------------------------	-------------------	---

005	09/16/2014	\$7,856	0	0		Kaufman Lynn Construction, Inc.	044 Consultant Omission	Contractor provided labor materials and equipment to fill parent drop off islands with stamped concrete.
-----	------------	---------	---	---	--	---------------------------------	-------------------------	--

005	09/16/2014	\$10,102	0	0		Kaufman Lynn Construction, Inc.	058 Owner Request	Island landscaping was considered unsuitable and a future maintenance issue. Stamped concrete was a better solution for enhanced vehicle visibility and pedestrian safety. Change order is to reimburse contractor for Florida Power and Light power bills. Parking lot lighting was for the benefit of the School Board during Phase I construction activities.
-----	------------	----------	---	---	--	---------------------------------	-------------------	---

005	09/16/2014	\$6,757	0	0		Kaufman Lynn Construction, Inc.	061 Consultant Omission	Temporary parking lot lighting was fed from service point metered by the contractor; this was necessitated due to the fact that the permanent service was not yet ready for energization. FPL bills were presented and evaluated for School Board consumption. Contractor provided labor materials and equipment to add 1 hour rated hard ceilings at door alcoves Rooms 2112, 2142 and 2163. In addition, contractor provided dryer venting system for ESE room.
-----	------------	---------	---	---	--	---------------------------------	-------------------------	---

005	09/16/2014	\$9,819	0	0		Kaufman Lynn Construction, Inc.	063 Owner Request	Architect omitted hard ceilings in alcoves. In addition, the dryer duct and fan were not shown on mechanical drawings. Contractor provided labor materials and equipment to add concrete slabs in specific areas around new building that would have been a maintenance issue if they were sodded. The low level of sunlight in the areas created areas of concern. Low light levels would have had a negative impact on landscaping and would have created a maintenance problem. New concrete areas created covered place for students to spend during lunch.
-----	------------	---------	---	---	--	---------------------------------	-------------------	---

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	54	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R

Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description
005	09/16/2014	\$3,480	3		Kaufman Lynn Construction, Inc.	064 Consultant Omission	Contractor provided labor materials and equipment to add concrete slab and railing for new sidewalk at propane storage area.
005	09/16/2014	\$1,690	0		Kaufman Lynn Construction, Inc.	067 Consultant Omission	Architect omitted sidewalk and railing at propane area and revised plans with architect's supplemental instruction #29. Contractor provided labor materials and equipment to add return air transfer for the elevator machine room.
005	09/16/2014	\$342	0		Kaufman Lynn Construction, Inc.	068 Consultant Error	Mechanical engineer omitted code required air transfer. Contractor provided labor materials and equipment to adjust cabinet heights in culinary lab in order to accommodate the height of the new espresso machine.
005	09/16/2014	\$1,234	0		Kaufman Lynn Construction, Inc.	069 Consultant Omission	Architect did not coordinate the cabinet drawings with the espresso machine cut sheets. Contractor provided labor materials and equipment to add VCT flooring at all data rooms in lieu of bare concrete.
005	09/16/2014	\$781	0		Kaufman Lynn Construction, Inc.	070 Consultant Omission	Vinyl composition tile is a requirement of our latest design criteria for data closets. Change order brings project up to current standards. VCT flooring better protects our sensitive server, switchgear and telephone systems. Contractor provided labor materials and equipment to add drop ceilings in all telecommunication rooms.
005	09/16/2014	\$2,242	2		Kaufman Lynn Construction, Inc.	071 Consultant Omission	Original design omitted the ceilings in telecommunication rooms as required by School Board Design Criteria. Contractor provided labor materials and equipment to add smoke detector at high atrium ceiling.
005	09/16/2014	\$7,934	0		Kaufman Lynn Construction, Inc.	072 Owner Request	Additional smoke detector was required in the atrium. Fire protection drawings omitted this device. Contractor provided labor materials and equipment to add 17 smoke detectors in existing Building 3. During construction it was identified that the building needed additional protection due to the relocation of the science staff.
005	09/16/2014	\$22,208	7		Kaufman Lynn Construction, Inc.	073 Unforeseen Condition	Building 3 was used as a temporary science wing during demolition and construction activities on Building 8. Additional fire protection warranted due to age and condition of building. Contractor provided labor materials and equipment to increase size of existing sanitary line from 4 to 6 inches. Existing sanitary line was not large enough to accommodate new sewer connection at renovated Building 8. Code required sanitary line size to be increased.

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	62	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R

Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description
005 09/16/2014		\$5,657	0		Kaufman Lynn Construction, Inc.	074 Consultant Omission	Contractor provided labor materials and equipment to add 8 bollards and 3 concrete aprons pursuant to architect's supplemental instruction.
005 09/16/2014		\$4,947	0		Kaufman Lynn Construction, Inc.	075 Consultant Error	Additional bollards were code required pursuant to NFPA (1)18.3.6 to protect new fire hydrant locations. Concrete aprons were needed for better access to mechanical areas. Contractor provided labor materials and equipment to add ceiling in elevator equipment rooms 2003 and 2123. Installation of ceiling required modifications to previously installed lighting and fire suppression systems.
005 09/16/2014		\$5,053	0		Kaufman Lynn Construction, Inc.	076 Consultant Omission	Ceilings were required by the Florida Building Code. Contractor provided labor materials and equipment to add two structural support spandrel columns to classroom building.
005 09/16/2014		\$1,255	0		Kaufman Lynn Construction, Inc.	077 Consultant Omission	Architectural drawings omitted the columns that were required to support tilt wall panel above. Contractor provided labor materials and equipment to add six additional sound absorbing wall panels at administrative reception area.
005 09/16/2014		\$1,069	0		Kaufman Lynn Construction, Inc.	079 Owner Request	Wall panels were required to control ambient noise in main lobby pursuant to architect's supplemental instruction #11. Contractor provided labor materials and equipment to make modifications to health and wellness lab to accommodate ambulance simulator that was ordered to enhance the educational program and experience.
005 09/16/2014		\$3,625	0		Kaufman Lynn Construction, Inc.	082 Consultant Error	Ambulance simulator is life size and required minor modifications to fit into the wellness lab. Contractor provided labor materials and equipment to add panic hardware to aluminum storefront door #0200B and replace door #2008 with new door.
005 09/16/2014		\$1,498	0		Kaufman Lynn Construction, Inc.	084 Consultant Omission	Code required door hardware in egress corridors to be panic type. Contractor provided labor materials and equipment to make downspout modifications to satisfy National Plumbing Code. Code required modification of downspout to match the same size as the drainage plumbing.

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	69	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R

Change Order	Board Date	Change Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description
005 09/16/2014		\$17,189	0		Kaufman Lynn Construction, Inc.	085 Owner Request	Contractor provided labor materials and equipment to make landscaping changes and substitutions due to changes requested by the Department of Environmental Protection and Environmental Planning and the white fly infestation/epidemic. Changes and substitutions required increased irrigation requirements.
005 09/16/2014		\$3,756	0		Kaufman Lynn Construction, Inc.	086 Unforeseen Condition	DEPEP permit revisions were required after the bid, in addition, tree nursery visits with project landscape team identified numerous species that were impacted by the white fly epidemic. Decision to make specific substitutions to resistant species was appropriate. Contractor provided labor materials and equipment to make revision to the existing concrete foundations in order to accommodate acid waste piping at Building 8.
005 09/16/2014		\$5,866	0		Kaufman Lynn Construction, Inc.	087 Owner Request	Existing footing size and configuration did not allow for the acid waste piping to pass through them without impacting their structural integrity. Contractor provided labor materials and equipment to add additional floor boxes not included in original contract.
005 09/16/2014		\$2,046	0		Kaufman Lynn Construction, Inc.	089 Consultant Omission	Floor box and associated conduit will allow school to use stage in lecture hall as a TV studio. In addition, the conference table in the principal's office is fed with power and data. Floor box and conduits were required to properly feed the table. Contractor provided labor materials and equipment to make revision to add louvered door to boiler room.
005 09/16/2014		\$1,013	0		Kaufman Lynn Construction, Inc.	090 Consultant Omission	Code required make up air and door revision for boiler room. Contractor provided labor materials and equipment to cover exposed chilled water line with metal housing.
005 09/16/2014		\$1,225	0		Kaufman Lynn Construction, Inc.	091 Consultant Error	Metal required to protect exposed chilled water line insulation from damage. Contractor provided labor materials and equipment to remove science demonstration fume hood from science prep area and to rework the countertop to accommodate the void created.
005 09/16/2014		\$1,510	0		Kaufman Lynn Construction, Inc.	094 Consultant Error	Fume hood and associated mechanical ductwork was removed for science prep area due to programmatic configuration change. Contractor provided labor materials and equipment to remove and replace window frame in Room #2020 from aluminum to steel.

Window frame change was a Florida Building Code 2007 Table 1017.1(c) requirement in order to meet the 1 hour flame resistance.

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	76	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R

Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description
005	09/16/2014	\$-464	0		Kaufman Lynn Construction, Inc.	097 Consultant Omission	Contractor provided labor materials and equipment to install 9 additional fire extinguisher informational signs as required by the Florida Building Code.
005	09/16/2014	\$28,484	125		Kaufman Lynn Construction, Inc.	098 Consultant Omission	Plans omitted 9 fire extinguishers and related signage. Contractor provided labor materials and equipment to add 2 inch gas piping and related sleeves in Building 8.
005	09/16/2014	\$1,595	0		Kaufman Lynn Construction, Inc.	100 Consultant Omission	Plans omitted code required (NFPA 54 Section 7.1.6.1) gas piping sleeves. Contractor provided labor materials and equipment to add 14 fire extinguishers and brackets in mechanical, electrical and elevator machine rooms.
005	09/16/2014	\$11,658	0		Kaufman Lynn Construction, Inc.	101 Unforeseen Condition	Plans omitted code required fire extinguishers. Contractor provided labor materials and equipment to connect the gymnasium's two existing 4" roof drains to new drainage system.
005	09/16/2014	\$11,146	0		Kaufman Lynn Construction, Inc.	102 Consultant Omission	Gymnasium as-built drawings did not reflect roof drainage locations. Contractor provided labor materials and equipment to provide class change bells at new classroom Building 21.
005	09/16/2014	\$4,395	0		Kaufman Lynn Construction, Inc.	103 Consultant Omission	Plans omitted bells and associated conduit on second and third floors of new classroom Building 21. Contractor provided labor materials and equipment to add conduit and electrical wiring for 4 elevator flow switches.
005	09/16/2014	\$2,552	0		Kaufman Lynn Construction, Inc.	107 Consultant Error	Code required flow switches were not shown on contract documents. Contractor provided labor materials and equipment to replace special STC "Sound Transmission Coefficient" door and replace with a 20 minute fire rated door and frame.
005	09/16/2014	\$309,981	120		Kaufman Lynn Construction, Inc.	115 Owner Request	Plans called for STC rated door and frame, but unfortunately this door did not have a fire rating. 20 minute label and rating for this door is code required to maintain corridor rating. Contractor provided labor materials and equipment to remove asbestos containing materials from Buildings 1, 2, and 3.

\$542,386

Project#	Facility Name	Contract Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations		06/07/2011	84	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R

Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description
006 10/21/2014		\$411	0		Kaufman Lynn Construction, Inc.	114 Consultant Error	Contractor to provide labor, materials and equipment to modify women's restroom. Room #822 for ADA compliance.
006 10/21/2014		\$6,786	0		Kaufman Lynn Construction, Inc.	119 Consultant Omission	Original design was determined to be insufficient to meet ADA requirements. Contractor to provide labor, materials and equipment to make revisions to the covered canopy design at north exit doors in Building 8.
006 10/21/2014		\$5,548	0		Kaufman Lynn Construction, Inc.	120 Unforeseen Condition	Drawings did not include structural details for canopy connection to Building 8. Location of canopy and exit doorways were modified due to existing conditions. Contractor to provide labor materials and equipment to make modifications to the existing irrigation system. Modifications are necessary to separate parts of the well supplied system and convert to a city water supplied system.
006 10/21/2014		\$29,844	10		Kaufman Lynn Construction, Inc.	121 Unforeseen Condition	Well water staining the building, sidewalks and cars in the new teacher parking lot. Contractor to provide labor, materials and equipment to relocate underground sanitary line to avoid conflict with fire line.
006 10/21/2014		\$19,737	0		Kaufman Lynn Construction, Inc.	122 Unforeseen Condition	Exact location of underground fire main was unknown at the time the design documents were developed. Relocation of the sewer main was required to avoid proximity conflict with the fire line. Contractor to provide labor, materials and equipment to perform additional preparation and self-leveling of the existing slab for VCT floor finish.
006 10/21/2014		\$11,223	0		Kaufman Lynn Construction, Inc.	123 Consultant Omission	Installation of underground utilities and the relocation of the old equipment in the original space amplified the poor condition of the existing concrete slab. Numerous patches and cuts were beyond the original scope anticipated at the time of the bid. Contractor to provide labor. materials and equipment to add condensation drywells to Building 8.

\$73,549
Drawings did not include provisions for condensate drainage.

007 12/09/2014		\$758	0		Kaufman Lynn Construction, Inc.	080 Consultant Omission	Contractor provided labor, materials and equipment to make fence height modifications to preserve single point of entry requirement.
----------------	--	-------	---	--	---------------------------------	-------------------------	--

Four (4) foot fence height was not appropriate for single point of entry requirement.

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	91	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R
Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description	
007 12/09/2014		\$95,166	0		Kaufman Lynn Construction, Inc.	117 Consultant Omission	Contractor to provide labor, materials and equipment to make electrical additions and revisions to Building 8. Revisions included enhanced audio, intercom speakers, exterior exit lighting, additional exit signs and a fire sprinkler tamper switch.	
007 12/09/2014		\$30,687	10		Kaufman Lynn Construction, Inc.	124 Consultant Omission	Drawings did not include these required elements of the code and design criteria. Drawings were revised in ASI #32 to include required scope. Contractor to provide labor, materials and equipment to relocate existing generator annunciator panel to a new location. Panel originally located in Building 1 needed to be relocated to new location.	
007 12/09/2014		\$5,495	0		Kaufman Lynn Construction, Inc.	127 Consultant Omission	Contract plans did not consider the existing annunciator panel located in Building 1. An ASI detailing the proposed new location was permitted. Contractor to provide labor, materials and equipment to install 3 classroom sound amplification systems.	
\$132,106								
008 05/19/2015		\$28,882	0		Kaufman Lynn Construction, Inc.	029 Consultant Omission	Contractor provided labor, materials, and equipment to change glazing requirements from tempered 20 minute to 1 hour firelight.	
008 05/19/2015		\$6,788	0		Kaufman Lynn Construction, Inc.	040 Consultant Omission	Contractor was directed to change glass requirements to maintain wall type fire rating consistency.	
008 05/19/2015		\$-27,276	0		Kaufman Lynn Construction, Inc.	105 Owner Request	Contractor to provide labor, materials and equipment to add hard ceilings in interior stairwells. Design documents omitted ceilings in the stairwells, specifically the ceilings were not shown on the finish schedule. Contractor provided credit for labor burden costs assigned to change orders #'s 1-57. Credit is a result of negotiations to a uniform rate schedule that was determined to be fair, reasonable and in conformance with: statutory required insurance regulation.	
008 05/19/2015		\$747	0		Kaufman Lynn Construction, Inc.	110 Consultant Omission	Original labor burden costs assigned to specific change orders #'s 1-57 were evaluated and determined to be above industry standard. Contractor to provide labor materials and equipment to provide penetration covers on the vertically bolted attachments at new access ladders.	
Plans called for roof mounted ladders, it was determined that the specified ladders did not meet our design criteria and had to be removed and replaced. New ladder attachment waterproofing was required.								

Project# 09512701 Facility Name Fort Lauderdale High Remodeling / Renovations Contract Name Contract /Date 06/07/2011 # 98 Total Changes \$-1,154,532 Current Contract \$ 15,998,000 Percent Change 0.00 % Days Extended 580 Contract Status Active.Des.CD100R

Change Order	Board Date	Change Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description
008 05/19/2015		\$11,520	0		Kaufman Lynn Construction, Inc.	111 Owner Request	Contractor to provide labor materials and equipment to paint the exterior of newly renovated Building 8.
008 05/19/2015		\$22,562	0		Kaufman Lynn Construction, Inc.	118 Owner Request	Plans called for contractor to patch and paint only exterior areas impacted by construction. The overall condition of the exterior paint at Building 8 is extremely poor. Contractor to provide labor, materials and equipment to replace 19 (20) minute smoke rated doors in the new administrative wing.
008 05/19/2015		\$49,084	0		Kaufman Lynn Construction, Inc.	129 Unforeseen Condition	School administrators expressed significant concerns with the solid doors and requested the additional protection that a vision panel will provide. Contractor to provide labor, materials and equipment to provide new water and fire line service to Building 8. The existing services were found at an inappropriate depth and need to be replaced at a much deeper elevation to avoid conflicts with the new parking lot and to meet the Florida Building Code.
008 05/19/2015		\$1,060	0		Kaufman Lynn Construction, Inc.	131 Owner Request	Depth of existing fire and domestic services could not have been determined at the time of the bid. Their location was such that they were buried underneath buildings scheduled for demolition. Contractor to provide (2) dumpsters to assist the school with debris removal from Building 3 prior to demolition.
008 05/19/2015		\$8,840	0		Kaufman Lynn Construction, Inc.	132 Consultant Error	Building 3 was filled with debris from the move out that needed to be removed prior to demolition. Demolition contract excluded building contents removal. Contractor to provide labor, materials and equipment to relocate new gas line crossing egress corridor at Building 8.
008 05/19/2015		\$1,225	0		Kaufman Lynn Construction, Inc.	133 Consultant Omission	Building Department identified that the new gas line installed in Building 8 was in violation of NFPA 72 Florida Fire Prevention Code. Contractor to provide labor, materials and equipment to make modifications to existing fence at Building 8.
008 05/19/2015		\$1,251	0		Kaufman Lynn Construction, Inc.	134 Consultant Omission	Existing fence needed to be relocated to provide access to new fire department connection. Contractor to provide labor, materials and equipment to add 11 additional fire extinguishers.

Extinguishers were required equipment, but not shown on the construction documents. These additional extinguishers were not included in Change Order 100.

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	105	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R
Change Order	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description		
008 05/19/2015	\$989	0		Kaufman Lynn Construction, Inc.	135 Consultant Omission	Contractor to provide labor, materials and equipment to add casework panel covers at teachers' demonstration desks. Panel covers will protect electrical components that control required emergency shutoff devices.		
008 05/19/2015	\$2,248	0		Kaufman Lynn Construction, Inc.	136 Consultant Error	Contractor to provide labor, materials and equipment to relocate (19) marker boards that did not properly align with the new ceiling mounted projectors. Projector, marker board alignment is critical to the performance of the smart classroom set up. In 19 classrooms, some adjustment was necessary due to a lack of dimensional coordination on the drawings.		
008 05/19/2015	\$3,235	0		Kaufman Lynn Construction, Inc.	138 Consultant Omission	Contractor to provide labor, materials and equipment to relocate (4) illuminated exit devices and to add (2) additional exiting devices for Building 8. During construction, the Building Department identified that the exiting plan needed minor modifications.		
008 05/19/2015	\$-3,304,761	0		Kaufman Lynn Construction, Inc.	140 Owner Request	The contract with Kaufman Lynn Construction, Inc. shall be adjusted for savings attributable to the Direct Owner Purchase (DOP) program and the associated tax savings credit. Direct Purchase Orders of \$3,117,699.38 Tax Savings \$187,061.96		
\$-3,193,606								
009 06/23/2015	\$3,535	0		Kaufman Lynn Construction, Inc.	142 Unforeseen Condition	Contractor provided labor, materials and equipment to make modification to the emergency electrical service in Building 8. Original plans did not include means of disconnect for emergency electrical service that feeds Building 8. This means of disconnect was determined to be required by code.		
\$3,535								

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	110	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R

Change Order Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description
010 07/28/2015	\$13,362	0		Kaufman Lynn Construction, Inc.	016 Consultant Omission	Provide labor, materials and equipment to add conduit, electrical service and data to 4 media cabinets shown on the architectural drawings, but not shown on the electrical drawings.
010 07/28/2015	\$59,953	0		Kaufman Lynn Construction, Inc.	066 Owner Request	Contract documents did not correctly coordinate between the architectural and electrical disciplines. Provide labor, materials and equipment to change two-way communication phasing plan. Temporary splicing of the low voltage communication wires were required to keep the system up and running.
010 07/28/2015	\$5,066	0		Kaufman Lynn Construction, Inc.	096 Unforeseen Condition	Phasing plan had to be adjusted due to curriculum changes initiated in Building 8 that delayed the timely completion of the head end room. Provide labor, materials and equipment to do paving work out of sequence resulting in increased costs.
010 07/28/2015	\$1,500	0		Kaufman Lynn Construction, Inc.	104 Consultant Omission	FPL took longer than anticipated to remove pole mounted high voltage service that fed the north side of the old campus. Contractor left the area around the pole unpaved until the service was removed.
010 07/28/2015	\$2,742	0		Kaufman Lynn Construction, Inc.	139 Consultant Omission	Provide labor, materials and equipment to relocate external fire alarm device on the new Administration building that was in conflict with the new covered canopy.
010 07/28/2015	\$1,251	0		Kaufman Lynn Construction, Inc.	143 Consultant Omission	Fire alarm device location was in direct conflict with covered canopy. Provide labor, materials and equipment to add a dedicated disconnect switch for new hot water heater in Building 8.
010 07/28/2015	\$5,778	0		Kaufman Lynn Construction, Inc.	144 Consultant Omission	Contract drawings omitted the code required means of disconnect for the hot water heater. Provide labor, materials and equipment to add 11 additional fire extinguishers in Building 20. Code required fire extinguishers were not shown on contract drawings. Provide labor, materials and equipment to add rain gutters and rain water diverters to Building 8.
\$89,652						

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	117	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R
Change Order Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Consultant Error	Description	
011 11/03/2015	\$230	0		Kaufman Lynn Construction, Inc.	137		Provide labor, materials and equipment to relocate (2) wall cabinets in newly renovated Science Wing.	
011 11/03/2015	\$1,813	0		Kaufman Lynn Construction, Inc.	146	Unforeseen Condition	Wall cabinets were determined to be blocking the line of sight to the emergency fire alarm strobe lights. Provide labor, materials and equipment to remove abandoned electrical duct bank that was in conflict with the new covered canopy foundations.	
011 11/03/2015	\$2,734	0		Kaufman Lynn Construction, Inc.	147	Owner Request	Removal of abandoned electrical duct bank was required to avoid conflict with new foundations. Provide labor, materials and equipment to excavate around the old chilled water lines for safe removal of asbestos insulation.	
011 11/03/2015	\$459	0		Kaufman Lynn Construction, Inc.	148	Consultant Omission	Abatement of the asbestos containing chilled water pipe insulation required direct access to both sides of the underground chilled water lines. Contractor excavated the lines for abatement contractor to safely remove insulation. Provide labor, materials and equipment to install surplus cabinetry in Room 2110 ESE suite.	
011 11/03/2015	\$30,812	0		Kaufman Lynn Construction, Inc.	151	Unforeseen Condition	ESE support classroom that contains the residential appliances needed additional built-in cabinetry to support the programmatic needs of the staff and students. Provide labor, materials and equipment to install additional drainage structures and drainage infrastructure to avoid conflict with an existing underground electrical duct bank.	
011 11/03/2015	\$24,849	0		Kaufman Lynn Construction, Inc.	154	Unforeseen Condition	Existing electrical duct bank was determined to be in conflict with the new parking lot drainage design. Location and elevation of the existing duct bank was not determined until excavation for the drainage uncovered it. Modification of the drainage design was required, inclusive of the addition of new drainage structures. Provide labor, materials and equipment to install approximately 200 linear feet of (3) inch domestic water line serving the gymnasium. Existing water lines in the area around the old administration building were in very poor condition. Replacement of these domestic water lines prior to construction of the new parking lot was recommended by the Engineer of Record.	
							\$60,897	

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	123	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R
Change Order	Change Order	Days Extended	Percent Change	Item# Reason	Description			
012 12/08/2015	\$65,620	0		152 Unforeseen Condition	Provide labor, materials, and equipment to increase depth of electrical duct bank and to fully encase in concrete to protect it from future excavation events. Existing 50 year-old electrical low voltage duct bank was not deep enough to be considered acceptable. The Contractor accidentally hit and destroyed 20 linear feet of the duct bank during the demolition of Building 2. The Contractor was responsible for correcting the damage to the infrastructure that was caused by the accident. However, the School Board engineering and inspection staff sought additional protection beyond what was being proposed to correct the damages. The Contractor deepened the elevation of the duct bank for 270 linear feet between manholes and encased it in concrete to protect it from possible future damages. The total damage due to the accidental break in the low voltage duct bank was approximately \$250,000, a majority of these costs were covered by the builder's risk insurance coverage. This change order represents the cost of upgrading 270 linear feet of duct bank to a deeper elevation and fully encasing it in concrete.			
012 12/08/2015	\$25,607	0		153 Unforeseen Condition	Provide labor, materials, and equipment to repair structural components of existing covered concrete canopy located on the west side of the cafeteria. Existing concrete covered canopy had to be cut in two locations due to the demolition of Building 2. The Consultant had no way of determining reinforcement placement and location prior to demolition. Once cut, the reinforcement was exposed allowing the Engineer of Record to make repair recommendations based on existing placement.			
\$91,227								
013 05/17/2016	\$10,257	0		155 Unforeseen Condition	Provide labor, materials and equipment to replace existing drainage structure that was determined to be in unacceptable condition. Existing draining structure located at the entrance to the new student parking lot was identified by inspectors and engineer of record to be in very poor condition. It was determined by the engineer of record that the removal and replacement of this structure was required.			
013 05/17/2016	\$17,252	0		156 Unforeseen Condition	Provide labor, materials and equipment to remove unforeseen underground unsuitable materials during excavation of new student parking lot. New student parking lot was designed at a lower elevation than the existing site. The cut of 2-3 feet of fill material discovered unsuitable materials and debris that need to be removed from the site. It was determined that the removal of this material was unforeseeable at the time of the bid.			

Project#	Facility Name	Original Contract /Date	# C.O.'s	Total Changes	Current Contract	Percent Change	Days Extended	Contract Status
09512701	Fort Lauderdale High Remodeling / Renovations	06/07/2011	127	\$-1,154,532	\$ 15,998,000	0.00 %	580	Active.Des.CD100R
Change Order	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item# Reason	Description	
013 05/17/2016		\$10,330	0		Kaufman Lynn Construction, Inc.	157 Unforeseen Condition	Provide labor, materials and equipment to remove discovered abandoned underground mechanical and electrical infrastructure.	
013 05/17/2016		\$2,867	0		Kaufman Lynn Construction, Inc.	158 Unforeseen Condition	All discovered abandoned underground infrastructure needed to be removed prior to new construction being placed. The removal of this infrastructure eliminates future conflicts and confusion as it relates to utility locates and creates a safer working environment for future maintenance and construction activities.	
013 05/17/2016		\$26,499	0		Kaufman Lynn Construction, Inc.	159 Unforeseen Condition	Provide labor, materials and equipment to install temporary asphalt driveway patch at parent drop-off due to unforeseen revision to new drainage system outlined in Architectural Supplemental Instruction #44.	

\$67,205

Change Order Items	Consultant Error:	Constructive Change Directives	Consultant Error:
	\$122,310		\$0
	Consultant Omission: \$1,079,981		Consultant Omission: \$0
	Owner Request: \$-2,787,220		Owner Request: \$0
	Unforeseen: \$430,397		Unforeseen: \$0
	Other: \$0		Other: \$0
	Subtotal: \$-1,154,532		Subtotal: \$0
			Grand Total: \$-1,154,532