

The School Board of Broward County, Florida
Office of Facilities and Construction

SUMMARY OF CHANGE ORDERS

Meeting Date: 10/21/2014

1. Nob Hill Elementary

TOTAL: \$7,243

Restrooms

CHANGE ORDER NO:002

PROJECT NO: P.000463 (f.k.a. 2671-99-04)

Contractor: Anatom Construction Company

CONTRACT DATE: 02/05/2013

Consultant: Crain Atlantis Engineering, Inc.

Unforeseen Condition:

Grant 2 Days to Contract

#Days

\$7,243

Item No.-007

Install relays on damper motors furnished by others. Furnish and install new conduit, wire and supports to extend damper wiring.

2

\$7,243

The as-built drawings provided to the consultant did not indicate two separate fire alarm systems of differing operating voltages (i.e. volts and 120 volts).



The School Board of Broward County, Florida
Facilities and Construction Management Division
3775 NW 16th Street
Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item # 07

Facility Name: Nob Hill Elementary School Date: October 1, 2014

Project Name: ADA Restroom Renovations Project # 2671-99-04/P.000463

Project Description: General Construction

Contractor: ANATOM Construction, Co. Reference Letter Dated: _____

Description of Change:

Install Relays on Damper motors furnished by others. Furnish and install new Conduit, Wire and Supports to extend Damper Wiring,

Attachments: _____

Reason For Change:

The as built drawings provided to the consultant, did not indicate two separate Fire Alarm Systems of differing operating Voltages (i.e. 24 Volts and 120 Volts)

Summary:

Total of Credits and/or Added Costs: Add: \$7,243.00

Deduct: \$0.00

The Contract Time will be increased by: 2 Days (Non-Compensable)

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended
Project Consultant's Signature Rosanna Prem, R.A.
Project Consultant's Typed Name
Crain Atlantis Engineering, Inc.
Project Consultant's Firm Name

Accepted
Contractor's Signature Andrew A. Valderrama
Contractor's Typed Name
ANATOM Construction Co., Inc.
Contractor's Firm Name

Reviewed and Concurred
Facilities Project Manager's Signature Dave A. Archer
Facilities Project Manager's Typed Name
Project Manager III
The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff			
Change Order Categories		Sub Categories	
☐ Owner's Request	☒ Unforeseen	☐ Consultant Error	☐ Consultant Omission
		☒ Regulatory Compliance	☐ Safety/Emergency