

The School Board of Broward County, Florida
Office of Facilities and Construction

EXHIBIT 3

SUMMARY OF CHANGE ORDERS

Meeting Date: 10/21/2014

1. Chapel Trail Elementary

TOTAL: \$240

Install Wheelchair Lift/Ramp

CHANGE ORDER NO:001

PROJECT NO: P.000830

Contractor: MVP Contractors, Inc.

CONTRACT DATE:

Consultant: Ammann & Whitney, Inc.

Owner Request:	Grant 290 Days to Contract	#Days	<u>\$240</u>
Item No.-001	Add 290 non-compensable days to the completion date of this project and the added cost associated to extend the reimbursable Builder's Risk Insurance.	290	<u>\$240</u>

Due to delays in getting access into the school to start this project, the start date was delayed which established a new completion date of October 15, 2014.



The School Board of Broward County, Florida
Office of Facilities and Construction
3775 SW 16th Street
Ft. Lauderdale, Florida 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #001

Facility Name: Chapel Trail ES Date: 9/23/14
Project Name: ADA Compliant Wheelchair Lift Project # 2961-P000830
Project Description: Install Wheelchair Lift Access to Stage Area
Contractor: MVP Contractor's, Inc. Reference Letter Dated: NTP Dated 7/17/13, Attached Policy Changes

Description of Change:

Add 290 non-compensable days to the completion date of this project and the added cost associated to extend the reimbursable Builders Risk Insurance.

Attachments: NTP Dated 7/17/13, Policy Changes

Reason For Change:

Due to delays in getting access into the school to start this project, the start date was delayed which established a new completion date of October 15, 2014.

Summary:

Total of Credits and/or **(Added)** Costs:

Add: \$ 240

Deduct: \$

The Contract Time will be **(Increased)** (decreased) by: 290 Days ** Non-Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

Accepted

Reviewed and Concurred

Arthur J. Miller
Consultant 9-30-14

Harry R. Padula
Contractor's Signature
Date 09-29-14
Harry R. Padula

Frank Girardi
Facilities Project Manager Signature
Date 9/30/14
Frank Girardi - PM III

Arthur J. Miller
DCP Typed Name
Ammann-Whitney, Inc.
Consultant

Contractor's Typed Name
MVP Contractor's Inc.
Contractor's Firm Name

Facilities Project Manager's Typed Name
School Board of Broward County
The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff

Change Order Categories	Sub Categories
☒ Owner's Request ☐ Unforeseen ☐ Consultant Error ☐ Consultant Omission	☐ Regulatory Compliance ☐ Safety/Emergency