

**The School Board of Broward County, Florida**  
**Office of Facilities and Construction**

**EXHIBIT** 3

SUMMARY OF CHANGE ORDERS

Meeting Date: 6/15/2016

**1. Eagle Point Elementary**

**TOTAL: \$5,000 CREDIT**

Roof and Exterior

CHANGE ORDER NO:001

PROJECT NO: P.000609 (f.k.a. 3461-24-05)

Contractor: Grace & Naeem Uddin, Inc.

CONTRACT DATE: 08/27/2008

Consultant: Song & Associates, Inc.

**Owner Request:**

**#Days            \$5,000 CREDIT**

Item No.-002    Delete the material and installation of the coping cover.

0            \$5,000 CREDIT

Owner's request.

**Unforeseen Condition:**

**Grant 41 Days to Contract**

**#Days            \$0**

Item No.-001    Increase contract time due to rain and high humidity during the period of 4/5/12 and 5/31/12.

41            \$0

Weather related issues beyond the Contractor's control. The rainfall of 8.29 inches during this time was above the average rain fall of 3.25 inches.



The School Board of Broward County, Florida  
 Facilities and Construction Management Division  
 3775 SW 16<sup>th</sup> Street  
 Fort Lauderdale, FL 33312

(754) 321-1500

**Document 01250g (00 63 63)-Construction Change Order-Item # 1**

Facility Name: Eagle Point Elementary Date: March 30, 2016  
 Project Name: Exterior Stucco Repairs Project # P.000609  
 Project Description: Exterior Stucco Repairs and Paining  
 Contractor: Grace & Naeem Uddin, Inc Reference Letter  
 Dated: \_\_\_\_\_

Description of Change:

Increase contract time due to rain and high humidity during the period of 4/5/2012 and 5/31/2012.

Attachments: Supporting Documents

Reason For Change:

Weather related issues beyond the contractors' control. The rainfall of 8.29 inches during this time was above the average rain fall of 3.25 inches.

Summary:

Total of Credits and/or Added Costs: Add: \$ 0  
 Deduct: \$ 0  
 The Contract Time will be (increased) (decreased) by: 41 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.**

Recommended [Signature] 4.15.16  
 Project Consultant's Signature Date  
Steve Baka  
 Project Consultant's Typed Name  
Song + Associates, Inc  
 Project Consultant's Firm Name

Accepted [Signature] 3.30.16  
 Contractor's Signature Date  
Naeem Uddin  
 Contractor's Typed Name  
Grace & Naeem Uddin, Inc.  
 Contractor's Firm Name

Reviewed and Concurred [Signature] 4/18/16  
 Facilities Project Manager Date  
Sonja Coley  
 Facilities Project Manager's Typed Name  
Manager, Construction  
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input checked="" type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida  
 Facilities and Construction Management Division  
 3775 SW 16<sup>th</sup> Street  
 Fort Lauderdale, FL 33312

(754) 321-1500

**Document 01250g (00 63 63)-Construction Change Order-Item # 2**

Facility Name: Eagle Point Elementary Date: March 30, 2016  
 Project Name: Exterior Stucco Repairs Project # P.000609  
 Project Description: Exterior Stucco Repairs and Painting  
 Contractor: Grace & Naeem Uddin, Inc. Reference Letter  
 Dated: \_\_\_\_\_

Description of Change:  
 Delete the material and installation of the coping cover.

Attachments: \_\_\_\_\_

Reason For Change:

Owner's request.


Summary:

Total of Credits and/or Added Costs: Add: \$ 0  
 Deduct: \$ 5,000.00  
 The Contract Time will be (increased) (decreased) by: 0 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.**

Recommended   
 Project Consultant's Signature Date 4.15.16

Accepted   
 Contractor's Signature Date 3.30.16

Reviewed and Concurred   
 Facilities Date Project Manager  
4/18/16

Steve Baka  
 Project Consultant's Typed Name  
Song + Associates, Inc  
 Project Consultant's Firm Name

Naeem Uddin  
 Contractor's Typed Name  
Grace & Naeem Uddin, Inc.  
 Contractor's Firm Name

Sonja Coley  
 Facilities Project Manager's Typed Name  
Manager, Construction  
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input checked="" type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency