



**The School Board of Broward County, Florida  
Supply Management & Logistics Department  
7720 W. Oakland Park Blvd., Suite 323  
Sunrise, Florida 33351**

**(754) 321-0505**

**Document 01250g (00 63 63)-Construction Change Order - Item # 001**

Project No. &: P001629 Date: 07/12/2017  
 Location No.: 3781 Facility Name: Heron Heights ES  
 Project Title: Concrete Modular Buildings Relocate  
 Project Description: Relocation of Concrete Modulars  
 Contractor: HA Contracting Corp Reference Letter Change Order Request Proposal  
 Dated: Dated 07/19/17

**Description of Change:**

Additional work to extend fire alarm from main building to the 3<sup>rd</sup> modular unit and install a new power supply booster.

Attachments: Contractor Proposal and COR 01 dated 07/19/17


**Reason For Change:**


This change order is a cost and time increase to the Contractor for the installation of the extension for the fire alarm connection at the modular units. The fire alarm connection did not reach to the existing fire alarm system. The fire alarm system at the modular has to be extended to the 3<sup>rd</sup> modular and due to the extension, the addition of a new power supply booster was also installed.

**Summary:**

Total of Credits and/or Added Costs: Add: \$6,258.53  
 Deduct: \$  
 The Contract Time will be (increased) (decreased) by: 14 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

Recommended  
  
Steve Baka  
 Project Consultant's Signature Date  
Steve Baka  
 Project Consultant's Typed Name  
Song and Associates, Inc.  
 Project Consultant's Firm Name

Accepted  
  
Xavier Sansaric  
 Contractor's Signature Date  
Xavier Sansaric  
 Contractor's Typed Name  
HA Contracting, Corp  
 Contractor's Firm Name

Reviewed and Concurred  
  
Claudia A Martinez  
 Project Manager Date  
Claudia A Martinez  
 Project Manager's Typed Name  
Heery International, Inc.  
 The School Board of Broward County, FL

Change Order Categories		Sub Categories	
<input type="checkbox"/> Owner's Request	<input checked="" type="checkbox"/> Unforeseen	<input type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency
<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission		



The School Board of Broward County, Florida  
 Supply Management & Logistics Department  
 7720 W. Oakland Park Blvd., Suite 323  
 Sunrise, Florida 33351

(754) 321-0505

**Document 01250g (00 63 63)-Construction Change Order - Item # 002**

Project No. &: P001629 Date: 08/28/2017  
 Location No.: 3781 Facility Name: Heron Heights ES  
 Project Title: Concrete Modular Buildings Relocate  
 Project Description: Relocation of Concrete Modulares  
 Contractor: HA Contracting Corp Reference Letter Change Order Request Proposal  
 Dated: 08/28/17

Description of Change:

Add temporary lightning protection to modulares

Attachments: Contractor Proposal and COR 02 dated 08/28/17

Reason For Change:

This item is a cost increase to the Contractor for the installation of temporary lightning projection for the modulares in order to achieve Certificate of Occupancy.

Summary:

Total of Credits and/or Added Costs: Add: \$5,395.87  
 Deduct: \$  
 The Contract Time will be (increased) (decreased) by: 00 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

Recommended 11.8.17  
 Project Consultant's Signature Date  
Steve Baka  
 Project Consultant's Typed Name  
Song and Associates, Inc.  
 Project Consultant's Firm Name

Accepted 11/21/17  
 Contractor's Signature Date  
Xavier Sansaricq  
 Contractor's Typed Name  
HA Contracting, Corp  
 Contractor's Firm Name

Reviewed and Concurred 11/6/17  
 Project Manager Date  
Claudia A Martinez  
 Project Manager's Typed Name  
Heery International, Inc.  
 The School Board of Broward County, FL

Change Order Categories		Sub Categories	
<input type="checkbox"/> Owner's Request	<input checked="" type="checkbox"/> Unforeseen	<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission
		<input type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency



**The School Board of Broward County, Florida  
Supply Management & Logistics Department  
7720 W. Oakland Park Blvd., Suite 323  
Sunrise, Florida 33351**

(754) 321-0505

**Document 01250g (00 63 63)-Construction Change Order - Item # 003**

Project No. &: P001629 Date: 11/06/2017  
 Location No.: 3781 Facility Name: Heron Heights ES  
 Project Title: Concrete Modular Buildings Relocate  
 Project Description: Relocation of Concrete Modulares  
 Contractor: HA Contracting Corp Reference Letter Dated: Change Order Request Proposal Dated

**Description of Change:**

Credit for roof work, downspouts and gutters performed by others.

Attachments: \_\_\_\_\_


**Reason For Change:**

This item is a cost decrease to the Contractor for the installation of re-roof, gutters and downspouts and roof expansion joint materials for the 3 modulares as work performed by others.

**Summary:**

Total of Credits and/or Added Costs: Add: \_\_\_\_\_  
 Deduct: \$22,740.00  
 The Contract Time will be (~~increased~~) (decreased) by: 00 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

**Recommended**  
 11.8.17  
 Project Consultant's Signature Date  
 Steve Baka  
 Project Consultant's Typed Name  
 Song and Associates, Inc.  
 Project Consultant's Firm Name

**Accepted**  
 11/21/17  
 Contractor's Signature Date  
 Xavier Sansaricq  
 Contractor's Typed Name  
 HA Contracting, Corp  
 Contractor's Firm Name

**Reviewed and Concurred**  
 11/8/17  
 Project Manager Date  
 Claudia A Martinez  
 Project Manager's Typed Name  
 Heery International, Inc.  
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input checked="" type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



**The School Board of Broward County, Florida  
Supply Management & Logistics Department  
7720 W. Oakland Park Blvd., Suite 323  
Sunrise, Florida 33351**

**(754) 321-0505**

**Document 01250g (00 63 63)-Construction Change Order - Item # 004**

Project No. &: P001629 Date: 11/06/2017  
 Location No.: 3781 Facility Name: Heron Heights ES  
 Project Title: Concrete Modular Buildings Relocate  
 Project Description: Relocation of Concrete Modulares  
 Contractor: HA Contracting Corp Reference Letter Change Order Request Proposal  
 Dated: Dated

**Description of Change:**

Credit for repainting of modular bathroom walls with epoxy paint as performed by others.

Attachments: \_\_\_\_\_

**Reason For Change:**

This item is a cost decrease to the Contractor for the painting of the bathroom walls with epoxy paint as work performed by others.

**Summary:**


Total of Credits and/or Added Costs: Add: \_\_\_\_\_

Deduct: \$1,467.00

The Contract Time will be (~~increased~~) (decreased) by: 00 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

Recommended  
 11.8.17  
 Project Consultant's Signature Date  
 Steve Baka  
 Project Consultant's Typed Name  
 Song and Associates, Inc.  
 Project Consultant's Firm Name

Accepted  
 11/21/17  
 Contractor's Signature Date  
 Xavier Sansaricq  
 Contractor's Typed Name  
 HA Contracting, Corp  
 Contractor's Firm Name

Reviewed and Concurred  
 11/6/17  
 Project Manager Date  
 Claudia A Martinez  
 Project Manager's Typed Name  
 Heery International, Inc.  
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input checked="" type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency