



**The School Board of Broward County, Florida  
Supply Management & Logistics Department  
7720 W. Oakland Park Blvd., Suite 323  
Sunrise, Florida 33351  
(754) 321-0505**

**Document 01250g (00 63 63)-Construction Change Order - Item # 14**

Project No. &: P001685 Date: 08/02/2017  
 Location No.: 2891 Facility Name: Riverglades ES  
 Project Title: 24 – Classroom Addition  
 Project Description: Construct a New 24-Classroom  
 Contractor: Lynx Construction Management Reference Letter Dated: Change Order Request Proposal Dated 08/02/17

**Description of Change:**

Installation of cabinet for sump pump controller.

Attachments: Contractor Proposal and COR 23 dated 08/02/17

**Reason For Change:**

This change order is an added cost to the Contractor to install a protective security enclosure over the sump pump controller in the foyer.

The following change proposal is not required to be completed prior to receiving a Certificate of Occupancy however, best efforts by the Contractor shall be provided to complete the work in a timely manner as set forth with the terms of the contract.

**Summary:**

Total of Credits and/or Added Costs: Add: \$1,367.95  
 Deduct: \_\_\_\_\_  
 The Contract Time will be (increased) (~~decreased~~) by: 00 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

**Recommended**

**Accepted**

**Reviewed and Concurred**

[Signature] 8/8/17  
 Project Consultant's Signature Date  
Walter R. Lukacs  
 Project Consultant's Typed Name  
CSK Group  
 Project Consultant's Firm Name

[Signature] 8/8/17  
 Contractor's Signature Date  
 Tyson DiPetrillo  
 Contractor's Typed Name  
 Lynx Construction Management  
 Contractor's Firm Name

[Signature] 8/8/17  
 Project Manager Date  
 Claudia A. Martinez  
 Project Manager's Typed Name  
 Heery International, Inc.  
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input checked="" type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



**The School Board of Broward County, Florida  
Supply Management & Logistics Department  
7720 W. Oakland Park Blvd., Suite 323  
Sunrise, Florida 33351  
(754) 321-0505**

**Document 01250g (00 63 63)-Construction Change Order - Item # 15**

Project No. &: P001685 Date: 08/21/2017  
 Location No.: 2891 Facility Name: Riverglades ES  
 Project Title: 24 – Classroom Addition  
 Project Description: Construct a New 24-Classroom  
 Contractor: Lynx Construction Management Reference Letter Dated: Change Order Request Proposal Dated 08/21/17

**Description of Change:**

Replacing Existing Fire Hydrant

Attachments: Contractor Proposal and COR 27 dated 08/21/17

**Reason For Change:**

This change order request includes all labor, materials and equipment to replace existing fire hydrant, repair and replace landscaping due to the defective fire hydrant.

**Summary:**

Total of Credits and/or Added Costs: Add: \$8,646.70  
 Deduct: \_\_\_\_\_  
 The Contract Time will be (increased) (decreased) by: 00 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

<p>Recommended  <u>[Signature]</u> <u>8/29/17</u>          Project Consultant's Signature Date  <u>Roberto Leon</u>          Project Consultant's Typed Name  <u>CSA Group Central, Inc.</u>          Project Consultant's Firm Name</p>	<p>Accepted  <u>[Signature]</u> <u>9/5/17</u>          Contractor's Signature Date  <u>Tyson DiPetrillo</u>          Contractor's Typed Name  <u>Lynx Construction Management</u>          Contractor's Firm Name</p>	<p>Reviewed and Concurred  <u>[Signature]</u> <u>9.5.17</u>          Project Manager Date  <u>Claudia A. Martinez</u>          Project Manager's Typed Name  <u>Heery International, Inc.</u>          The School Board of Broward County, FL</p>
--	---	---

Change Order Categories		Sub Categories	
<input type="checkbox"/> Owner's Request	<input checked="" type="checkbox"/> Unforeseen	<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission
		<input type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency





**The School Board of Broward County, Florida  
Supply Management & Logistics Department  
7720 W. Oakland Park Blvd., Suite 323  
Sunrise, Florida 33351  
(754) 321-0505**

**Document 01250g (00 63 63)-Construction Change Order - Item # 016**

Project No. &: P001685 Date: 07/31/2017  
 Location No.: 2891 Facility Name: Riverglades ES  
 Project Title: 24 – Classroom Addition  
 Project Description: Construct a New 24-Classroom  
 Contractor: Lynx Construction Management Reference Letter Dated: Change Order Request Proposal Dated 07/06/17

**Description of Change:**

Change in scope of work to be performed for sound enhancement for the media wall.

Attachments: Contractor Proposal and COR 19R dated 07/06/17

**Reason For Change:**

This change order request is based on an owner directive to provide a credit for the sound enhancement per contract less the work already performed. Lynx will request additional time and expenses to cover these impacts.

**Summary:**

Total of Credits and/or Added Costs: \_\_\_\_\_ Add: \_\_\_\_\_  
 Deduct: (\$5,007.67)  
 The Contract Time will be (increased) (~~decreased~~) by: 13 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

<p><b>Recommended</b>          Project Consultant's Signature Date        Project Consultant's Typed Name        CSA Group <u>Central, Inc.</u>        Project Consultant's Firm Name</p>	<p><b>Accepted</b>          Contractor's Signature Date        Contractor's Typed Name        Lynx Construction Management        Contractor's Firm Name</p>	<p><b>Reviewed and Concurred</b>          Project Manager Date        Project Manager's Typed Name        Heery International, Inc.        The School Board of Broward County, FL</p>
--	--	--

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input checked="" type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



**The School Board of Broward County, Florida  
Supply Management & Logistics Department  
7720 W. Oakland Park Blvd., Suite 323  
Sunrise, Florida 33351  
(754) 321-0505**

**Document 01250g (00 63 63)-Construction Change Order - Item # 017**

Project No. &: P001685 Date: 08/07/2017  
 Location No.: 2891 Facility Name: Riverglades ES  
 Project Title: 24 – Classroom Addition  
 Project Description: Construct a New 24-Classroom  
 Contractor: Lynx Construction Management Reference Letter Dated: Change Order Request Proposal Dated 08/07/17

**Description of Change:**

Vibration monitoring during construction activities.

Attachments: Contractor Proposal and COR 24 dated 08/07/17

**Reason For Change:**

This change order request includes all labor, materials and equipment to provide and install a vibration monitoring station as response to the alleged damages caused by construction activities. The bid documents confirmed that no vibratory compaction restrictions would be required for construction; therefore, the bid did not include any monitoring provisions for the project.

**Summary:**

Total of Credits and/or Added Costs: Add: \$4,277.60  
 Deduct: \_\_\_\_\_  
 The Contract Time will be (increased) (~~decreased~~) by: 00 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

<p>Recommended          Project Consultant's Signature Date  <u>Roberto Leoni</u>        Project Consultant's Typed Name  <u>CSA Group Central, Inc.</u>        Project Consultant's Firm Name</p>	<p>Accepted          Contractor's Signature Date  <u>Tyson DiPetrillo</u>        Contractor's Typed Name  <u>Lynx Construction Management</u>        Contractor's Firm Name</p>	<p>Reviewed and Concurred          Project Manager Date  <u>Claudia A. Martinez</u>        Project Manager's Typed Name  <u>Heery International, Inc.</u>        The School Board of Broward County, FL</p>
---	---	--

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input checked="" type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency





**The School Board of Broward County, Florida  
Supply Management & Logistics Department  
7720 W. Oakland Park Blvd., Suite 323  
Sunrise, Florida 33351  
(754) 321-0505**

**Document 01250g (00 63 63)-Construction Change Order - Item # 018**

Project No. &: P001685 Date: 08/14/2017  
 Location No.: 2891 Facility Name: Riverglades ES  
 Project Title: 24 – Classroom Addition  
 Project Description: Construct a New 24-Classroom  
 Contractor: Lynx Construction Management Reference Letter Dated: Change Order Request Proposal Dated 08/14/17

**Description of Change:**

Relocate Eight (8) Fire Sprinkler Heads.

Attachments: Contractor Proposal and COR 25 dated 08/14/17


**Reason For Change:**

This change order request includes all labor, materials and equipment to relocate 8 sprinkler heads at the BARD units from their original location as indicated in the Permitted set of drawings. The installed locations were too close to the units and did not meet code requirements.

**Summary:**

Total of Credits and/or Added Costs: Add: \$2,554.16  
 Deduct: \_\_\_\_\_  
 The Contract Time will be (increased) (~~decreased~~) by: 00 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

<p><b>Recommended</b>          Project Consultant's Signature Date <u>8/31/17</u>        Salvador Frias        Project Consultant's Typed Name        CSA Group Central Inc.        Project Consultant's Firm Name</p>	<p><b>Accepted</b>          Contractor's Signature Date <u>9/5/17</u>        Tyson DiPetrillo        Contractor's Typed Name        Lynx Construction Management        Contractor's Firm Name</p>	<p><b>Reviewed and Concurred</b>          Project Manager Date <u>9.5.17</u>        Claudia A. Martinez        Project Manager's Typed Name        Heery International, Inc.        The School Board of Broward County, FL</p>
---	--	---

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input checked="" type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



**The School Board of Broward County, Florida  
Supply Management & Logistics Department  
7720 W. Oakland Park Blvd., Suite 323  
Sunrise, Florida 33351  
(754) 321-0505**

**Document 01250g (00 63 63)-Construction Change Order - Item # 019**

Project No. &: P001685 Date: 08/14/2017  
 Location No.: 2891 Facility Name: Riverglades ES  
 Project Title: 24 – Classroom Addition  
 Project Description: Construct a New 24-Classroom  
 Contractor: Lynx Construction Management Reference Letter Dated: Change Order Request Proposal Dated 08/18/17

**Description of Change:**

After Hours Re-Waxing of Floors

Attachments: Contractor Proposal and COR 26 dated 08/18/17

**Reason For Change:**

This change order request includes all labor, materials and equipment to re-wax corridors, vestibules and stair landings on the 1<sup>st</sup> and 2<sup>nd</sup> floors after hours and prior to the school opening.

Corridors were previously waxed and turned over to the district prior to the move-in of FF&E.

**Summary:**

Total of Credits and/or Added Costs: Add: \$10,957.77  
 Deduct: \_\_\_\_\_  
 The Contract Time will be (increased) (~~decreased~~) by: 00 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

<p>Recommended  <u><i>Roberto Lewis</i></u> <u>8/29/17</u>          Project Consultant's Signature Date  <u>Roberto Lewis</u>          Project Consultant's Typed Name  <u>CSA Group Central, Inc.</u>          Project Consultant's Firm Name</p>	<p>Accepted  <u><i>Tyson DiPetrillo</i></u> <u>9/5/17</u>          Contractor's Signature Date  <u>Tyson DiPetrillo</u>          Contractor's Typed Name  <u>Lynx Construction Management</u>          Contractor's Firm Name</p>	<p>Reviewed and Concurred  <u><i>Claudia A. Martinez</i></u> <u>9.5.17</u>          Project Manager Date  <u>Claudia A. Martinez</u>          Project Manager's Typed Name  <u>Heery International, Inc.</u>          The School Board of Broward County, FL</p>
--	---	--

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input checked="" type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency





The School Board of Broward County, Florida  
 Supply Management & Logistics Department  
 7720 W. Oakland Park Blvd., Suite 323  
 Sunrise, Florida 33351  
 (754) 321-0505

**Document 01250g (00 63 63)-Construction Change Order - Item # 20**

Project No. &: P001685 Date: 07/31/2017  
 Location No.: 2891 Facility Name: Riverglades ES  
 Project Title: 24 – Classroom Addition  
 Project Description: Construct a New 24-Classroom  
 Contractor: Lynx Construction Management Reference Letter Dated: Change Order Request Proposal Dated 07/19/17

Description of Change:

Additional bathroom number signage.

Attachments: Contractor Proposal and COR 22 dated 07/19/17

Reason For Change:

This change order is an added cost to the Contractor to provide and install additional bathroom signage with the FISH number as indicated in Project Consultants' Supplement Information #11.

The following change proposal is not required to be completed prior to receiving a Certificate of Occupancy however, best efforts by the Contractor shall be provided to complete the work in a timely manner as set forth with the terms of the contract.

Summary:

Total of Credits and/or Added Costs: Add: \$1,018.17  
 Deduct: \_\_\_\_\_  
 The Contract Time will be (increased) (decreased) by: 00 Days

**THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK. THE CONTRACTOR SHALL NOT ALTER THIS FORM. ANY ALTERATION TO THIS FORM SHALL VOID THE ITEM.**

Recommended <i>[Signature]</i> Project Consultant's Signature Date 8/2/17 Project Consultant's Typed Name OSA Group Project Consultant's Firm Name	Accepted <i>[Signature]</i> Contractor's Signature Date 8/2/17 Contractor's Typed Name Lynx Construction Management Contractor's Firm Name	Reviewed and Concurred <i>[Signature]</i> Project Manager Date 8/8/17 Project Manager's Typed Name Claudia A. Martinez Project Manager's Firm Name The School Board of Broward County, FL
---	---	---

Change Order Categories		Sub Categories	
<input type="checkbox"/> Owner's Request	<input type="checkbox"/> Unforeseen	<input type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency
<input type="checkbox"/> Consultant Error	<input checked="" type="checkbox"/> Consultant Omission		