



The School Board of Broward County, Florida
Office of Facilities & Construction
2301 N.W. 26th Street
Fort Lauderdale, FL 33311

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item # 1

Facility Name: William Dandy Middle School Date: July 10, 2018
Project Name: Single Point of Entry Project # P.001882
Location No: 1071
Project Description: Single Point of Entry Renovations and Remodeling
Contractor: FHP Tectonics Corp. Reference Letter 02/17/18
Dated: _____

Description of Change:

Raise existing sidewalk at single point of entry to the level of the existing interior floor elevation.

Attachments: SK-1, by Architect

Reason For Change:

Upon demolition, it was discovered that the elevation of the interior slab and exterior walkway were different by 1 3/4".

Summary:

Total of Credits and/or Added Costs: Add: \$6,522
Deduct: \$
The Contract Time will be (increased) (decreased) by: 14 Days

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended [Signature] 7/10/18
Project Consultant's Signature Date
Jorge A. Gutierrez
Project Consultant's Typed Name
Jorge A. Gutierrez, Arch. LLC
Project Consultant's Firm Name

Accepted [Signature] 7/10/18
Contractor's Signature Date
David P. Roy
Contractor's Typed Name
FHP Tectonics Corp.
Contractor's Firm Name

Reviewed and Concurred [Signature] 7/15/18
Facilities Project Manager Date
[Signature]
Facilities Project Manager's Typed Name
The School Board of Broward County, FL

This information to be completed by School Board of Broward County Staff					
Change Order Categories			Direct Owner Purchase (DOP)		
<input type="checkbox"/> Owner's Request	<input checked="" type="checkbox"/> Unforeseen	<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Direct Owner Purchase	<input type="checkbox"/> Tax Savings



The School Board of Broward County, Florida
 Office of Facilities & Construction
 2301 N.W. 26th Street
 Fort Lauderdale, FL 33311

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #02

Facility Name: William Dandy Middle school Date: 7/11/2018
 Project Name: Single Point of Entry Project # P.001882
 Location No: 1071
 Project Description: Single Point of Entry Renovations and Remodeling
 Contractor: FHP Tectonics Corp Reference Letter 3-15-2018
 Dated: _____

Description of Change:
 Provide new vinyl tile flooring in Single Point of Entry offices


Attachments: Proposal and Schedule


Reason For Change:
 Per Owner's request, Patching with VCT tiles due to file cabinets and wall units removal at FISH 223D and 223E.

Summary:
 Total of Credits and/or Added Costs: Add: \$986
 Deduct: \$
 The Contract Time will be (increased) (decreased) by: 0 Days

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended
Lewis G. Cooper 7/16/18
 Project Consultant's Signature Date
Lewis G. Cooper
 Project Consultant's Typed Name
Jorge A. Gutierrez, Architect
LLC
 Project Consultant's Firm Name

Accepted

 Contractor's Signature Date
David P. Roy
 Contractor's Typed Name
FHP Tectonics Corp
 Contractor's Firm Name

Reviewed and Concurred

 Facilities Project Manager Date
Joseph A. Moran
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff			
Change Order Categories		Direct Owner Purchase (DOP)	
<input type="checkbox"/> Owner's Request	<input checked="" type="checkbox"/> Unforeseen	<input type="checkbox"/> Direct Owner Purchase	<input type="checkbox"/> Tax Savings
<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission		