



The School Board of Broward County, Florida
Office of Facilities & Construction
 2301 N.W. 26th Street
 Fort Lauderdale, FL 33311

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order 1-Item #01

Facility Name: Royal Palm Elementary School Date: 8/27/2018
 Project Name: Single Point of Entry Project # P.001883
 Location No: 1851
 Project Description: Improvements, including but not limited to a Single Point of Entry & related work
 Contractor: SA Consultants, LLC Reference Letter
 Dated: _____

Description of Change:

The work involves removing the wires from the existing conduits. Installing new cabinets, wiring from the panel to bypass the first outlet, rewire circuits, restore power to the remaining outlets and relocate 3 breakers in the electrical panel to tie together the multi-wire circuit breakers.

Attachments: _____

Reason for Change:

Per the response to RFI-4a: The existing outlet must be moved due to the construction of a new door opening on the exterior wall in which the outlet is located. The conduits for the outlet are embedded in the slab below. Therefore, the electrical plan is to intercept the conduit above the ceiling to bring power to the new outlet. This outlet feeds 9-10 other outlets along the south exterior wall in multiple offices and work rooms throughout the building.

Summary:

Total of Credits and/or Added Costs: Add: \$2,870
 Deduct: \$
 The Contract Time will be (increased) (decreased) by: 0 Days

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

Jorge Gutierrez 8/29/18
 Project Consultant's Signature Date
Jorge Gutierrez
 Project Consultant's Typed Name
Jorge A Gutierrez Architectur
 Project Consultant's Firm Name

Accepted

Hamid Saleh 8/29/18
 Contractor's Signature Date
Hamid Salehi
 Contractor's Typed Name
SA Consultants, LLC
 Contractor's Firm Name

Reviewed and Concurred

John Sassine 8/30/18
 Facilities Project Manager Date
JOHN SASSINE
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This information to be completed by School Board of Broward County Staff

Change Order Categories		Direct Owner Purchase (DOP)	
<input type="checkbox"/> Owner's Request	<input type="checkbox"/> Unforeseen	<input checked="" type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission
		<input type="checkbox"/> Direct Owner Purchase	<input type="checkbox"/> Tax Savings