



The School Board of Broward County, Florida
Office of Facilities & Construction
 2301 N.W. 26th Street
 Fort Lauderdale, FL 33311

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item # 005

Facility Name: Heron Heights Elementary School Date: 10/09/18
 Project Name: Concrete Modular Buildings Relocation Project # P.001629
 Location No: 3961
 Project Description: Relocation of Concrete Modulares
 Contractor: H.A. Contracting Corp. Reference Letter Dated: 11/20/17

Description of Change: The elevation of the new storm drainage system was lowered.

Attachments: _____

Reason For Change: The new storm drainage system piping was lowered to avoid conflicts with the new canopy foundations

Summary:

Total of Credits and/or Added Costs: Add: \$ 11,196
 Deduct: \$
 The Contract Time will be (increased) ~~(decreased)~~ by: 14 Days

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended  <u>Steve Baka</u> Project Consultant's Signature <u>2 Nov. 2018</u> Date <u>Song & Associates, Inc.</u> Project Consultant's Typed Name <u>Song & Associates, Inc.</u> Project Consultant's Firm Name	Accepted  <u>Xavier Sansaricq</u> Contractor's Signature <u>10/31/18</u> Date <u>H.A. Contracting Corp.</u> Contractor's Typed Name <u>H.A. Contracting Corp.</u> Contractor's Firm Name	Reviewed and Concurred  <u>Chris Schiappa</u> Facilities Project Manager <u>11/2/18</u> Date <u>CBRE Heery, Inc.</u> Facilities Project Manager's Typed Name The School Board of Broward County, FL
--	--	--

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Direct Owner Purchase (DOP)
<input type="checkbox"/> Owner's Request <input checked="" type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Direct Owner Purchase <input type="checkbox"/> Tax Savings



The School Board of Broward County, Florida
Office of Facilities & Construction
2301 N.W. 26th Street
Fort Lauderdale, FL 33311

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item # 006

Facility Name: Heron Heights Elementary School Date: 10/09/18
Project Name: Concrete Modular Buildings Relocation Project # P001629
Location No: 3961
Project Description: Relocation of Concrete Modulars
Contractor: H.A. Contracting Corp. Reference Letter Dated: 11/20/17

Description of Change: Pressure cleaned three modular concrete roofs and installed temporary protective visqueen cover.

Attachments:

Reason For Change: The roofing scope of work was removed from the contract and was performed by a separate contractor. This work allowed for the continuous progress of interior work prior to the roof installation.

Summary:

Total of Credits and/or Added Costs: Add: \$ 2,470
Deduct: \$
The Contract Time will be (increased) (decreased) by: 0 Days

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended Project Consultant's Signature Date Steve Baka 2 Nov. 2018	Accepted Contractor's Signature Date Xavier Sansaricq 10/31/18	Reviewed and Concurred Facilities Project Manager Date Chris Schiappa 11/2/18
Project Consultant's Typed Name Song & Associates, Inc	Contractor's Typed Name H.A. Contracting Corp.	Facilities Project Manager's Typed Name CBRE Heery, Inc.
Project Consultant's Firm Name	Contractor's Firm Name	The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff			
Change Order Categories		Direct Owner Purchase (DOP)	
<input checked="" type="checkbox"/> Owner's Request	<input type="checkbox"/> Unforeseen	<input type="checkbox"/> Direct Owner Purchase	<input type="checkbox"/> Tax Savings
<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission		



The School Board of Broward County, Florida
 Office of Facilities & Construction
 2301 N.W. 26th Street
 Fort Lauderdale, FL 33311

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item # 007

Facility Name: Heron Heights Elementary School Date: 10/09/18
 Project Name: Concrete Modular Building – Relocate (3) each Project # P001629
 Location No: 3961
 Project Description: Relocation of Concrete Modulars
 Contractor: H.A. Contracting Corp. Reference Letter Dated: 12/01/17

Description of Change: Additional 41 linear feet of galvanized 6 ft. high fencing needed to tie into the existing fence line.

Attachments:

Reason For Change: In order to enclose the adjacent retention area additional fencing was needed, such fencing was not shown on the construction documents.

Summary:

Total of Credits and/or Added Costs: Add: \$ 2,105
 Deduct: \$
 The Contract Time will be (increased) (decreased) by: 0 Days


THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

 Project Consultant's Signature Date 11.5.18
 Steve Baka
 Project Consultant's Typed Name
 Song & Associates, Inc
 Project Consultant's Firm Name

Accepted

 Contractor's Signature Date 10/31/18
 Xavier Sansaricq
 Contractor's Typed Name
 H.A. Contracting Corp.
 Contractor's Firm Name

Reviewed and Concurred

 Facilities Project Manager Date 11/5/18
 Chris Schiappa
 Facilities Project Manager's Typed Name
 CBRE | Heery, Inc.
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Direct Owner Purchase (DOP)
<input type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input checked="" type="checkbox"/> Consultant Omission	<input type="checkbox"/> Direct Owner Purchase <input type="checkbox"/> Tax Savings