



Board Approved Change Order Log

Filter By:  
 Project Name equals Tequesta Trace MS - Single Point of Entry - SMART Program  
 Current Step equals Finish

	Project Number	Change Order Number	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Item #	Reason	Description	Original Contract Amount	Actual Start
<b>Change Order Number: 1</b>				<b>1,006.00</b>	<b>2</b>	<b>0.73</b>						
	P.001852	1	04.24.20 18	1,006.00	2	0.73	ACA CONTRACTORS INC	1	Owner Request	"Removal of bookshelves, relocation of data and electrical outlets: Relocation of data and electrical outlets required due to removal of bookshelves. During construction, a progress walk through was conducted with the school administration. During this walk through, it was determined that the single point of entry interior space would operate more efficiently with the removal of the existing bookshelves including the relocation of data and electrical outlets."	137,400.00	12.04.2017
<b>Change Order Number: 2</b>				<b>3,157.00</b>	<b>0</b>	<b>2.30</b>						
	P.001852	2	08.07.20 18	3,157.00	0	2.30	ACA CONTRACTORS INC	2	Consultant Error	Relocation and addition of fire alarm safety devices: Relocation of the fire alarm pull station and addition of a new horn strobe were required per NFPA 72.14.8.4-6 and NFPA 72.18.5.4.5 respectively.	137,400.00	12.04.2017
<b>Grand Totals</b>				<b>4,163.00</b>	<b>2</b>	<b>3.03</b>						