



**Board Approved Change Order Log**

Filter By:

**Project Name** equals **Pompano Beach MS - SMART Program Renovations**  
**Current Step** equals **Finish**

	Project Number	Project Name	Change Order Number	Item #	Board Date	Change Order Amount	Days Extended	Percent Change	Contractor	Reason	Description	Original Contract Amount	Actual Start
<b>Change Order #1</b>						<b>\$ 32,772.00</b>	<b>0</b>	<b>0.34</b>					
	P.001721	Pompano Beach MS - SMART Program Renovations	1	2	07.21.2020	\$ 17,340.00	0	0.18	THORNTON CONSTRUCTION COMPANY	Unforeseen	Provide required labor and materials for the replacement of the existing underground sanitary line outside of Building 5 due to corrosion damage. It was discovered the existing pipe was corroded/damaged beyond repair. Further investigation/excavation was required to expose all damaged sanitary lines and determine a new connection point. The replacement of lines, backfill and compact, cut and pour back sidewalk slabs, and landscape restoration is required to complete the scope of work.	9,887,982.00	03.27.2019
	P.001721	Pompano Beach MS - SMART Program Renovations	1	3	07.21.2020	\$ 15,432.00	0	0.16	THORNTON CONSTRUCTION COMPANY	Consultant Error	Due to the uncertainty of the existing underground wires and conduits, the installation of a new panel feed is required from Building 1 to Building 5.	9,887,982.00	03.27.2019
<b>Change Order #2</b>						<b>\$ 9,097.00</b>	<b>0</b>	<b>0.09</b>					
	P.001721	Pompano Beach MS - SMART Program Renovations	2	1	08.19.2020	\$ 9,097.00	0	0.09	THORNTON CONSTRUCTION COMPANY	Consultant Error	Original design does not provide appropriate lighting levels to the new ADA restroom layout; changes were also made to meet ADA code compliance.	9,887,982.00	03.27.2019
<b>Change Order #3</b>						<b>\$ 35,252.00</b>	<b>0</b>	<b>0.36</b>					
	P.001721	Pompano Beach MS - SMART Program Renovations	3	7	Pending Board Approval	\$ 17,964.00	0	0.09	THORNTON CONSTRUCTION COMPANY	Unforeseen	Provide labor and material to correct multiple existing electrical code violations discovered above the acoustical ceiling in Building 4 prior to school occupancy.	9,887,982.00	03.27.2019
	P.001721	Pompano Beach MS - SMART Program Renovations	3	8	Pending Board Approval	\$ 17,288.00	0	0.09	THORNTON CONSTRUCTION COMPANY	Unforeseen	Provide labor and material to correct multiple existing electrical code violations discovered above the acoustical ceiling in Building 1 prior to school occupancy.	9,887,982.00	03.27.2019
<b>Grand Totals</b>						<b>\$ 77,121.00</b>	<b>0</b>	<b>0.79</b>					