



The School Board of Broward County, Florida
 Office of Facilities & Construction
 2301 N.W. 26th Street
 Fort Lauderdale, FL 33311

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order #2 - Item #1

Facility Name: Coconut Creek Elementary School Date: 9/23/19
 Project Name: Coconut Creek ES SMART Building Renovations Project # P.001413
 Location No: 1421
 Project Description: GOB Renovations
 Contractor: Lego Construction Company Reference Letter Dated: _____

Description of Change:

Provide labor, material, equipment, and programming for the fire alarm scope of work in order to incorporate the Voice Evacuation System.

Attachments: CCD No.1, Proposals, RFI's, ASI No.1, Time impact Analysis, e-mail Correspondence, Updated Fire Alarm Spec 13485.

Reason For Change:

Fire Alarm Spec 13845 was updated during construction. Due to update to the specification, the new Fire Alarm System was required to include the voice evacuation system.

Summary:

Total of Credits and/or Added Costs: Add: \$52,305
 Deduct: \$
 The Contract Time will be (increased) (decreased) by: 90 Days

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended
Ramon Gonzalez 11/14/19
 Project Consultant's Signature Date
Ramon Gonzalez
 Project Consultant's Typed Name
Jorge A. Gutierrez Architect LLC
 Project Consultant's Firm Name

Accepted
Jeriel Rodriguez 11/14/19
 Contractor's Signature Date
LEGO Construction Company
 Contractor's Typed Name
 Contractor's Firm Name

Reviewed and Concurred
Spiros Dimitropoulos 11/14/19
 Facilities Project Manager Date
CBRE|HEERY
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This information to be completed by School Board of Broward County Staff			
Change Order Categories		Direct Owner Purchase (DOP)	
<input checked="" type="checkbox"/> Owner's Request	<input type="checkbox"/> Unforeseen	<input type="checkbox"/> Direct Owner Purchase	<input type="checkbox"/> Tax Savings
<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission		



The School Board of Broward County, Florida
Office of Facilities & Construction
2301 N.W. 26th Street
Fort Lauderdale, FL 33311

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #2

Facility Name: Coconut Creek Elementary School Date: 08.22.2019
Project Name: Coconut Creek ES - Building Renovations Project # P.001413
Location No: 1421
Project Description: _____
Contractor: _____ Reference Letter Dated: _____

Description of Change:

Provide labor, material, equipment, to install four (4) additional Speakers in the Cafeteria.

Attachments: Proposals, RFI's, Fire Alarm Sheet FA-103, e-mail Correspondence, Fire Alarm Record of Completion.

Reason For Change:

As per direction of the Districts Chief Fire Official.

Summary:

Total of Credits and/or Added Costs: Add: \$4,649
Deduct: \$
The Contract Time will be (increased) (decreased) by: 0 Days

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

Ramon Gonzalez 09.05.2019

Project Consultant's Signature Date
Ramon Gonzalez

Project Consultant's Typed Name

Jorge A. Gutierrez Architect, LLC.

Project Consultant's Firm Name

Accepted

Jeriel Rodriguez 09.10.2019

Contractor's Signature Date
Jeriel Rodriguez

Contractor's Typed Name

Lego Construction Company

Contractor's Firm Name

Reviewed and Concurred

Spiros Dimitropoulos 09.11.2019

Facilities Project Manager Date
Spiros Dimitropoulos

Facilities Project Manager's Typed NameJorg

CBRE|HEERY

The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff

Change Order Categories	Direct Owner Purchase (DOP)		Tax Savings	
	Yes	No	Yes	No
<input checked="" type="checkbox"/> Owner's Request Unforeseen Consultant Error Consultant Omission				