

**The School Board of Broward County, Florida
Office of Facilities and Construction**

EXHIBIT 3

SUMMARY OF CHANGE ORDERS

Meeting Date: 7/23/2013

1. Fort Lauderdale High

TOTAL: \$68,401

Remodeling / Renovations

CHANGE ORDER NO:002

PROJECT NO: P.000687 (f.k.a. 0951-27-01)

Contractor: Kaufman Lynn Construction, Inc.

CONTRACT DATE: 06/07/2011

Consultant: Manuel Synamovski, LLC

Consultant Omission:

#Days \$26,112

Item No. - 006	Provide labor, materials, and equipment to re-route storm Drain and add one drain structure.	0	<u>\$3,185</u>
----------------	--	---	----------------

Conflict between the structural and civil drawings.

Item No. - 015	Provide labor, materials, and equipment to relocate existing City of Fort Lauderdale street light pole that was in direct conflict with the new bus loop entrance ramp.	0	<u>\$3,815</u>
----------------	---	---	----------------

Contract documents did not correctly depict location of light pole. Pole had to be relocated to avoid the conflict with bus loop entrance design.

Item No. - 031	Provide labor, materials, and equipment to add 12 specialty type light fixtures, conduit and wire at new science labs.	0	<u>\$9,132</u>
----------------	--	---	----------------

The specified light fixtures in the science area were omitted from the contract documents.

Item No. - 033	Contractor provided labor materials and equipment to modify water main design to avoid conflict with site drainage.	0	<u>\$3,963</u>
----------------	---	---	----------------

Contractor was directed to modify and offset the water main to avoid hitting the french drain.

Item No. - 035	Contractor provided labor materials and equipment to reroute the storm drainage piping and structures to avoid conflicts with the covered canopy footings.	0	<u>\$6,017</u>
----------------	--	---	----------------

Contractor was directed to re-route drainage lines and structures to coordinate with the covered canopy drawings. Covered canopy was located on Architectural drawings, but not coordinated properly with the civil plans.

Owner Request:	Grant 15 Days to Contract	#Days	<u>\$13,807</u>
-----------------------	----------------------------------	--------------	------------------------

Item No. - 003	Contractor provided labor, materials, and equipment to extend low voltage conduit feeder system from new pool into the main electrical room of the new administration building.	3	<u>\$15,868</u>
----------------	---	---	-----------------

Pool systems were originally designed to feed into existing administration building. This building is scheduled for demoliton. Running the pool low voltage systems directly to the new addition will improve the performance of the system by minimizing the distance of the conduit runs.

The School Board of Broward County, Florida
Office of Facilities and Construction

SUMMARY OF CHANGE ORDERS

Meeting Date: 7/23/2013

1. Fort Lauderdale High

Owner Request: **Grant 15 Days to Contract** **#Days** **\$13,807**

Item No. - 014 Provide labor, materials, and equipment to install 49 recessed floor boxes to accommodate proposed furniture type in technical labs. 12 \$52,283

Due to the age of the design, contract documents did not reflect current curriculum requirements.

Item No. - 030 Contractor to provide credit for closed circuit security system components that were determined to be obsolete and incorrectly identified in the School Board Criteria documents. 0 \$60,177 CREDIT

Change in CCTV equipment required to meet digital format requirements. Specified equipment is obsolete.

Item No. - 037 Contractor to provide labor, materials, and equipment to remove and relocate 25 in-contract built-in cabinets. 0 \$5,833

Change in office configurations and furniture layouts required revisions to the built-in casework plan. Surplus casework to be used in storage rooms.

Unforeseen Condition: **Grant 68 Days to Contract** **#Days** **\$28,482**

Item No. - 002 Contractor provided labor, materials, and equipment to adjust the footing size and configuration of the new classroom building. This change was necessitated in order to accommodate an existing sanitary sewer lateral and manhole. 14 \$21,058

Route of sewer lateral was discovered only after excavation of footings.

Item No. - 017 Contractor was delayed in the construction process by Tropical Storm Isaac. 6 \$0

The Contract documents Section 01350 require the contractor to secure the site in the event of a pending tropical weather event. The contractor is entitled to a non-compensable time extension for storm preparations.

Item No. - 018 Contractor's construction schedule was impacted by stop work orders issued by the City of Fort Lauderdale. 48 \$0

The City of Fort Lauderdale issued two formal code violations. These violations stopped specific, critical site work activities. The issue was brought in front of a City Magistrate and it was determined that the City had no jurisdiction to impose any violations on our property pursuant to 1013.371(1)(a) of the Florida Statutes. The appeal process took 48 Calendar days to resolve. The contractor is entitled to a non-compensable time extension for delays that were beyond their control.

The School Board of Broward County, Florida
Office of Facilities and Construction

SUMMARY OF CHANGE ORDERS

Meeting Date: 7/23/2013

1. Fort Lauderdale High

Unforeseen Condition:	Grant 68 Days to Contract	#Days	<u>\$28,482</u>
Item No. - 034	Contractor provided labor materials and equipment to supply and install new sanitary system man hole.	0	<u>\$7,424</u>

Contractor was directed to supply and install new man hole due to the poor condition of the existing tie in man hole. Tie location man hole was 52 years old and showed significant signs of structural weakness. It was determined that due to its poor condition, it should be completely replaced.



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #2

Facility Name: Fort Lauderdale High School Date: 6/24/2013
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter CCD dated 1/18/1012
 Dated: _____

Description of Change: Contractor provided labor, materials and equipment to adjust the footing size and configuration of the new classroom building. This change was necessitated in order to accommodate an existing sanitary sewer lateral and manhole.

Attachments: CCD dated 1/18/2012, schedule impact, proposal worksheet.


Reason For Change:


Route of sewer lateral was discovered only after excavation of footings.


Summary:

Total of Credits and/or Added Costs: Add: \$21,058.00
 Deduct: \$
 The Contract Time will be (increased) (decreased) by: 14 Days

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

 Project Consultant's Signature Date
 Chris Bray
 Project Consultant's Typed Name
 Manny Synalovski Associates LLC
 Project Consultant's Firm Name

Accepted

 Contractor's Signature Date
 Ben Baffer
 Contractor's Typed Name
 Kaufman Lynn
 Contractor's Firm Name

Reviewed and Concurred

 Facilities Project Manager
 Date
 Gregory T. Boardman
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input checked="" type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #3

Facility Name: Fort Lauderdale High School Date: 1/24/2012
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Contractor provided labor, materials and equipment to extend low voltage conduit feeder system from new pool into the main electrical room of the new administration building.

Attachments: _____




Reason For Change: Pool systems were originally designed to feed into existing administration building. This building is scheduled for demolition. Running the pool low voltage systems directly to the new addition will improve the performance of the system by minimizing the distance of the conduit runs.

Summary:

Total of Credits and/or Added Costs: ✓ Add: \$15,867.60
 Deduct: \$

The Contract Time will be (increased) (decreased) by: ✓ 3 Days

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

<p>Recommended  Project Consultant's Signature Date</p> <p><u>Chris Bray</u> Project Consultant's Typed Name <u>Manny Synalovski Associates LLC</u> Project Consultant's Firm Name</p>	<p>Accepted  Contractor's Signature Date</p> <p><u>Murrel Perry</u> Contractor's Typed Name <u>Kaufman Lynn</u> Contractor's Firm Name</p>	<p>Reviewed and Concurred  Facilities Project Manager Date</p> <p><u>Gregory T. Boardman</u> Facilities Project Manager's Typed Name <u>The School Board of Broward County, FL</u></p>
--	---	--

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input checked="" type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #06

Facility Name: Fort Lauderdale High School Date: 2/27/2013
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Provide Labor materials and equipment to re-route storm Drain and add one drain structure.


Attachments: 01250b


Reason For Change: Conflict between the structural and civil drawings.


Summary:

Total of Credits and/or Added Costs: v Add: \$3,185.28
 Deduct: \$
 The Contract Time will be (increased) by: 0 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

 Project Consultant's Signature Date 6.5.13
 Chris Bray
 Project Consultant's Typed Name
 Manny Synalovski Associates LLC
 Project Consultant's Firm Name

Accepted

 Contractor's Signature Date 6/5/13
 Ben Baffer
 Contractor's Typed Name
 Kaufman Lynn
 Contractor's Firm Name

Reviewed and Concurred

 Facilities Project Manager
 Date
 Gregory T. Boardman
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff			
Change Order Categories		Sub Categories	
<input type="checkbox"/> Owner's Request	<input type="checkbox"/> Unforeseen	<input type="checkbox"/> Consultant Error	<input checked="" type="checkbox"/> Consultant Omission
		<input type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency

To be reviewed



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #14

Facility Name: Fort Lauderdale High School Date: 12/3/2012
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Provide Labor materials and equipment to install 49 recessed floor boxes to accommodate proposed furniture type in technical labs.


Attachments: 01250b

Reason For Change: Due to the age of the design, contract documents did not reflect current curriculum requirements.

Summary:


Total of Credits and/or Added Costs: Add: \$52,283.01
 Deduct: \$
 The Contract Time will be (increased) by: 12 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

 Project Consultant's Signature Date

Accepted

 Contractor's Signature Date

Reviewed and Concurred

 Facilities Project Manager Date

Chris Bray
 Project Consultant's Typed Name
Manny Synalovski Associates LLC
 Project Consultant's Firm Name

Ben Baffer
 Contractor's Typed Name
Kaufman Lynn
 Contractor's Firm Name

Gregory T. Boardman
 Facilities Project Manager's Typed Name
The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff			
Change Order Categories		Sub Categories	
<input checked="" type="checkbox"/> Owner's Request	<input type="checkbox"/> Unforeseen	<input type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency
<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission		

✓



**The School Board of Broward County, Florida
Facilities and Construction Management Division**

1700 SW 14th Court
Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #15

Facility Name: Fort Lauderdale High School Date: 12/3/2012
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Provide Labor materials and equipment to relocate existing City of Fort Lauderdale street light pole that was in direct conflict with the new bus loop entrance ramp.




Attachments: 01250b

Reason For Change: Contract documents did not correctly depict location of light pole. Pole had to be relocated to avoid the conflict with bus loop entrance design.

Summary:

Total of Credits and/or Added Costs: ✓ Add: \$3815.00
 Deduct: \$
 The Contract Time will be (increased) by: ✓ 0 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended  Project Consultant's Signature Date <u>6.5.2013</u>	Accepted  Contractor's Signature Date _____	Reviewed and Concurred  Facilities Project Manager Date _____
<u>Chris Bray</u> Project Consultant's Typed Name <u>Manny Synalovski Associates LLC</u> Project Consultant's Firm Name	<u>Ben Baffer</u> Contractor's Typed Name <u>Kaufman Lynn</u> Contractor's Firm Name	<u>Gregory T. Boardman</u> Facilities Project Manager's Typed Name The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input checked="" type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #17

Facility Name: Fort Lauderdale High School Date: 12/3/2012
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Contractor was delayed in the construction process by Tropical Storm Isaac.

Attachments: 01250b

Reason For Change: The Contract documents Section 01350 require the contractor to secure the site in the event of a pending tropical weather event. The contractor is entitled to a non compensable time extension for storm preparations.

Summary:

Total of Credits and/or Added Costs: Add: \$ _____

Deduct: \$ _____

The Contract Time will be (increased) by: 6 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended [Signature] 6.5.2012
 Project Consultant's Signature Date

Chris Bray
 Project Consultant's Typed Name
Manny Synalovski Associates LLC
 Project Consultant's Firm Name

Accepted [Signature]
 Contractor's Signature Date

Ben Baffer
 Contractor's Typed Name
Kaufman Lynn
 Contractor's Firm Name

Reviewed and Concurred [Signature]
 Facilities Project Manager
 Date

Gregory T. Boardman
 Facilities Project Manager's Typed Name
The School Board of Broward County, FL

Change Order Categories		Sub Categories	
<input type="checkbox"/> Owner's Request	<input checked="" type="checkbox"/> Unforeseen	<input type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency
<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission		



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #18

Facility Name: Fort Lauderdale High School Date: 12/3/2012
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Contractor's construction schedule was impacted by stop work orders issued by the City of Fort Lauderdale.


Attachments: 01250b

Reason For Change: The City of Fort Lauderdale issued two formal code violations. These violations stopped specific, critical site work activities. The issue was brought in front of a City Magistrate and it was determined that the City had no jurisdiction to impose any violations on our property pursuant to 1013.371(1)(a) of the Florida Statutes. The appeal process took 48 Calendar days to resolve. The contractor is entitled to a non compensable time extension for delays that were beyond their control.


Summary:

Total of Credits and/or Added Costs: Add: \$ _____
 Deduct: \$ _____
 The Contract Time will be (increased) by: 48 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

 Project Consultant's Signature Date
 Chris Bray
 Project Consultant's Typed Name
 Manny Synalowski Associates LLC
 Project Consultant's Firm Name

Accepted
 Contractor's Signature Date
 Ben Baffer
 Contractor's Typed Name
 Kaufman Lynn
 Contractor's Firm Name

Reviewed and Concurred

 Facilities Project Manager
 Date
 Gregory T. Boardman
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input checked="" type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #30

Facility Name: Fort Lauderdale High School Date: 2/27/2013
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Contractor to provide credit for closed circuit security system components that were determined to be obsolete and incorrectly identified in the School Board Criteria documents.

Attachments: 01250b

Reason For Change: Change in CCTV equipment required to meet digital format requirements. Specified equipment is obsolete.

Summary:

Total of Credits and/or Added Costs: Add: \$0
 Deduct: \$ 60,177.37
 The Contract Time will be (Increased) by: 0 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended: [Signature] 6/5/2013
 Project Consultant's Signature Date
Chris Bray
 Project Consultant's Typed Name
Manny Synalovski Associates LLC
 Project Consultant's Firm Name

Accepted: [Signature] 6/5/13
 Contractor's Signature Date
Ben Baffer
 Contractor's Typed Name
Kaufman Lynn
 Contractor's Firm Name

Reviewed and Concurred: [Signature]
 Facilities Project Manager Date
Gregory T. Boardman
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

Change Order Categories		Sub Categories	
<input checked="" type="checkbox"/> Owner's Request	<input type="checkbox"/> Unforeseen	<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission
		<input type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #031

Facility Name: Fort Lauderdale High School Date: 2/27/2013
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Provide Labor materials and equipment to add 12 specialty type light fixtures, conduit and wire at new science labs.

Attachments: 01250b

Reason For Change: The specified light fixtures in the science area were omitted from the contract documents.

Summary:

Total of Credits and/or Added Costs: ~Add: \$9,132.00
 Deduct: \$
 The Contract Time will be (increased) by: 0 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Chris Bray
 Project Consultant's Signature Date
 Chris Bray
 Project Consultant's Typed Name
 Manny Synalovski Associates LLC
 Project Consultant's Firm Name

Ben Baffer
 Contractor's Signature Date
 Ben Baffer
 Contractor's Typed Name
 Kaufman Lynn
 Contractor's Firm Name

Gregory T. Boardman
 Facilities Project Manager Date
 Gregory T. Boardman
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input checked="" type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #33

Facility Name: Fort Lauderdale High School Date: 6/3/2013
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Contractor provided labor materials and equipment to modify water main design to avoid conflict with site drainage.

Attachments: 01250d, Proposal documents


Reason For Change: Contractor was directed to modify and offset the water main to avoid hitting the french drain.


Summary:

Total of Credits and/or Added Costs: ✓ Add: \$3,963.09
 Deduct: \$ 0
 The Contract Time will be (increased) by: ✓ 0 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended 
 Project Consultant's Signature Date
 Chris Bray
 Project Consultant's Typed Name
 Manny Synalovski Associates LLC
 Project Consultant's Firm Name

Accepted 
 Contractor's Signature Date
 Ben Baffer
 Contractor's Typed Name
 Kaufman Lynn
 Contractor's Firm Name

Reviewed and Concurred 
 Facilities Project Manager Date
 Gregory T. Boardman
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input checked="" type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #34

Facility Name: Fort Lauderdale High School Date: 6/3/2013
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Contractor provided labor materials and equipment to supply and install new sanitary system man hole.


Attachments: 01250d, Proposal documents


Reason For Change: Contractor was directed to supply and install new man hole due to the poor condition of the existing tie in man hole. Tie location man hole was 52 years old and showed significant signs of structural weakness. It was determined that due its poor condition it should be completely replaced.


Summary:

Total of Credits and/or Added Costs: ✓Add: \$7,424.08
 Deduct: \$ 0
 The Contract Time will be (increased) by: ✓ 0 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

 Project Consultant's Signature Date
 Chris Bray
 Project Consultant's Typed Name
 Manny Synalovski Associates LLC
 Project Consultant's Firm Name

Accepted

 Contractor's Signature Date
 Ben Baffer
 Contractor's Typed Name
 Kaufman Lynn
 Contractor's Firm Name

Reviewed and Concurred

 Facilities Project Manager
 Date
 Gregory T. Boardman
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input checked="" type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
 Facilities and Construction Management Division
 1700 SW 14th Court
 Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #35

Facility Name: Fort Lauderdale High School Date: 6/3/2013
 Project Name: Phased Replacement Project # P000687
 Project Description: Concurrent Phased Replacement
 Contractor: Kaufman Lynn Reference Letter
 Dated: _____

Description of Change: Contractor provided labor materials and equipment to reroute the storm drainage piping and structures to avoid conflicts with the covered canopy footings.

Attachments: 01250d, Proposal documents

Reason For Change: Contractor was directed to re-route drainage lines and structures to coordinate with the covered canopy drawings. Covered canopy was located on Architectural drawings but not coordinated properly with the civil plans.

Summary:

Total of Credits and/or Added Costs:


✓ Add: \$6,016.99


Deduct: \$


The Contract Time will be (increased) by:

✓ 0 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

 Project Consultant's Signature Date
 Chris Bray
 Project Consultant's Typed Name
 Manny Synalovski Associates LLC
 Project Consultant's Firm Name

Accepted

 Contractor's Signature Date
 Ben Baffer
 Contractor's Typed Name
 Kaufman Lynn
 Contractor's Firm Name

Reviewed and Concurred

 Facilities Project Manager
 Date
 Gregory T. Boardman
 Facilities Project Manager's Typed Name
 The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff	
Change Order Categories	Sub Categories
<input type="checkbox"/> Owner's Request <input type="checkbox"/> Unforeseen <input type="checkbox"/> Consultant Error <input checked="" type="checkbox"/> Consultant Omission	<input type="checkbox"/> Regulatory Compliance <input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
Facilities and Construction Management Division

1700 SW 14th Court
Fort Lauderdale, FL 33312

(754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item #37

Facility Name: Fort Lauderdale High School Date: 5/7/2013
Project Name: Phased Replacement Project # P000687
Project Description: Concurrent Phased Replacement
Contractor: Kaufman Lynn Reference Letter
Dated: _____

Description of Change: Contractor to provide labor materials and equipment to remove and relocate 25 in contract built in cabinets.

Attachments: 01250b

Reason For Change: Change in office configurations and furniture layouts required revisions to the built in casework plan. Surplus casework to be used in storage rooms.

Summary:

Total of Credits and/or Added Costs: ✓Add: \$5833.00
Deduct: \$
The Contract Time will be (increased) by: ✓ 0 Days Non Compensable

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended [Signature]
Project Consultant's Signature Date

Chris Bray
Project Consultant's Typed Name
Manny Synalovski Associates LLC
Project Consultant's Firm Name

Accepted [Signature] 6-5-13
Contractor's Signature Date

Ben Baffer
Contractor's Typed Name
Kaufman Lynn
Contractor's Firm Name

Reviewed and Concurred [Signature]
Facilities Project Manager
Date

Gregory T. Boardman
Facilities Project Manager's Typed Name
The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff

Change Order Categories		Sub Categories	
<input checked="" type="checkbox"/> Owner's Request	<input type="checkbox"/> Unforeseen	<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission
		<input type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency