

The School Board of Broward County, Florida
Office of Facilities and Construction

SUMMARY OF CHANGE ORDERS

Meeting Date: 2/19/2014

1. Drew, Charles Family Resource Center

TOTAL: \$2,703

Renovate F509

CHANGE ORDER NO:001

PROJECT NO: P.001425

Contractor: MVP Contractors, Inc.

CONTRACT DATE: 07/24/2012

Consultant: Manuel Synalovski Associates, LLC

Unforeseen Condition:

Grant 14 Days to Contract

#Days

\$2,703

Item No.-001 Contractor provided, labor, material, and equipment to install a structural slab on grade in lieu of floating slab on grade as shown in original contract documents.

14

\$3,843

Unsuitable existing soil conditions.

Item No.-002 Credit for three (3) electric hand dryers due to existing conflicts.

0

\$1,140 CREDIT

Unforeseen existing conditions/conflicts.



The School Board of Broward County, Florida
Office of Facilities & Construction
1843 North Harrison Parkway, Bldg. H
Sunrise, FL 33323

FACILITIES &
CONSTRUCTION

2013 DEC 10 PM 3:13 (754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item # 1

Facility Name: Charles Drew Resource Center Date: 5.24.13
Project Name: Renovate FISH 509 Project # 0301 P. 001425
Location No: _____
Project Description: Toilet room renovation
Contractor: MVP Contractors Reference Letter _____
Dated: _____

Description of Change:

Contractor provided labor material and equipment to install a structural slab on grade in lieu of floating slab on grade as shown in original contract documents..

Attachments:

Reason For Change:

Unsuitable existing soil conditions

Summary:

Total of Credits and/or Added Costs:

Add: \$3,843.42

Deduct: \$ 0

The Contract Time will be increased by:

28 Days CB

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

Project Consultant's Signature Michael Salus Date _____
Project Consultant's Typed Name
Synalovski Romanik Saye LLC
Project Consultant's Firm Name

Accepted

Contractor's Signature Steven J. Hines Date 11/20/12
Contractor's Typed Name
MVP Contractors, Inc.
Contractor's Firm Name

Reviewed and Concurred

Facilities Project Manager Greg Boardman Date _____
Facilities Project Manager's Typed Name
The School Board of Broward County, FL

This Information to be completed by School Board of Broward County Staff

Change Order Categories				Sub Categories	
<input type="checkbox"/> Owner's Request	<input checked="" type="checkbox"/> Unforeseen	<input type="checkbox"/> Consultant Error	<input type="checkbox"/> Consultant Omission	<input checked="" type="checkbox"/> Regulatory Compliance	<input type="checkbox"/> Safety/Emergency



The School Board of Broward County, Florida
Office of Facilities & Construction
1643 North Harrison Parkway, Bldg. H
Sunrise, FL 33323

2013 DEC 10 PM 3:13 (754) 321-1500

Document 01250g (00 63 63)-Construction Change Order-Item # 2

Facility Name: Charles Drew Resource Center Date: 6.24.13
Project Name: Renovate FISH 509 Project #: 0301 P. 001425
Location No:
Project Description: Toilet room renovation
Contractor: MVP Contractors Reference Letter
Dated:

Description of Change:
Credit for three (3) electric hand dryers due to existing conflicts

Attachments:

Reason For Change:
Unforeseen existing conditions/conflicts

Summary:

Total of Credits and/or Added Costs:

Add: \$0

Deduct: \$ 1,140

The Contract Time will be decreased by:

140 Days CB

THIS CHANGE ORDER ITEM IS INCLUSIVE OF ALL COSTS ASSOCIATED WITH THIS WORK. NO ADDITIONAL COMPENSATION FOR EXTENDED TIME SHALL BE DUE AS A RESULT OF THIS CHANGE IN THE SCOPE OF WORK.

Recommended

Accepted

Reviewed and Concurred

Project Consultant's Signature Date

Michael Salus

Contractor's Signature Date

Steven J. Hines

Facilities Project Manager Date

Greg Barron

Project Consultant's Typed Name

Synalovski Romanik Saye LLC

Contractor's Typed Name

MVP Contractors, Inc.

Facilities Project Manager's Typed Name

Project Consultant's Firm Name

Contractor's Firm Name

The School Board of Broward County, FL

This information to be completed by School Board of Broward County Staff

Change Order Categories

Sub Categories

☐ Owner's Request ☒ Unforeseen ☐ Consultant Error ☐ Consultant Omission

☒ Regulatory Compliance ☐ Safety/Emergency